



PT Geo Dipa Energi (Persero)

DAILY DRILLING REPORT
PT. GEO DIPa ENERGI (Persero)
13-Jul-22



OPERATOR		PT. GEO DIPa ENERGI (Persero)		CONTRACTOR		JV ADA - APS		REPORT NO. #		18	
WELL/ PAD NAME		PTH-G-4C		FIELD		PATUHA		ENVIRONMENT		ONSHORE	
WELL TYPE/ PROFILE		BIG HOLE / J-TYPE		LATITUDE/ LONGITUDE		7° 10' 16.711 S / 107° 25' 9.968 E		GL - MSL (M)		1968 m-ASL	

GENERAL			DRILLING PARAMETERS			AFE		
Rig TYPE / NAME	LAND RIG / ARJUNA#88	AVERAGE WOB (24 HRS)	KLBS	39	AFE NUMBER / AFE COST			USD 5,338,705.51
RIG POWER	HP	AVERAGE ROP (24 HRS)	M/HR	6.83	DAILY COST			USD 70,498.47
KB ELEVATION	Meter	AVERAGE SURFACE RPM / DHM		29.1 / 144	% AFE / CUMULATIVE COST			40.0% USD 2,136,040.94
MIDNIGHT DEPTH	Meter	ON / OFF BOTTOM TORQUE	KLBS-FT	5.3 / 9.8	DAILY MUD COST			USD 12,429.61
PROGRESS	Meter	FLOWRATE/ SPP	gpm/PSI	1150 / 2050	CUMULATIVE MUD COST			USD 157,381.62
PROPOSED TD	Meter	AIR RATE	SCFM	-	PERSONNEL IN CHARGE			
SPUD DATE	25-Jun-22, 12:00	CORR. INHIB./ FOAM RATE	GPH	-	DAY/ NIGHT DRILLING SUPV.			SUBUR A / TEUKU S
RELEASE DATE		PUW/SOW/ROTW	KLBS	147 / 135 / 140	DRILLING SUPERINTENDENT			BUDI SETIAWAN
PLANNED DAYS	48	TOTAL DRILLING TIME	HRS	59	RIG SUPERINTENDENT			SARPAN
DAYS f/ RIG RELEASE		TON MILES		244.0	DRILLING ENGINEER			EKA DAYA SAMUDERA
					HSE SUPERVISOR			DIAZ PRIMADITYA

24 HOURS SUMMARY

Drill out 17-1/2" formation from 652 mMD to 764 mMD

24 HOURS FORECAST

Continue drill out 17-1/2" formation from 764 mMD to 880 mMD

STATUS 05:00 Hrs 14-Jul-22

Drilling 17-1/2" to 777 mMD/766,04 mTVD

SAFETY PERFORMANCE				HOURS RECORD		HAZARD MANAGEMENT		EMERGENCY DRILLS	
Nearmiss	1.0	KM Hrs Light Vehicle	252	JSA/HIRA	5	H2S Drill	19-Jun-22		
Incidents	1.0	KM Hrs Heavy Equipment	20	PTW	5	BOP Drill/ Kick Drill	26-Jun-22		
Last MTI	-	Total Daily Personnel	186	Pre Tour Meeting	2	Fire Drill	7-Jun-22		
Last LTI	-	Daily Safe Manhours / Cum Safe Manhours	2.232/611.684	Observation Card	156	Trip Drill	26-Jun-22		
Days w/out LTI	286.00	DWLT Since	1-Oct-21	Safety Inspection/ Training	16	Medivac Drill	26-Jun-22		

ACCIDENT/ INCIDENT SUMMARY				SAFETY ISSUES			
N/A				N/A			

ENVIRONMENTAL RECORD				OCCUPATIONAL HEALTH RECORD			
Domestic Waste (m3)	5	Hazardous Waste (kg)		Fit for duty / MCU (person)	90		
Hazardous Waste/B3 (kg)		Drill Cutting Vol (jumbo bag)	26	Clinic Visit	4		
Spill Incidents (barrels)		Other (BB)		Number of Work Related Illnesses			
Enviro/ Community Issue		Cummulative 24 Hrs		Occupational Health Issue			

OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Wed, 13-Jul-22

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	24:00	24.0	764	PT	2a	Drilling Formation	Drilling 17-1/2" Hole section from 652 mMD to 764 mMD/753.68 mTVD, Full return - PLC - Parameter: 40-50 klbs, FR 1075-1155 gpm, SPP 1760-2107 psi, RPM/M 0-51/140-150, TQ 0-8.6 klbs.ft, MW In/Out : 8.6/8.6 ppg, Avg. ROP: 6.83 m/hrs. Bit Hrs: 59.3 Hrs, Krev OB/Tot : 529.1/ 846.6, Temp In/Out: 53/61 deg C. Rotate (13%): 14 m, 2.13 hrs, 6.6 m/hrs. Slide (87%): 98 m, 14.27 hrs, 6.9 m/hrs (652-654, 657-663, 665-673, 675-679, 680-689, 690-704, 705-719, 720-734, 736-749, 750-764) mMD) Lithology: @ 704-749 mMD: Lithic Tuff @ 749-761 mMD: Andesite Last MeB @ 758 mMD : 5% Drilling Break @ 701-705 mMD Last Survey: Depth: 733.48 mMD, Inc 725.06 mTVD, Inc 20.35 deg, Azm 255.29 deg. CtoC : 6.61 m, 6.46 m below, 1.4 m right of plan, Distance to TCH-09 opt 2 = 53.91 m, DLS : 1.54 BHT : 60 - Last P/U-S/O-R/W @ 737 m: 147/135/140 klbs Note: - Sweep Hi-Vis every half stand 100 bbls, and every stand down 100 bbls - Sweep Hi-Vis + LCM 40 ppb 100 bbls @ 665 mMD, 750 mMD - PLC @ 657 - 671 m : 0.6 - 1.0 bpm (36 - 60 bph) - PLC @ 748 - 752 m : 0.7 - 1.0 bpm (42 - 60 bph)
TOTAL HRS		24.0					

OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Thu, 14-Jul-2022

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	5:00	5.0	777	PT	2a	Drilling Formation	Drilling 17-1/2" Hole section from 764 mMD to 777 mMD/766,04 mTVD Full return-PLC - Parameter : WOB 40-55 klbs, FR 1075-1155 gpm, SPP 1860-2107 psi, RPM/M 0-51/140-150, TQ 0-8.6 klbs.ft, MW In/Out : 8.6/8.6 ppg, Avg. ROP : 4.44 m/hrs. - Bit Hrs : 61.78 Hrs, Krev OB/Tot : 551.8 / 882.4, Temp In/Out : 53/65 deg°C - Rotate/Slide Percentage : Rotate (9%) : 1 m, 0.13 hrs, 7.7 m/hrs. Slide (91%) : 10 m, 2.35 hrs, 4.3 m/hrs (750-764, 765-775) mMD - Lithology @ 761-770 mMD : Andesite - Last MeB @ 770 mMD : 4% - Drilling Break @ 701-705 mMD - Last Survey : depth 753.25 mMD, 743.57 mTVD, Inc 20.81 deg, Azm 256.00 deg. CtoC : 9.28 m, 9.24 m below, 0.84 m right of plan, Distance to TCH-09 opt 2 = 56.43 m, DLS : 1.09 BHT : 66 - @ 737 mMD. P/U, S/O, R/W : 147/135/140 klbs. Note : - Swept Hi-Vis every half stand 100 bbls, and every stand down 100 bbls - Swept Hi-Vis + LCM 40 ppb 100 bbls @ 665 mMD, 750 mMD - PLC @ 657 - 671 m : 0.6 - 1.0 bpm (36 - 60 bph) - PLC @ 748 - 752 m : 0.7 - 1.0 bpm (42 - 60 bph) - Bit on bottom record : (00:00 - 05:00 Hrs) On Bottom : 2.48 Hrs, Off bottom : 1.37 Hrs (Cumulative : 61.78 Hrs, Off bottom : 25.58 Hrs)

GENERAL COMMENTS	SIGNATURE		
	REPORTED BY	ACKNOWLEDGED BY	APPROVED BY
Progress activity : 23% Note: Estimated Mud Loss (24 Hrs) : ± 186 Bbls. Estimated Cumulative Mud Loss : ± 16814 Bbls Estimated Water Loss (24 hrs) : ± 0 Bbls. Estimated Cumulative Water Loss : ± 244879 Bbls. Monitor WHP at well PTH-G-4B: 625 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (5,6%) - NPT Stuck 0 / Cum 0.5 hrs (0,11%) - NPT Total 0 hrs / Cum 25.5 hrs (5,7%)	SUBUR A DRILLING SUPERVISOR	SARPAN RIG SUPERINTENDENT	AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2

BIT RECORDS			BHA#5			BHA#6			CASING			
5		6	DESCRIPTION	OD in	Length m	DESCRIPTION	OD in	Length m	Last Size	in	20	
Bit Number	2RR1	3 NB#1							Set MD	m	363	
Bit Size	26	17.5							Set TVD	m	363	
Bit Run	5	6							Last FIT EMW	ppg		
Manufacturer/Type	Smith/GS0480DCPS	NOV/FTKC-76	Mud Motor w/ 25-3/4" IBS	9-5/8	9.44	Mud Motor w/ 17-3/8" IBS	9 5/8	9.47	Next Size	in	13-3/8	
IADC Code	415X		Float Sub	9-1/2	0.47	Float Sub	9-1/2	0.47	Set MD	m	1,010	
Jets /32 in	3x28, 1x22	6x16, 4x18	24" IBS	9 5/9	2.19	Integral Blade Stabilizer	9-1/2	2.18	TOTAL	m		
Serial #	RP3101	A2844825	Shock Sub	9-1/2	4.00	NMDC	9 1/3	8.46	MUD VOLUMES			
Depth In m	322.0	367.0	NMDC	9-1/2	8.46	EM Repeater Sub	9 1/2	0.45	Start	bbl	2,342	
Depth Out m	367.0		EM Repeater Sub	9-1/2	0.45	EM Antenna Sub	9 1/2	0.99	Lost Surface	bbl		
Meterage m	45.0		EM Antenna Sub	9-1/2	0.99	X/O	6 1/2	0.68	Lost DH	bbl	206	
Bit Hours 24 hrs	10.50		X/O	9 1/3	0.68	7x8" Spiral DC	8	65.45	Dumped	bbl		
TFA in ¹	2.175	2.172	7x8" Spiral DC	8	65.45	Sledgehammer Jar	8	6.59	Built	bbl	366	
Tot Krev On Bttm	90.7		Sledgehammer Jar	8	6.59	1x8" Spiral DC	8	9.40	Ending	bbl	2,502	
Tot Krev	333.7		1x8" Spiral DC	8	9.40	X/O	8 1/4	0.49				
Dull Grade In	1-1-WT-A-E-I-NO-HP	New	X/O	8 1/4	0.49	1x6-1/2" Spiral DC	6 1/2	9.325				
Dull Grade Out	1-1-WT-A-E-I-NO-TD		3x6-1/2" Spiral DC	6 1/2	27.6	14x5" HWDP	5	131.16	SOLID CONTROL EQUIPMENTS			
			24x5" HWDP	5	225.11				SHAKERS	MODEL (TYPE)	SCREEN SIZE	
									Shaker #1	DERRICK (FLC-2000-4)	80/60/60	
									Shaker #2	DERRICK (FLC-2000-4)	80/70/60	
									Shaker #3	DERRICK (FLC-2000-4)	80/60/60	
									Mud Cleaner	DERRICK (FLC-2000-4)	350/350/350/350	
									Hi-G Dryer	FLC 2000-4		
									Centrifuge	DE-1000		
			Total		362.05		Total	245.59	GAS			
CUMULATIVE			CORROSION RING			BOP TEST			GAS			
Meterage m	0.0	Install Date		Release Date		Location	Date 1	Date 2	Max. Gas			
Bit Hours Hrs	0.0	1		1			7-Jul-22		Conn. Gas			
ROP m/Hr	#DIV/0!	2		2					Trip Gas			
									Back Gas			
DRILLING FLUID			Active Tank			Active Tank			MUD ADDITIVE		HYDRAULIC	
Mud Type	3% KCl Polymer	3% KCl Polymer	4% KCl Polymer	CI	mg/l	15800	15800	22500	Type	Amount	Annular Vel	m/min
Time HH:MM	11:00	16:00	23:30	K	mg/l	15500	15300	21000	KOH	12	Pb	psi
MW in ppg	8.6	8.6	8.6	MBT	lb/bbl				XCD	30	Sys HHP	
MW out ppg	8.6	8.6	8.6	Sand	%	0.15	0.15	0.2	PAC LV	39	HHBP	hp
Temp in degC	50	50	53	Solid Content	%	3	3	3	KCL	8	HSI	hp/in2
Temp out degC	60	61	61	Retort Water	%	97	97	97	SODIUM BICARBONATE	3	% psi bit	%
Pres. Grad psi/ft				HGS	%				BA Seal K Fine	40	Jet Velocity	m/sec
Funnel Visc sec	48	48	49	LGS	%				BA Seal K Medium	40	Impact force	lbs
PV cP	14	13	14	600 RPM		53	51	54			IF/area	lbs/in2
YP lb/100ft2	25	25	26	300 RPM		39	38	40			Type	Amount
Gels 10 sec	11	11	11	200 RPM		28	27	29				
Gels 10 min	14	15	14	100 RPM		24	23	25				
Fluid Loss mL/30min	10.7	10.2	10	6 RPM		13	12	13				
pH	10	10	10	3 RPM		11	11	11				
FUEL RECORD												
Fuel Tank Location		Balanced Yesterday (liters)			Usage (liters)		Received (liters)		On H&L (liters)			
Rig		101,595			Rig Engines + Others Light Vehicle/ HDE Non Rig Bundling Engine Basecamp		12,409 492 800 400		16,000		103,894	
Base Camp		3,550									3,150	
Mini Camp		0										
TOTAL		105,145			14,101		16,000		107,044			
WEATHER												
TEMP (°C)		FOGGY & RAINING			BAROMETRIC		WELLSITE		LOCATION CONDITION			
HIGH	LOW	TIME		RAIN DEGREE	PRESS (ATM)	ELEVATION (M)	WIN SPEED (KM/H)	BASECAMP	ACCESS ROAD	WELLSITE		
19	10					1968.00		Dry	Dry	Dry		
MWD/ GYRO SURVEY												
MD (m)	TVD (m)	Incl. (deg)	Azm (deg)	DLS (°/30 m)	Distance to Plan, m	Above / Below f/ Plan, m		Right / Left f/ Plan, m				
643.37	639.36	15.86	266.04	1.66	39.14	-5.67	above	-38.75			right	
653.34	648.93	16.36	265.34	1.6	41.90	-5.88	above	-41.51			right	
663.46	658.64	16.74	264.81	1.212	44.77	-6.13	above	-44.38			right	
673.49	668.23	17.16	264.51	1.283	47.68	-6.40	above	-47.29			right	
683.48	677.76	17.65	263.48	1.738	50.66	-6.71	above	-50.26			right	
693.47	687.28	17.9	261.95	1.591	53.71	-7.10	above	-53.29			right	
703.47	696.78	18.22	260.19	1.898	56.81	-7.58	above	-56.35			right	
713.47	706.25	19.52	258.8	4.126	60.04	-8.17	above	-59.53			right	
723.47	715.66	19.86	255.76	3.2	63.41	-8.91	above	-62.81			right	
733.48	725.06	20.35	255.29	1.54	66.84	-9.77	above	-66.14			right	
PERSONNEL												
COMPANY		ON BOARD	ON SITE	COMPANY		ON BOARD	ON SITE	PUMP NO.		MUD PUMPS		
GDE		5		Geologist		1			Time	1	2	3
APS		101		JV ADA-APS		3			hh:mm			
ETI		20		NPS / BAKER		0			Slow Speed?	y/n		
HALLIBURTON CEMENTING		6		VARCO		0			Liner Lgt/Size	in		
AERATED		5		SMITH		0			Capacity	bbl/stk	0.1429	0.1429
NABORS		3		NOV		2			Efficiency	95%	0.1357	0.1357
IMS		24							Strokes	SPM	80	80
PRAMA DATA UNIT		7							Flow Rate	gpm	456	456
DYFCO		3							Pressure	psi	1,050	1,050
PRIMA HIDROKARBON		3							PRV	psi	2,900	2,900
HALLIBURTON SPERRY		4										
TOTAL POB :		187										
HEAVY DUTY EQUIPMENTS ON SITE												
VEHICLE	TYPE	HIRED BY		LOCATION		REMARKS						
Crawler Crane Kobelco	80T	APS		PPL-04								
Forklift	5T	APS		PPL-04								
Forklift	15T	APS		L/D Area								
Roughter Crane Kato	55T	APS		PPL-04								