



PT Geo Dipa Energi (Persero)

DAILY DRILLING REPORT
PT. GEO DIPa ENERGI (Persero)
14-Jul-22



OPERATOR		PT. GEO DIPa ENERGI (Persero)		CONTRACTOR		JV ADA - APS		REPORT NO. #		19	
WELL / PAD NAME		PTH-G-4C		FIELD		PATUHA		ENVIRONMENT		ONSHORE	
WELL TYPE / PROFILE		BIG HOLE / J-TYPE		LATITUDE / LONGITUDE		7° 10' 16.711 S / 107° 25' 9.968 E		GL - MSL (M)		1968 m-ASL	

GENERAL			DRILLING PARAMETERS			AFE					
Rig TYPE / NAME	LAND RIG / ARJUNA#88	AVERAGE WOB (24 HRS)	KLBS	47	AFE NUMBER / AFE COST		USD 5,338,705.51				
RIG POWER	HP	AVERAGE ROP (24 HRS)	M/HR	5.30	DAILY COST		USD 91,888.97				
KB ELEVATION	Meter	AVERAGE SURFACE RPM / DHM		21 / 150	% AFE / CUMULATIVE COST		41.7% USD 2,227,929.91				
MIDNIGHT DEPTH	Meter	ON / OFF BOTTOM TORQUE	KLBS-FT	5.5 / 10.7	DAILY MUD COST		USD 5,317.29				
PROGRESS	Meter	FLOWRATE/ SPP	gpm/PSI	1150 / 2050	CUMULATIVE MUD COST		USD 162,698.91				
PROPOSED TD	Meter	AIR RATE	SCFM	-	PERSONNEL IN CHARGE						
SPUD DATE	25-Jun-22, 12:00	CORR. INHIB./ FOAM RATE	GPH	-	DAY/ NIGHT DRILLING SUPV.		SUBUR A / TEUKU S				
RELEASE DATE		PUW/SOW/ROTW	KLBS	148 / 135 / 143	DRILLING SUPERINTENDENT		BUDI SETIAWAN				
PLANNED DAYS	48	TOTAL DRILLING TIME	HRS	63	RIG SUPERINTENDENT		SARPAN				
DAYS f/ RIG RELEASE		TON MILES		321.0	DRILLING ENGINEER		EKA DAYA SAMUDERA				
					HSE SUPERVISOR		DIAZ PRIMADITYA				

24 HOURS SUMMARY

Drill out 17-1/2" formation from 764 mMD to 783 mMD. POOH 17-1/2" PDC and BHA #6 Steerable Assy. M/U and RIH 17-1/2" TCI (New Bit) and BHA #7 Steerable Assy to 384 mMD. Light ream and wash down from 384 mMD to 751 mMD.

24 HOURS FORECAST

Continue ream and wash from 751 mMD to 783 mMD. Drill out 17-1/2" formation to est. casing point at 1010 mMD

STATUS 05:00 Hrs 15-Jul-22

Drilling 17-1/2" to 797 mMD/ 785,09 mTVD. Full return.

SAFETY PERFORMANCE				HOURS RECORD		HAZARD MANAGEMENT		EMERGENCY DRILLS	
Nearmiss	1.0	KM Hrs Light Vehicle	253	JSA/HIRA	8	H2S Drill	19-Jun-22		
Incidents	1.0	KM Hrs Heavy Equipment	10	PTW	8	BOP Drill/ Kick Drill	26-Jun-22		
Last MTI	-	Total Daily Personnel	188	Pre Tour Meeting	2	Fire Drill	7-Jun-22		
Last LTI	-	Daily Safe Manhours / Cum Safe Manhours	2,256/613,940	Observation Card	136	Trip Drill	26-Jun-22		
Days w/out LTI	287.00	DWLT Since	1-Oct-21	Safety Inspection/ Training	11	Medivac Drill	26-Jun-22		

ACCIDENT/ INCIDENT SUMMARY				SAFETY ISSUES			
N/A				N/A			

ENVIRONMENTAL RECORD				OCCUPATIONAL HEALTH RECORD			
Domestic Waste (m3)	0	Hazardous Waste (kg)		Fit for duty / MCU (person)	90		
Hazardous Waste/B3 (kg)		Drill Cutting Vol (jumbo bag)	4	Clinic Visit	3		
Spill Incidents (barrels)		Other (BB)		Number of Work Related Illnesses			
Enviro/ Community Issue		Cummulative 24 Hrs		Occupational Health Issue			

OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Thu, 14-Jul-22

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	5:30	5.5	783	PT	2a	Drilling Formation	Drilling 17-1/2" Hole section from 764 mMD to 783 mMD/771.71 mTVD, Full return - PLC - Parameter: WOB 40-55 klbs, FR 1075-1155 gpm, SPP 1860-2107 psi, RPM/M 0-51/140-150, TQ 0-8.6 klbs.ft, MW In/Out : 8.6/8.6 ppg, Avg. ROP : 5.3 m/hrs. - Bit Hrs: 62.9 Hrs, Krev OB/Tot: 562.2 / 911.8, Temp In/Out: 53/65 deg°C. - Sweep Hi-Vis every half stand 100 bbls, and every stand down 100 bbls Rotate (16%): 3 m, 0.3 hrs, 10 m/hrs Slide (84%): 16 m, 3.3 hrs, 4.8 m/hrs (765-779, 781-783 mMD) Lithology: @ 782 mMD: Andesite Last MeB @ 782 mMD: 8% Drilling Break @ 701-705 mMD Last Survey: Depth: 753.25 mMD, 743.57 mTVD, Inc 20.81 deg, Azm 256.00 deg. CtoC: 9.28 m, 9.24 m below, 0.84 m right of plan, Distance to TCH-09 opt 2 = 56.43 m, DLS: 1.09 BHT : 66 Log RILS/D BWH @ 722 m: 147/135/140 klbs
5:30	7:00	1.5	783	NPT	21a	Directional Services	Circulate hole clean while working nine interval 765-783 mMD with FR 1150 gpm, SPP 1900 psi, RPM/M 20/150, TO 3.6-5.6 klbs-ft. POOH with pump out from 783 mMD to 766 mMD with FR 1155 gpm, SPP 1995 psi. Continue POOH 17-1/2" PDC and BHA #6 Steerable Assy with elevator from 766 mMD to surface. - Pump through annulus with charging pump. - Cooling Tower Off (07:25 WIB). - Passed drilling break spot at 705-701 mMD. Smooth, no drag. - Retrieve ADA RRH at 246 mMD. - Lay down 9-1/2" EM Antenna Sub + 9-1/2" EM Repeater Sub. - Lay down 9-1/2" NMDC + 15-1/2" IB Stabilizer + 9-5/8" SperryDrill Lobe 6/7-5.0 stg. - B/O 17-1/2" PDC. - Motor gap in / out = 4mm/5mm - Sleeve stab motor = 7/8" UG - String Stabilizer = 3/8" UG - Bit Grading: 2-3-BT-A-X-1-CT-BHA - Bit Hours: 62.9 hrs. Pump Hours: 105.1 hrs. Krev.OB /Total: 562.2 / 911.8. Motor hours: 11.6 motor (262.3 mMD).
12:00	13:00	1.0	783	NPT	21a	Directional Services	Prepare for BHA #7 Steerable Assy
13:00	14:30	1.5	783	NPT	21a	Directional Services	M/U 17-1/2" TCI (New Bit) and BHA #7 Steerable Assy from surface to 22 mMD. - 17-1/2" TCI + 9-5/8" Sperry Drill Lobe 6/7-5.0 stg + Btm Sleeve Stabilizer + 9-1/2" Float Sub c/w Float Valve + 15-3/4" IB Stabilizer + 9-1/2" NMDC + 9-1/2" EM Repeater Sub + 9-1/2" EM Antenna Sub) Continue RIH 17-1/2" TCI (New Bit) and BHA #7 Steerable Assy from 22 mMD to 389 mMD. - Shallow test Mud Motor at 132 mMD with FR 400 gpm, SPP 300 psi. - Install RRH ADA at 244 mMD - Tag 10 klbs at 387 mMD, light ream to polish slide interval (386-389 mMD). Continue RIH.
16:30	24:00	7.5	783	NPT	21a	Directional Services	Light reaming from 384 mMD to 390 mMD with FR 900 gpm, SPP 1200 psi, RPM/M 30/118, TQ 1.1-5.3 klbs.ft. - Continue RIH from 390 mMD to 393 mMD, tag 10 klbs. Light reaming from 390 mMD to 418 mMD with FR 900 gpm, SPP 1120 psi, RPM/M 30/118, TQ 1.1-3.2 klbs.ft. - Continue RIH from 418 mMD - 433 mMD, tagged 10 klbs, Ligh reaming from 427 m to 447 mMD with FR 900 gpm, SPP 1260 psi, RPM/M 30/118, TQ 2.3-7.1 klbs.ft. - Continue RIH from 447 mMD - 513 mMD, tagged 10 klbs, Ligh reaming from 513 m to 534 mMD with FR 900 gpm, SPP 1200 psi, RPM/M 30/118, TQ 2.1-6.2 klbs.ft. - Continue RIH from 534 mMD - 569 mMD, tagged 10 klbs, Washdown from 569 m to 591 mMD with FR 900 gpm, SPP 1220 psi. - Continue RIH from 591 mMD - 605 mMD, tagged 10 klbs, Wash and ream from 605 m to 650 mMD with FR 900 gpm, SPP 1190 psi, RPM/M 30/118, TQ 3.3-6.4 klbs.ft. - Swept 100 bbls Hi-Vis @ 617 mMD - Continue RIH from 650 mMD - 683 mMD, tagged 10 klbs, Wash and ream from 683 m to 708 mMD with FR 900 gpm, SPP 1240-1330 psi, RPM/M 30/118, TQ 3.3-10.1 klbs.ft. - Continue RIH from 708 mMD - 751 mMD Note : Wash and ream do it 75 or more depending until no tight at that interval
TOTAL HRS		24.0					

OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Fri, 15-Jul-2022

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	0:30	0.5	783	NPT	21a	Directional Services	Continue RIH from 751 mMD - 776 mMD tagged 10 klbs, Wash and ream from 776 m to 783 mMD with FR 900 gpm, SPP 1240 psi, RPM/M 20/118, TQ 3.6-5.7 klbft. - Swept 100 bbls Hi-Vis @ 780 mMD

0:30	1:30	1.0	783	NPT	21a	Directional Services	Circulate hole clean 2x BTU while working pipe with 1000-1100 gpm, SPP 1320-1760 psi, RPM/M 20/131, TQ 3.8-6.6 klb.ft								
1:30	5:00	3.5	783	PT	2a	Drilling Formation	Drilling 17-1/2" Hole section from 783 mMD to 797 mMD/ 785,09 mTVD. Full return. - Parameter : WOB 15-35 klbs, FR 1100 gpm, SPP 1760-1960 psi, RPM/M 0-50/144, TQ 0-8.9 klbs.ft, MW In/Out : 8.6/8.6 ppg, Temp In/Out : 46/65 deg°C - Avg. ROP : 10.34 m/hrs. Bit Hrs : 1.16 Hrs, Krev OB/Tot : 11.2 / 66.8 - Rotate/Slide Percentage : Rotate (42%) : 5 m, 0.49 hrs, 10.2 m/hrs. Slide (58%) : 7 m, 0.67 hrs, 10.4 m/hrs (783-788, 793-795) mMD - Lithology @ 791 mMD : Andesite - Last MeB @ 788 mMD : 13 % - Last Survey : depth 773.39 mMD, 762.39 mTVD, Inc 21.19 deg, Azm 253.58 deg. CtoC : 12.6 m, 12.59 m below, 0.47 m left of plan, Distance to TCH-09 opt 2 = 59.39 m, DLS : 1.87 BHT : 64 - @ 737 mMD. P/U, S/O, R/W : 147/135/140 klbs. Note : - Swept Hi-Vis every half stand 100 bbls, and every stand down 100 bbls - Bit on bottom record : (00:00 - 05:00 Hrs) On Bottom : 1.16 Hrs, Off bottom : 1.12 Hrs (Cumm : On bottom : 1.16 Hours, Off bottom : 1.12 Hours)								
GENERAL COMMENTS							SIGNATURE								
							REPORTED BY	ACKNOWLEDGED BY	APPROVED BY						
Progress activity : 23% Note: Estimated Mud Loss (24 Hrs) : ± 0 Bbls. Estimated Cumulative Mud Loss : ± 16814 Bbls Estimated Water Loss (24 hrs) : ± 0 Bbls. Estimated Cumulative Water Loss : ± 244879 Bbls. Monitor WHP at well PTH-G-4B: 625 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Sperry 18.5 hrs / Cum 18.5 hrs (4%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (5,3%) - NPT Stuck 0 hrs / Cum 0.5 hrs (0,11%) - NPT Total 18.5 hrs / Cum 44 hrs (9,4%)															
							SUBUR A DRILLING SUPERVISOR			NISAR JAHRI RIG SUPERINTENDENT			AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2		

BIT RECORDS			BHA#7			BHA#6			CASING		
7			6						Last Size	in	20
Bit Number	4 NB#1		DESCRIPTION	OD	Length	DESCRIPTION	OD	Length	Set MD	m	363
Bit Size	17 1/2								Set TVD	m	363
Bit Run	7		TCT Bit	17	1/2	PDC Bit	17 1/2	0.47	Last FIT EMW	ppg	
Manufacturer/Type	Baker/VM-09GDX1	NOV/FTKC-76	Mud Motor w/ 17-3/8" IBS	9	5/8	Mud Motor w/ 17-3/8" IBS	9	5/8	Next Size	in	13-3/8
IADC Code	415		Floater Sub	9	1/2	Floater Sub	9	1/2	Set MD	m	1,010
Jets /32 in	3x28, 1x20	6x16, 4x18	Integral Blade Stabilizer	9	1/2	Integral Blade Stabilizer	9	1/2	TOL	m	
Serial #	5328640	A2844825	NMDC	9	1/3	NMDC	9	1/3			
Depth In m	783.0	367.0	EM Repeater Sub	9	1/2	EM Repeater Sub	9	1/2	MUD VOLUMES		
Depth Out m		783.0	EM Antenna Sub	9	1/2	EM Antenna Sub	9	1/2	Start	bbl	2,502
Meterage m		416.0	X/O	6	1/2	X/O	6	1/2	Lost Surface	bbl	
Bit Hours 24 hrs		62.90	7x8" Spiral DC	8		7x8" Spiral DC	8		Lost DH	bbl	150
TFA in ²	2.118	2.172	Sledgehammer Jar	8		Sledgehammer Jar	8		Dumped	bbl	
Tot Krev On Bttm		562.2	1x8" Spiral DC	8		1x8" Spiral DC	8		Built	bbl	312
Tot Krev		911.8	X/O	8	1/4	X/O	8	1/4	Ending	bbl	2,664
Dull Grade In	New	New	1x6-1/2" Spiral DC	6	1/2	1x6-1/2" Spiral DC	6	1/2			
Dull Grade Out		2-3-BT-A-X-I-CT-BHA	14x5" HWDP	5		14x5" HWDP	5		SOLID CONTROL EQUIPMENTS		
									SHAKERS	MODEL (TYPE)	SCREEN SIZE
									Shaker #1	DERRICK (FLC-2000-4)	80/60/60
									Shaker #2	DERRICK (FLC-2000-4)	80/70/60
									Shaker #3	DERRICK (FLC-2000-4)	80/60/60
									Mud Cleaner	DERRICK (FLC-2000-4)	350/350/350/350
									Hi-G Dryer	FLC 2000-4	
									Centrifuge	DE-1000	
			Total		245.55		Total	245.59			
CUMULATIVE			CORROSION RING			BOP TEST			GAS		
Meterage m	416.0	Install Date		Release Date		Location		Date 1	Date 2	Max. Gas	-
Bit Hours Hrs	62.9	1		1				7-Jul-22		Conn. Gas	-
ROP m/Hr	6.6	2		2						Trip Gas	-
										Back Gas	-
Active Tank			Active Tank			Active Tank			MUD ADDITIVE		
Mud Type	4% KCl Polymer	4% KCl Polymer	4% KCl Polymer	CI	mg/l	22500	22500	23000	Type	Amount	Annular Vel
Time HH:MM	11:00	16:00	23:30	K	mg/l	21000	21000	21500	KOH	14	Pb
MW in ppg	8.6	8.6	8.6	MBT	lb/bbl				XCD	15	Sys HHP
MW out ppg	8.6	8.6	8.6	Sand	%	0.2	0.2	0.2	PAC LV	15	HHPb
Temp in degC	48	48	45	Solid Content	%	3	3	3	KCL	4	HSI
Temp out degC		61	63	Retort Water	%	97	97	97	SODIUM BICARBONATE	3	% psi bit
Pres. Grad psi/ft				HGS	%				BA Seal K Fine		Jet Velocity
Funnel Visc sec	48	49	50	LGS	%				BA Seal K Medium		Impact force
PV cP	14	14	14	600 RPM		54	54	53			IF/area
YP lbf/100ft2	26	26	25	300 RPM		40	40	39			Type
Gels 10 sec	11	11	12	200 RPM		29	31	30			Amount
Gels 10 min	16	16	16	100 RPM		25	25	25			
Fluid Loss mL/30min	10	10	10	6 RPM		13	13	14			
pH	10	10	10	3 RPM		11	11	12			
FUEL RECORD											
Fuel Tank Location	Balanced Yesterday (liters)			Usage (liters)			Received (liters)			On H&I (liters)	
Rig	104			Rig Engines + Others	8,406			16,000			7,138
				Light Vehicle/ HDE	560						
				Non Rig Bundling	0						
Base Camp	3,150			Engine Basecamp	400						2,750
Mini Camp	0										
TOTAL	3,254			9,366			16,000			9,888	
WEATHER											
TEMP (°C)		FOGGY & RAINING			BAROMETRIC		WELLSITE		LOCATION CONDITION		
HIGH	LOW	TIME			RAIN DEGREE		PRESS (ATM)	ELEVATION (M)	WIN SPEED (KM/H)	BASECAMP	ACCESS ROAD
19	10							1968.00		Dry	Dry
MWD/ GYRO SURVEY											
MD (m)	TVD (m)	Incl. (deg)	Azm (deg)	DLS (°/30 m)	Distance to Plan, m	Above / Below f/ Plan, m			Right / Left f/ Plan, m		
753.25	743.57	20.81	256	1.09	73.76	-11.44			above right		
PERSONNEL											
COMPANY		ON BOARD	ON SITE	COMPANY		ON BOARD	ON SITE	PUMP NO.		1	2
GDE		5		Geologist		1		Time	hh:mm		
APS		101		JV ADA-APERS		3		Slow Speed?	y/n	N	N
ETI		20		NPS & BAKER		0		Liner Lgt/Size	in	12/7	12/7
HALLIBURTON CEMENTING		6		VARCO		0		Capacity	bbl/stk	0.1429	0.1429
AERATED		5		SMITH		0		Efficiency	95%	0.1357	0.1357
NABORS		3		NOV		2		Strokes	SPM	80	80
TMS		24						Flow Rate	gpm	456	456
PARAMA DATA UNIT		7						Pressure	psi	1,050	1,050
DYFCO		3						PRV	psi	2,900	2,900
PRIMA HIDROKARBON		3									
HALLIBURTON SPERRY		4									
TOTAL POB :		187									
HEAVY DUTY EQUIPMENTS ON SITE											
VEHICLE	TYPE	HIRED BY		LOCATION		REMARKS					
Crawler Crane Kobelco	80T	APS		PPL-04							
Forklift	5T	APS		PPL-04							
Forklift	15T	APS		L/D Area							
Rougher Crane Kato	55T	APS		PPL-04							