



PT Geo Dipa Energi (Persero)

DAILY DRILLING REPORT
PT. GEO DIPa ENERGI (Persero)
15-Jul-22



OPERATOR		PT. GEO DIPa ENERGI (Persero)		CONTRACTOR		JV ADA - APS		REPORT NO. #		20	
WELL / PAD NAME		PTH-G-4C		FIELD		PATUHA		ENVIRONMENT		ONSHORE	
WELL TYPE / PROFILE		BIG HOLE / J-TYPE		LATITUDE / LONGITUDE		7° 10' 16.711 S / 107° 25' 9.968 E		GL - MSL (M)		1968 m-ASL	

GENERAL			DRILLING PARAMETERS			AFE					
Rig TYPE / NAME	LAND RIG / ARJUNA#88	AVERAGE WOB (24 HRS)	KLBS	43	AFE NUMBER / AFE COST		USD 5,338,705.51				
RIG POWER	HP	AVERAGE ROP (24 HRS)	M/HR	9.28	DAILY COST		USD 69,797.43				
KB ELEVATION	Meter	AVERAGE SURFACE RPM / DHM		42 / 143	% AFE / CUMULATIVE COST		43.0% USD 2,297,727.34				
MIDNIGHT DEPTH	Meter	ON / OFF BOTTOM TORQUE	KLBS-FT	8,8 / 11,2	DAILY MUD COST		USD 12,544.57				
PROGRESS	Meter	FLOWRATE/ SPP	gpm/PSI	1102 / 20094	CUMULATIVE MUD COST		USD 175,243.48				
PROPOSED TD	Meter	AIR RATE	SCFM	-	PERSONNEL IN CHARGE						
SPUD DATE	25-Jun-22, 12:00	CORR. INHIB./ FOAM RATE	GPH	-	DAY/ NIGHT DRILLING SUPV.		SUBUR A / TEUKU S				
RELEASE DATE		PUW/SOW/ROTW	KLBS	158 / 130 / 148	DRILLING SUPERINTENDENT		BUDI SETIAWAN				
PLANNED DAYS	48	TOTAL DRILLING TIME	HRS	13	RIG SUPERINTENDENT		NISAR JAHRI				
DAYS f/ RIG RELEASE		TON MILES		333.0	DRILLING ENGINEER		EKA DAYA SAMUDERA				
					HSE SUPERVISOR		DIAZ PRIMADITYA				

24 HOURS SUMMARY

Continue RIH from 751 mMD - 776 mMD tagged 10 klbs, wash and ream from 776 m to 783 mMD. Drilling 17-1/2" Hole section from 783 mMD to 907 mMD

24 HOURS FORECAST

Drilling 17-1/2" Hole section from 1100 mMD to est. casing point

STATUS 05:00 Hrs 16-Jul-22

Drilling 17-1/2" to 938 mMD/ 905 mTVD. Full return.

HSE							
SAFETY PERFORMANCE		HOURS RECORD		HAZARD MANAGEMENT		EMERGENCY DRILLS	
Nearmiss	1.0	KM Hrs Light Vehicle	239	JSA/HIRA	7	H2S Drill	19-Jun-22
Incidents	1.0	KM Hrs Heavy Equipment	10	PTW	7	BOP Drill/ Kick Drill	26-Jun-22
Last MTI	-	Total Daily Personnel	186	Pre Tour Meeting	2	Fire Drill	7-Jun-22
Last LTI	-	Daily Safe Manhours / Cum Safe Manhours	2.232/616,172	Observation Card	174	Trip Drill	26-Jun-22
Days w/out LTI	288.00	DWLT Since	1-Oct-21	Safety Inspection/ Training	14	Medivac Drill	26-Jun-22

ACCIDENT / INCIDENT SUMMARY				SAFETY ISSUES			
N/A				N/A			

ENVIROMENTAL RECORD				OCCUPATIONAL HEALTH RECORD			
Domestic Waste (m3)	4	Hazardous Waste (kg)		Fit for duty / MCU (person)	90		
Hazardous Waste/B3 (kg)		Drill Cutting Vol (jumbo bag)	36	Clinic Visit	3		
Spill Incidents (barrels)		Other (BB)		Number of Work Related Illnesses			
Enviro/ Community Issue		Cummulative 24 Hrs		Occupational Health Issue			

TIME BREAKDOWN

OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Fri, 15-Jul-22

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	0:30	0.5	783	NPT	21a	Directional Services	Continue RIH from 751 mMD - 776 mMD tagged 10 klbs, Wash and ream from 776 m to 783 mMD with FR 900 gpm, SPP 1240 psi, RPM/M 20/118, TQ 3.6-5.7 klbft. - Sweep 100 bbls Hi-Vis @ 780 mMD
0:30	1:30	1.0	783	NPT	21a	Directional Services	Circulate hole clean 2x BTU while working pipe with 1000-1100 gpm, SPP 1320-1760 psi, RPM/M 20/131, TQ 3.8-6.6 klb.ft
1:30	24:00	22.5	907	PT	2a	Drilling Formation	Drilling 17-1/2" Hole section from 783 mMD to 907 mMD/880.08 mTVD. PLC-Full return - Parameter: WOB 40-60 Klbs, FR 1100-1120 gpm, SPP 1995-2200 psi, RPM/M 0-51/143-150, TQ 0-11.2 Klbs.ft, MW In/Out : 8.7/8.7 ppg, Temp In/Out : 63/67 deg°C. Avg. ROP: 9.28 m/hrs Bit Hrs: 13.33 Hrs, Krev OB/Tot : 130.8 / 258.6. Rotate (48%) : 60 m, 5.78 hrs, 10.4 m/hrs. Slide (52%) : 64 m, 7.64 hrs, 8.38 m/hrs (783-788, 793-798, 803-807, 813-818, 825-828, 835-838, 844-849, 854-859, 864-869, 874-880, 884-890, 894-899, 904-907) mMD Lithology: @ 893 mMD : Lithic coarse pyroclastic Last MeB @ 899 mMD : 5 % Last Survey: Depth: 873.64 mMD, 851.90 mVD, Inc 32.41 deg, Azm 257.08 deg. CtoC : 26.14 m, 25.98 m below, 2.87 m left of plan, Distance to TCH-09 opt 2 =93.33 m, DLS = 5.1 BHT : 71 - Last P/U-S/O-R/W @ 882 mMD: 158/130/148 klbs Note: - Sweep Hi-Vis every half stand 100 bbls, and every stand down 100 bbls - Sweep Hi-Vis + LCM 40 ppb 100 bbls @ 807 mMD - PLC @ 797-798 mMD : 3 bpm - PLC @ 798-803 mMD : 1.7 bpm - PLC @ 803-813 mMD : 1 bpm - PLC @ 870-873 mMD : 0.7 bpm - Bit on bottom (00:00 - 24:00): 13.36 hrs / Cum 13.36 hrs, off bottom: 8.82 hrs / Cum 8.82 hrs
TOTAL HRS		24.0					

OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Sat, 16-Jul-2022									
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS		
START	END	ELAPSED							
0:00	5:00	5.0	938	PT	2a	Drilling Formation	Drilling 17-1/2" Hole section from 907 mMD to 938 mMD/ 905 mTVD. Full return. - Parameter : WOB 40-60 Klbs, FR 1100-1120 gpm, SPP 1995-2250 psi, RPM/M 0-51/143-150, TQ 0-12.2 Klbs.ft, MW In/Out : 8.7/8.7 ppg, Temp In/Out : 63/67 deg°C - Avg. ROP : 11.16 m/hrs. Bit Hrs : 15.51 Hrs, Krev OB/Tot : 152.6 / 296.2 - Rotate/Slide Percentage : Rotate (46%) : 11 m, 0.90 hrs, 12.2 m/hrs. Slide (54%) : 13 m, 1.19 hrs, 10.9 m/hrs (907-909, 913-920, 925-929) mMD - Lithology @ 923 mMD : Lithic coarse pyroclastic - Last MeB @ 917 mMD : 13 % - Last Survey : Depth 903.2 mMD, 876.35 mVD, Inc 35.3 deg, Azm 258.92deg. CtoC : 26.64 m, 26.47 m below, 3.01 m left of plan, Distance to TCH-09 opt 2 =115.72 m, DLS = 4.5 BHT : 72 - @ 877 mMD. P/U, S/O, R/W : 158/130/148 Klbs. Note : - Swept Hi-Vis every half stand 100 bbls, and every stand down 100 bbls - Bit on bottom record : (00:00 - 05:00 Hrs) On Bottom : 2.15 Hrs, Off bottom : 1.55 Hrs (Cumm : On bottom : 15.51 Hours, Off bottom : 10.37 Hours) ☐		
GENERAL COMMENTS							SIGNATURE		
							REPORTED BY	ACKNOWLEDGED BY	APPROVED BY
Progress activity : 23% Note: Estimated Mud Loss (24 Hrs) : ± 202 Bbls. Estimated Cumulative Mud Loss : ± 17016 Bbls Estimated Water Loss (24 hrs) : ± 0 Bbls. Estimated Cumulative Water Loss : ± 244879 Bbls. Monitor WHP at well PTH-G-4B: 625 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Sperry 1.5 hrs / Cum 20 hrs (4.1%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (5.1%) - NPT Stuck 0 hrs / Cum 0.5 hrs (0.1%) - NPT Total 1.5 hrs / Cum 45.5 hrs (9.3%)							SUBUR A DRILLING SUPERVISOR	NISAR JAHRI RIG SUPERINTENDENT	AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2

BIT RECORDS			BHA#7			BHA#6			CASING					
7		6	DESCRIPTION		OD in	Length m	DESCRIPTION		OD in	Length m	Last Size	in	20	
Bit Number	4 NB#1	3 NB#1									Set MD	m	363	
Bit Size	17 1/2	17 1/2									Set TVD	m	363	
Bit Run	7	6	TCI Bit		17 1/2	0.41	PDC Bit		17 1/2	0.47	Last FIT EMW	ppg		
Manufacturer/Type	Baker/VM-09GDX1	NOV/FTKC-76	Mud Motor w/ 17-3/8" IBS		9 5/8	9.50	Mud Motor w/ 17-3/8" IBS		9 5/8	9.47	Next Size	in	13-3/8	
IADC Code	415		Float Sub		9 1/2	0.47	Float Sub		9 1/2	0.47	Set MD	m	1,010	
Jets	3x28, 1x20	6x16, 4x18	Integral Blade Stabilizer		9 1/2	2.17	Integral Blade Stabilizer		9 1/2	2.18	TOL	m		
Serial #	5328640	A2844825	NMDC		9 1/3	8.46	NMDC		9 1/3	8.46	MUD VOLUMES			
Depth In	783.0	367.0	EM Repeater Sub		9 1/2	0.45	EM Repeater Sub		9 1/2	0.45	Start	bbl	2,664	
Depth Out		783.0	EM Antenna Sub		9 1/2	0.99	EM Antenna Sub		9 1/2	0.99	Lost Surface	bbl		
Meterage		416.0	X/O		6 1/2	0.68	X/O		6 1/2	0.68	Lost DH	bbl	222	
Bit Hours	24 hrs	62.90	7x8" Spiral DC		8	65.45	7x8" Spiral DC		8	65.45	Dumped	bbl		
TFA	in²	2.118	Sledgehammer Jar		8	6.59	Sledgehammer Jar		8	6.59	Built	bbl	286	
Tot Krev On Bttm		562.2	1x8" Spiral DC		8	9.40	1x8" Spiral DC		8	9.40	Ending	bbl	2,728	
Tot Krev		911.8	X/O		8 1/4	0.49	X/O		8 1/4	0.49	SOLID CONTROL EQUIPMENTS			
Dull Grade In	New	New	1x6-1/2" Spiral DC		6 1/2	9.325	1x6-1/2" Spiral DC		6 1/2	9.325	SHAKERS	MODEL (TYPE)	SCREEN SIZE	
Dull Grade Out		2-3-BT-A-X-I-CT-BHA	14x5" HWDP		5	131.16	14x5" HWDP		5	131.16	Shaker #1	DERRICK (FLC-2000-4)	80/60/60	
											Shaker #2	DERRICK (FLC-2000-4)	80/70/60	
											Shaker #3	DERRICK (FLC-2000-4)	80/60/60	
											Mud Cleaner	DERRICK (FLC-2000-4)	350/350/350/350	
											Hi-G Dryer	FLC 2000-4		
											Centrifuge	DE-1000		
			Total			245.55	Total			245.59	GAS			
CUMULATIVE		416.0	CORROSION RING			BOP TEST			Max. Gas					
Meterage	m	416.0	Install Date			Release Date			Location		Date 1			
Bit Hours	Hrs	62.9	1			1			7-Jul-22			Date 2		
ROP	m/Hr	6.6	2			2						Trip Gas		
												Back Gas		
		DRILLING FLUID						MUD ADDITIVE			HYDRAULIC			
Mud Type	4% KCl Polymer	4% KCl Polymer	4% KCl Polymer	CI	mg/l	22800	22500	22500	Type	Amount	Annular Vel	m/min		
Time	HH:MM	11:00	16:00	23:30	K	mg/l	21800	21600	21500	KOH	11	Pb	psi	
MW in	ppg	8.6	8.7	8.7	MBT	lb/bbl				XCD	43	Sys HHP		
MW out	ppg	8.6	8.7	8.7	Sand	%	0.2	0.2	0.2	PAC LV	44	HHpB	hp	
Temp in	degC	50	50	63	Solid Content	%	3	4	4	KCL	6	HSI	hp/in2	
Temp out	degC	63	63	67	Retort Water	%	97	96	96	SODIUM BICARBONATE	3	% psi bit	%	
Pres. Grad	psi/ft				HGS	%				BA Seal K Fine		Jet Velocity	m/sec	
Funnel Visc	sec	49	50	51	LGS	%				BA Seal K Medium	40	Impact force	lbs	
PV	cP	14	14	15	600 RPM		53	54	56			IF/area	lbs/in2	
YP	lb/100ft2	25	26	26	300 RPM		39	40	41			Type	Amount	
Gels	10 sec	12	12	12	200 RPM		30	31	31					
Gels	10 min	16	16	16	100 RPM		24	25	25					
Fluid Loss	mL/30min	10	10	10	6 RPM		13	13	14					
pH		10	10	10	3 RPM		12	11	12					
FUEL RECORD														
Fuel Tank Location		Balanced Yesterday (liters)			Usage (liters)			Received (liters)			On H& (liters)			
Rig		110,928			Rig Engines + Others Light Vehicle/ HDE Non Rig Bundling			12,275 385 0			98,268			
Base Camp		2,750			Engine Basecamp			400			2,350			
Mini Camp		0												
TOTAL		113,678			13,060			0			100,618			
WEATHER														
TEMP (°C)		FOGGY & RAINING			BAROMETRIC		WELLSITE		LOCATION CONDITION					
HIGH	LOW	TIME			PRESS (ATM)		ELEVATION (M)		WIN SPEED (KM/H)		BASECAMP		ACCESS ROAD	WELLSITE
19	10						1968.00				Dry		Dry	Dry
MWD/ GYRO SURVEY														
MD (m)	TVD (m)	Incl. (deg)	Azm (deg)	DLS (°/30 m)	Distance to Plan, m			Above / Below f/ Plan, m			Right / Left f/ Plan, m			
763.49	753.15	20.81	256	1.09	73.76			-11.44 above			-72.89 right			
773.93	762.39	20.81	256	1.09	73.76			-11.44 above			-72.89 right			
783.53	771.83	20.81	256	1.09	73.76			-11.44 above			-72.89 right			
793.61	781.16	20.81	256	1.09	73.76			-11.44 above			-72.89 right			
803.61	790.33	20.81	256	1.09	73.76			-11.44 above			-72.89 right			
813.61	799.40	20.81	256	1.09	73.76			-11.44 above			-72.89 right			
823.60	808.36	20.81	256	1.09	73.76			-11.44 above			-72.89 right			
833.61	817.24	20.81	256	1.09	73.76			-11.44 above			-72.89 right			
843.61	826.03	20.81	256	1.09	73.76			-11.44 above			-72.89 right			
853.60	834.73	20.81	256	1.09	73.76			-11.44 above			-72.89 right			
863.61	843.37	20.81	256	1.09	73.76			-11.44 above			-72.89 right			
873.64	851.90	20.81	256	1.09	73.76			-11.44 above			-72.89 right			
PERSONNEL														
COMPANY		ON BOARD	ON SITE	COMPANY		ON BOARD	ON SITE	PUMP NO.		MUD PUMPS				
GDE		5		Geologist		1		Time	hh:mm	1	2	3		
APS		101		JV ADA-APS		3		Slow Speed?	y/n	N	N	N		
ETI		20		NPS / BAKER		0		Liner Lgt/Size	in	12/7	12/7	12/7		
HALLIBURTON CEMENTING		6		VARCO		0		Capacity	bbl/stk	0.1429	0.1429	0.1429		
AERATED		5		SMITH		0		Efficiency	95%	0.1357	0.1357	0.1357		
NABORS		3		NOV		2		Strokes	SPM	80	80			
IMS		24						Flow Rate	gpm	456	456			
PARAMA DATA UNIT		7						Pressure	psi	1,050	1,050			
DYFCO		3						PRV	psi	2,900	2,900	2,900		
PRIMA HIDROKARBON		3												
HALLIBURTON SPERRY		4												
TOTAL POB :		187												
HEAVY DUTY EQUIPMENTS ON SITE														
VEHICLE		TYPE	HIRED BY		LOCATION		REMARKS							
Crawler Crane Kobelco		80T	APS		PPL-04									
Forklift		5T	APS		PPL-04									
Forklift		15T	APS		L/D Area									
Roughter Crane Kato		55T	APS		PPL-04									