



PT Geo Dipa Energi (Persero)

DAILY DRILLING REPORT
PT. GEO DIPA ENERGI (Persero)
17-Jul-22



OPERATOR		PT. GEO DIPA ENERGI (Persero)		CONTRACTOR		JV ADA - APS		REPORT NO. #		22	
WELL / PAD NAME		PTH-G-4C		FIELD		PATUHA		ENVIRONMENT		ONSHORE	
WELL TYPE / PROFILE		BIG HOLE / J-TYPE		LATITUDE / LONGITUDE		7° 10' 16.711 S / 107° 25' 9.968 E		GL - MSL (M)		1968 m-ASL	

GENERAL		BIG HOLE / J-TYPE		DRILLING PARAMETERS		AFE	
Rig TYPE / NAME	LAND RIG / ARJUNA#88	AVERAGE WOB (24 HRS)	KLBS	-	AFE NUMBER / AFE COST	USD 5,338,705.51	
RIG POWER	HP	AVERAGE ROP (24 HRS)	M/HR	-	DAILY COST	USD 148,689.02	
KB ELEVATION	Meter	AVERAGE SURFACE RPM / DHM	- / -	-	% AFE / CUMULATIVE COST	47.1% USD 2,515,436.66	
MIDNIGHT DEPTH	Meter	ON / OFF BOTTOM TORQUE	KLBS-FT	- / -	DAILY MUD COST	USD 1,193.70	
PROGRESS	Meter	FLOWRATE/ SPP	gpm/PSI	- / -	CUMULATIVE MUD COST	USD 187,184.62	
PROPOSED TD	Meter	AIR RATE	SCFM	-	PERSONNEL IN CHARGE		
SPUD DATE	25-Jun-22, 12:00	CORR. INHIB./ FOAM RATE	GPH	-	DAY/ NIGHT DRILLING SUPV.	SUBUR A / TEUKU S	
RELEASE DATE		PUW/SOW/ROTW	KLBS	- / - / -	DRILLING SUPERINTENDENT	BUDI SETIAWAN	
PLANNED DAYS	48	TOTAL DRILLING TIME	HRS	-	RIG SUPERINTENDENT	NISAR JAHRI	
DAYS f/ RIG RELEASE		TON MILES		493.0	DRILLING ENGINEER	EKA DAYA SAMUDERA	
					HSE SUPERVISOR	DIAZ PRIMADITYA	

24 HOURS SUMMARY

Continue wiper trip from 650 mMD to 352 mMD. Short trip to 780 mMD. POOH 17-1/2" BHA. Run 13-3/8" liner to 428 mMD

24 HOURS FORECAST

Continue run 13-3/8" liner and liner running tool to bottom. Perform liner cementing job

STATUS 05:00 Hrs 18-Jul-22

L/D Power Tong, R/U Hawkjaw, on progress.

HSE			
SAFETY PERFORMANCE		HOURS RECORD	
Nearmiss	1.0	KM Hrs Light Vehicle	255
Incidents	1.0	KM Hrs Heavy Equipment	10
Last MTI	-	Total Daily Personnel	193
Last LTI	-	Daily Safe Manhours / Cum Safe Manhours	2.316/620,804
Days w/out LTI	290.00	DWLT Since	1-Oct-21

HAZARD MANAGEMENT		EMERGENCY DRILLS	
JSA/HIRA	7	H2S Drill	19-Jun-22
PTW	7	BOP Drill/ Kick Drill	26-Jun-22
Pre Tour Meeting	2	Fire Drill	7-Jun-22
Observation Card	123	Trip Drill	26-Jun-22
Safety Inspection/ Training	14	Medivac Drill	26-Jun-22

ACCIDENT/ INCIDENT SUMMARY				SAFETY ISSUES			
N/A				N/A			

ENVIRONMENTAL RECORD				OCCUPATIONAL HEALTH RECORD			
Domestic Waste (m3)	4	Hazardous Waste (kg)		Fit for duty / MCU (person)	90		
Hazardous Waste/B3 (kg)		Drill Cutting Vol (jumbo bag)	1	Clinic Visit	4		
Spill Incidents (barrels)		Other (BB)		Number of Work Related Illnesses			
Enviro/ Community Issue		Cummulative 24 Hrs		Occupational Health Issue			

TIME BREAKDOWN

OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Sun, 17-Jul-22

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	1:00	1.0	1,027	PT	6g	Wiper Trip	Continue wiper trip 17.5" TCI + BHA #7 from 650 mMD to 362 mMD - Pump through annulus 200 gpm
1:00	4:30	3.5	1,027	PT	6g	Wiper Trip	RIH back 17.5" TCI + BHA #7 to 1027 mMD - Wash down from 998 mMD to 1022 mMD with 200 gpm, SPP 170-200 psi, tag 10 klbs, Fill 5 meter - Wash down from 1022 mMD to 1027 mMD with 1000 gpm, SPP 1753 psi. - Pump through annulus 200 gpm
4:30	6:00	1.5	1,027	PT	5a	Circulate	Circulate hole clean while working pipe interval 997-1027 mMD with 1000 gpm, SPP 1750 psi, RPM/M 20/131, TQ 6.2-8.8 Klbs.ft - Sweep 2 x 100 Bbls Hi-Vis at 1024 mMD.
6:00	7:00	1.0	1,027	PT	6g	Conditioner Trip	Short trip 17.5" TCI + BHA #7 from 1027 mMD to 780 mMD - From 1027 mMD to 997 mMD pump out with FR 1000 gpm, SPP 1600 psi. - From 997 mMD to 780 mMD short trip on elevator. - Pump through annulus with FR 200 gpm.
7:00	8:00	1.0	1,027	PT	6g	Conditioner Trip	RIH back 17.5" TCI + BHA #7 from 780 mMD to 998 mMD. - Wash down from 998 mMD to 1027 mMD with FR 200 gpm, SPP 170-190 psi, no fill. - Pump through annulus with FR 200 gpm.
8:00	11:00	3.0	1,027	PT	6d	Trip out Drilling BHA	POOH 17.5" TCI + BHA #7 from 1027 mMD to 245 mMD - From 1027 mMD to 968 mMD Pump out 2 stand with FR 100 gpm, SPP 45 psi while spot 50 bbls Hi-vis at 1027 mMD. - From 968 mMD to 245 mMD on elevator - Retrieve RRH ADA at 253 mMD. - Pump through annulus with FR 200 gpm.
11:00	15:30	4.5	1,027	PT	6d	Trip out Drilling BHA	Continue POOH on elevator from 245 mMD to surface. - Pump through annulus with FR 200 gpm. - Lay down 8" Sledgehammer Jar + 9-1/2" EM Antenna Sub + 9-1/2" EM Repeater Sub + 9-1/2" NMDC + 15-3/4" IB Stabilizer + 9-5/8" SperryDrill Lobe 6/7-5.0 stg + Btm Sleeve Stabilizer. Motor Gap In / Out: 3.5 mm / 4 mm. Motor sleeve Stab: undergauge 1/16" String Stab: undergauge 5/16" - B/O 17-1/2" TCI Bit Grading: 1-3-BT-G-E-I-CT-TD Bit Hours: 26.12 hrs, Pump Hours : 52.3 hrs, Krev.OB / Total : 277.3 / 510.8 Meterage: 244 meter (783-1027 mMD).
15:30	17:30	2.0	1,027	PT	12b	Rig Up Casing Running	Prepare running 13-3/8" casing. - L/D Hawkjaw. - C/O TDS short link to long link - C/O DP elevator to casing elevator. - R/U 13-3/8" Varcoindo Casing Handling Equipment. - PJSM prior to run 13-3/8" Casing. - Pump 300 gpm through annulus during preparation running casing.
17:30	24:00	6.5	1,027	PT	12d	Run Casing liner	Run 13-3/8" Casing, 68 ppf, L-80, VAM 21, R3 from surface to 428 mMD. - Fill up casing and Check Float Shoe, OK. - Bakerlock Connection Csg jts #4, Csg jts #5, Csg jts #55 and Csg jts #56. - Install Bow Centralizer as per program. - Fill up casing full every 5 joints run. - Connect Liner R/T w/ 16" 75 ppf TBR to 13-3/8" casing. - Check Liner + TBR + R/T weight: : P/U 194 klbs, ROW 174 klbs, S/O 170 klbs - Avg. running speed: 5-6 jts/hr
TOTAL HRS		24.0					

OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Mon, 18-Jul-2022

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	4:30	4.5	1,027	PT	12d	Run Casing liner	Continue run 13-3/8" Casing, 68 ppf, L-80, VAM 21, R3 from 428 mMD to 704 mMD (Total casing 56 joint). - Install Bow Centralizer as per program (32 ea). - Install rigid centralizer Last casing#56 (1ea) - Fill up casing full every 5 joints run. - Connect Liner R/T w/ 16" 75 ppf TBR to 13-3/8" casing. - Check Liner + TBR + R/T weight: : P/U 194 klbs, ROW 174 klbs, S/O 170 klbs - Avg. running speed : 5-6 jts/hrs

4:30	5:00	0.5	1,027	PT	12d	Run Casing liner	Prepare for running 13-3/8" Liner on 5" DP stands. - L/D Power Tong, R/U Hawkjaw, on progress.		
GENERAL COMMENTS							SIGNATURE		
							REPORTED BY	ACKNOWLEDGED BY	APPROVED BY
Progress activity : 23% Note: Estimated Mud Loss (24 Hrs) : ± 0 Bbls. Estimated Cumulative Mud Loss : ± 17183 Bbls Estimated Water Loss (24 hrs) : ± 0 Bbls. Estimated Cumulative Water Loss : ± 244879 Bbls. Monitor WHP at well PTH-G-4B: 625 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Sperry 0 hrs / Cum 20 hrs (3.7%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (4.6%) - NPT Stuck 0 hrs / Cum 0.5 hrs (0.1%) - NPT Total 0 hrs / Cum 45.5 hrs (8.4%)									
							SUBUR A DRILLING SUPERVISOR	NISAR JAHRI RIG SUPERINTENDENT	AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2

BIT RECORDS			BHA#7			BHA#6			CASING			
		7	6							Last Size	In	20
Bit Number		4 NB#1	3 NB#1	DESCRIPTION	OD	Length	DESCRIPTION	OD	Length	Set MD	m	363
Bit Size	in	17 1/2	17 1/2		in	m		in	m	Set TVD	m	363
Bit Run		7	6	TCI Bit	17 1/2	0.41	PDC Bit	17 1/2	0.47	Last FIT EMW	ppg	
Manufacturer/Type		Baker/VM-09GDX1	NOV/FTKC-76	Mud Motor w/ 17-3/8" IBS	9 5/8	9.50	Mud Motor w/ 17-3/8" IBS	9 5/8	9.47	Next Size	in	13-3/8
IADC Code		415		Float Sub	9 1/2	0.47	Float Sub	9 1/2	0.47	Set MD	m	1,010
Jets	/32 in	3x28, 1x20	6x16, 4x18	Integral Blade Stabilizer	9 1/2	2.17	Integral Blade Stabilizer	9 1/2	2.18	TOL	m	
Serial #		5328640	A2844825	NMDC	9 1/3	8.46	NMDC	9 1/3	8.46			
Depth In	m	783.0	367.0	EM Repeater Sub	9 1/2	0.45	EM Repeater Sub	9 1/2	0.45			
Depth Out	m	1,027.0	783.0	EM Antenna Sub	9 1/2	0.99	EM Antenna Sub	9 1/2	0.99			
Meterage	m	244.0	416.0	X/O	6 1/2	0.68	X/O	6 1/2	0.68			
Bit Hours	24 hrs	26.12	62.90	7x8" Spiral DC	8	65.45	7x8" Spiral DC	8	65.45			
TFA	in ²	2.118	2.172	Sledgehammer Jar	8	6.59	Sledgehammer Jar	8	6.59			
Tot Krev On Bttm		277.3	562.2	1x8" Spiral DC	8	9.40	1x8" Spiral DC	8	9.40			
Tot Krev		489.6	911.8	X/O	8 1/4	0.49	X/O	8 1/4	0.49			
Dull Grade In		New	New	1x6-1/2" Spiral DC	6 1/2	9.325	1x6-1/2" Spiral DC	6 1/2	9.325			
Dull Grade Out		1-3-BT-G-E-I-CT-TD	2-3-BT-A-X-I-CT-BHA	14x5" HWDP	5	131.16	14x5" HWDP	5	131.16			
SOLID CONTROL EQUIPMENTS												
SHAKERS												
MODEL (TYPE)												
SCREEN SIZE												
Shaker #1 DERRICK (FLC-2000-4) 80/60/60												
Shaker #2 DERRICK (FLC-2000-4) 80/70/60												
Shaker #3 DERRICK (FLC-2000-4) 80/60/60												
Mud Cleaner DERRICK (FLC-2000-4) 350/350/350/350												
Hi-G Dryer FLC 2000-4												
Centrifuge DE-1000												
GAS												
CUMULATIVE												
CORROSION RING												
BOP TEST												
Max. Gas												
Conn. Gas												
Trip Gas												
Back Gas												
MUD ADDITIVE												
HYDRAULIC												
Active Tank												
Active Tank												
Type												
Amount												
Annular Vel												
m/min												
Pb												
psi												
Sys HHP												
HHPb												
hp												
HSI												
hp/in2												
% psi bit												
Jet Velocity												
m/sec												
Impact force												
lbs												
IF/area												
lbs/in2												
Type												
Amount												
FUEL RECORD												
Usage (liters)												
Received (liters)												
On H& (liters)												
WEATHER												
TEMP (°C)												
FOGGY & RAINING												
BAROMETRIC												
WELLSITE												
LOCATION CONDITION												
HIGH												
LOW												
TIME												
RAIN DEGREE												
PRESS (ATM)												
ELEVATION (M)												
WIN SPEED (KM/H)												
BASECAMP												
ACCESS ROAD												
WELLSITE												
MWD/ GYRO SURVEY												
MD (m)												
TVD (m)												
Incl. (deg)												
Azm (deg)												
DLS (°/30 m)												
Distance to Plan, m												
Above / Below f/ Plan, m												
Right / Left f/ Plan, m												
PERSONNEL												
COMPANY												
ON BOARD												
ON SITE												
COMPANY												
ON BOARD												
ON SITE												
PUMP NO.												
1												
2												
3												
Time												
hh:mm												
Slow Speed?												
y/n												
N												
N												
N												
Liner Lgt/Size												
in												
12/7												
12/7												
12/7												
Capacity												
bbl/stk												
0.1429												
0.1429												
0.1429												
Efficiency												
95%												
0.1357												
0.1357												
Strokes												
SPM												
80												
80												
Flow Rate												
gpm												
456												
456												
Pressure												
psi												
1,050												
1,050												
PRV												
psi												
2,900												
2,900												
2,900												
TOTAL POB :												
187												
HEAVY DUTY EQUIPMENTS ON SITE												
VEHICLE												
TYPE												
HIRED BY												
LOCATION												
REMARKS												
Crawler Crane Kobelco												
80T												
APS												
PPL-04												
Forklift												
5T												
APS												
PPL-04												
Forklift												
15T												
APS												
L/D Area												
Rougher Crane Kato												
55T												
APS												
PPL-04												