



PT Geo Dipa Energi (Persero)

DAILY DRILLING REPORT
PT. GEO DIPA ENERGI (Persero)
19-Jul-22



OPERATOR		PT. GEO DIPA ENERGI (Persero)		CONTRACTOR		JV ADA - APS		REPORT NO. #		24	
WELL / PAD NAME		PTH-G-4C		FIELD		PATUHA		ENVIRONMENT		ONSHORE	
WELL TYPE / PROFILE		BIG HOLE / J-TYPE		LATITUDE / LONGITUDE		7° 10' 16.711 S / 107° 25' 9.968 E		GL - MSL (M)		1968 m-ASL	

GENERAL			DRILLING PARAMETERS			AFE		
Rig TYPE / NAME	LAND RIG / ARJUNA#88	AVERAGE WOB (24 HRS)	KLBS	-	AFE NUMBER / AFE COST	USD 5,338,705.51		
RIG POWER	HP	AVERAGE ROP (24 HRS)	M/HR	-	DAILY COST	USD 55,456.14		
KB ELEVATION	Meter	AVERAGE SURFACE RPM / DHM	- / -	% AFE / CUMULATIVE COST	52.3%	USD 2,791,497.19		
MIDNIGHT DEPTH	Meter	ON / OFF BOTTOM TORQUE	KLBS-FT	- / -	DAILY MUD COST	USD 1,791.36		
PROGRESS	Meter	FLOWRATE/ SPP	gpm/PSI	- / -	CUMULATIVE MUD COST	USD 190,378.69		
PROPOSED TD	Meter	AIR RATE	SCFM	-	PERSONNEL IN CHARGE			
SPUD DATE	25-Jun-22, 12:00	CORR. INHIB./ FOAM RATE	GPH	-	DAY/ NIGHT DRILLING SUPV.	SUBUR A / TEUKU S		
RELEASE DATE		PUW/SOW/ROTW	KLBS	- / - / -	DRILLING SUPERINTENDENT	BUDI SETIAWAN		
PLANNED DAYS	48	TOTAL DRILLING TIME	HRS	-	RIG SUPERINTENDENT	NISAR JAHRI		
DAYS f/ RIG RELEASE		TON MILES		526.0	DRILLING ENGINEER	EKA DAYA SAMUDERA		
					HSE SUPERVISOR	DIAZ PRIMADITYA		

24 HOURS SUMMARY

Continue RIH 17-1/2" RR TCI and Clean out BHA #8 to 158 mMD, tag 5 klbs. Pull out string to 150 mMD, wash down from 150 mMD to 170 mMD. Pull out string to 76 mMD, additional WOC. RBIH from 76 mMD to 170 mMD, tag 5 klbs. Wash down to 174 mMD, tag 12 klbs. DOC from 174 mMD to 315 mMD (TOR).

24 HOURS FORECAST

POOH 17-1/2" Clean out BHA #8. M/U and RIH 14-3/4" Clean out BHA#9. DOC to Bottom of Receptacle. Pressure test liner lap. POOH 14-3/4" Clean out BHA#9. N/D BOP. Run 13-3/8" Tieback and perform cementing job.

STATUS 05:00 Hrs 20-Jul-22

DOC inside receptacle from 315 mMD to 317 mMD. On progress

SAFETY PERFORMANCE				HOURS RECORD		HAZARD MANAGEMENT		EMERGENCY DRILLS	
Nearmiss	1.0	KM Hrs Light Vehicle		345	JSA/HIRA	11	H2S Drill	19-Jun-22	
Incidents	1.0	KM Hrs Heavy Equipment		10	PTW	11	BOP Drill/ Kick Drill	26-Jun-22	
Last MTI	-	Total Daily Personnel		198	Pre Tour Meeting	2	Fire Drill	7-Jun-22	
Last LTI	-	Daily Safe Manhours / Cum Safe Manhours		2,376/625,556	Observation Card	201	Trip Drill	26-Jun-22	
Days w/out LTI	292.00	DWLT Since		1-Oct-21	Safety Inspection/ Training	13	Medivac Drill	26-Jun-22	

ACCIDENT / INCIDENT SUMMARY				SAFETY ISSUES			
N/A				N/A			

ENVIRONMENTAL RECORD				OCCUPATIONAL HEALTH RECORD			
Domestic Waste (m3)	5	Hazardous Waste (kg)		Fit for duty / MCU (person)	90		
Hazardous Waste/B3 (kg)		Drill Cutting Vol (jumbo bag)	59	Clinic Visit	3		
Spill Incidents (barrels)		Other (BB)		Number of Work Related Illnesses			
Enviro/ Community Issue		Cummulative 24 Hrs		Occupational Health Issue			

OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Tue, 19-Jul-22

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	1:00	1.0	1,027	PT	6d	Trip in Drilling BHA	RIH 17-1/2" RR TCI and Clean out BHA #8 from surface to 86 mMD.
1:00	5:00	4.0	1,027	PT	13a	Waiting on cement	WOC while: - Housekeeping Rig floor area. - Grease travelling block. - Clean out possumbelly and shale shaker. - Check insert valve, liner, piston, clean up screen suction mud pump #1
5:00	5:30	0.5	1,027	PT	6d	Trip in Drilling BHA	Continue RIH 17-1/2" RR TCI and Clean out BHA #8 from 86 mMD 158 mMD, tag 5 klbs.
5:30	7:00	1.5	1,027	PT	6d	Trip out Drilling BHA	Pull out string from 158 mMD to 150 mMD. - Wash down from 150 mMD to 170 mMD with FR 900 gpm, SPP 690 psi.
7:00	9:00	2.0	1,027	PT	6d	Trip out Drilling BHA	Pull out string from 170 mMD to 76 mMD - Additional wait on cement
9:00	9:30	0.5	1,027	PT	6d	Trip in Drilling BHA	RBIH 17-1/2" RR TCI and Clean out BHA #8 from 76 mMD to 170 mMD, tag 5 klbs. - Wash down to 174 mMD with FR 200-700 gpm, SPP 0-550 psi. Tag 12 klbs at 174 mMD.
9:30	24:00	14.5	1,027	PT	2d	Other drilling Activities	Drill out cement from 174 mMD to 315,18 mMD. Full return. Parameter: WOB 0-25 klbs, FR 700-1000 gpm, SPP 890-1130 psi, RPM 50-60, TQ 0.9-4.3 klbs-ft, Avg.Rop 11.9 m/hr. Temp.in/Out : 55/59 deg C. - Medium to hard cement: 184 – 191 mMD - Hard cement: 191 – 315 mMD - Sweep 50 bbls Hi-Vis every half stand and 50 bbls Hi-Vis 2-3 m before stand down. - TQ increases to 9.3 klbs-ft at 315 mMD. TOR at 315,18 mMD
TOTAL HRS		24.0					

OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Wed, 20-Jul-2022

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	0:30	0.5	1,027	PT	5a	Circulate	Sweep Hi vis 50 bbls and Circulate hole clean 2 x B/U with FR 1000 gpm, 1134 Psi, RPM 30, Torque 0.5-1 klb.ft. Full return. - Observe dynamic and static loss: no lossess.
0:30	2:30	2.0	1,027	PT	6d	Trip out Drilling BHA	POOH 17½" RR TCI Bit and clean out BHA from 321 mMD to surface. - Strapping out : 4 cm different with tally.
2:30	4:30	2.0	1,027	PT	6d	Trip in Drilling BHA	M/U & RIH 14-3/4" RR TCB Clean out BHA from surface to 315,17 mMD (tag 5 klbs).
4:30	5:00	0.5	1,027	PT	2d	Other drilling Activities	DOC inside receptacle from 315 mMD to 317 mMD. On progress - WOB 8-10 Klbs, FR 850 gpm, SPP 1845 Psi, RPM 55, Torque 2,4 klb.ft, Avg. ROP 7,26 m/hr.

GENERAL COMMENTS				SIGNATURE		
				REPORTED BY	ACKNOWLEDGED BY	APPROVED BY
Progress activity : 23% Note: Estimated Mud Loss (24 Hrs) : ± 0 Bbls. Estimated Cumulative Mud Loss : ± 17345 Bbls Estimated Water Loss (24 hrs) : ± 0 Bbls. Estimated Cumulative Water Loss : ± 244879 Bbls. Monitor WHP at well PTH-G-4B: 600 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Sperry 0 hrs / Cum 20 hrs (3.4%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (4.3%) - NPT Stuck 0 hrs / Cum 0.5 hrs (0.1%) - NPT Total 0 hrs / Cum 45.5 hrs (7.7%)				SUBUR A DRILLING SUPERVISOR NISAR JAHRI RIG SUPERINTENDENT AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2		

BIT RECORDS			BHA#7			BHA#8			CASING		
	7	8							Last Size	in	20
Bit Number	4 NB#1	4RR	DESCRIPTION	OD	Length	DESCRIPTION	OD	Length	Set MD	m	363
Bit Size	17 1/2	17 1/2		in	m		in	m	Set TVD	m	363
Bit Run	7	8	TCI Bit	17 1/2	0.41	TCI Bit	17 1/2	0.41	Last FIT EMW	ppg	
Manufacturer/Type	Baker/VM-09GDX1	Baker/VM-09GDX1	Mud Motor w/ 17-3/8" IBS	9 5/8	9.50	Bit Sub	9 5/8	0.90	Next Size	in	13-3/8
IADC Code	415	415	Float Sub	9 1/2	0.47	X/O	9 5/8	0.68	Set MD	m	1,010
Jets	3x28, 1x20	3x28, 1x20	Integral Blade Stabilizer	9 1/2	2.17	6x8" Spiral DC	8	56.05	TOL	m	
Serial #	5328640	5328640	NMDC	9 1/3	8.46	X/O	9 1/3	0.49	MUD VOLUMES		
Depth In	783.0		EM Repeater Sub	9 1/2	0.45	15x5" HWDP	5	140.49	Start	bbl	2,090
Depth Out	1,027.0		EM Antenna Sub	9 1/2	0.99				Lost Surface	bbl	70
Meterage	244.0		X/O	6 1/2	0.68				Lost DH	bbl	
Bit Hours	26.12		7x8" Spiral DC	8	65.45				Dumped	bbl	
TFA	2.118		Sledgehammer Jar	8	6.59				Built	bbl	2
Tot Krev On Bttm	277.3		1x8" Spiral DC	8	9.40				Ending	bbl	2,022
Tot Krev	489.6		X/O	8 1/4	0.49				SOLID CONTROL EQUIPMENTS		
Dull Grade In	New	1-3-BT-G-E-I-CT-TD	1x6-1/2" Spiral DC	6 1/2	9.325				SHAKERS	MODEL (TYPE)	SCREEN SIZE
Dull Grade Out	1-3-BT-G-E-I-CT-TD		14x5" HWDP	5	131.16				Shaker #1	DERRICK (FLC-2000-4)	80/60/60
									Shaker #2	DERRICK (FLC-2000-4)	80/70/60
									Shaker #3	DERRICK (FLC-2000-4)	80/60/60
									Mud Cleaner	DERRICK (FLC-2000-4)	350/350/350/350
									Hi-G Dryer	FLC 2000-4	
									Centrifuge	DE-1000	
			Total		245.55		Total	199.02	GAS		
CUMULATIVE		CORROSION RING			BOP TEST			Max. Gas			
Meterage	m	Install Date		Release Date		Location		Date 1	Date 2	Conn. Gas	-
Bit Hours	Hrs	1		1				7-Jul-22		Trip Gas	-
ROP	m/Hr	2		2						Back Gas	-
DRILLING FLUID				MUD ADDITIVE				HYDRAULIC			
Mud Type	Active Tank			Active Tank			Type	Amount	Annular Vel	m/min	
Time	HH:MM	11:00	16:00	23:30	CI	mg/l	KOH		Pb	psi	
MW in	ppg	8.6	8.6	8.6	K	mg/l	XCD	12	Sys HHP		
MW out	ppg	8.6	8.6	8.6	MBT	lb/bbl	PAC LV		HHPb	hp	
Temp in	degC	39	39	54	Sand	%	0.2	0.2	0.2	HSI	hp/in2
Temp out	degC	49	49	59	Solid Content	%	3	3	3	% psi bit	%
Pres. Grad	psi/ft				Retort Water	%	97	97	97	Jet Velocity	m/sec
Funnel Visc	sec	45	47	47	HGS	%				Impact force	lbs
PV	cP	11	11	11	LGS	%				IF/area	lbs/in2
YP	lb/100ft2	22	23	23	600 RPM		44	45	45	Type	Amount
Gels	10 sec	8	8	8	300 RPM		33	34	34		
Gels	10 min	12	12	12	200 RPM		24	26	26		
Fluid Loss	mL/30min				100 RPM		20	22	22		
pH		11	11	10	6 RPM		10	13	13		
					3 RPM		8	8	8		
FUEL RECORD											
Fuel Tank Location		Balanced Yesterday (liters)			Usage (liters)		Received (liters)		On H& (liters)		
Rig		87,242			Rig Engines + Others	7,581			86,246		
Base Camp		1,150			Light Vehicle/ HDE	445		8,000			
Mini Camp		0			Non Rig Bundling	970			8,750		
					Engine Basecamp	400		8,000	8,750		
TOTAL		88,392				9,396		16,000	94,996		
WEATHER											
TEMP (°C)		FOGGY & RAINING			BAROMETRIC		WELLSITE		LOCATION CONDITION		
HIGH	LOW	TIME		RAIN DEGREE	PRESS (ATM)	ELEVATION (M)	WIN SPEED (KM/H)	BASECAMP	ACCESS ROAD	WELLSITE	
19	10					1968.00		Dry	Dry	Dry	
MWD/ GYRO SURVEY											
MD (m)	TVD (m)	Incl. (deg)	Azm (deg)	DLS (°/30 m)	Distance to Plan, m	Above / Below f/ Plan, m			Right / Left f/ Plan, m		
PERSONNEL											
COMPANY		ON BOARD	ON SITE	COMPANY		ON BOARD	ON SITE	MUD PUMPS		1	2
GDE		5		Geologist		3		PUMP NO.		3	
APS		103		JV ADA-APS		3		Time	hh:mm		
ETI		21		NPS / BAKER		4		Slow Speed?	y/n	N	N
HALLIBURTON CEMENTING		8		VARCO		4		Liner Lgt/Size	in	12/7	12/7
AERATED		5		SMITH		0		Capacity	bbl/stk	0.1429	0.1429
NABORS		2		NOV		0		Efficiency	95%	0.1357	0.1357
IMS		24		NMS		3		Strokes	SPM	80	80
PARAMA DATA UNIT		7						Flow Rate	gpm	456	456
DYFCO		3						Pressure	psi	1,050	1,050
PRIMA HIDROKARBON		3						PRV	psi	2,900	2,900
HALLIBURTON SPERRY		0									
TOTAL POB :		198									
HEAVY DUTY EQUIPMENTS ON SITE											
VEHICLE		TYPE	HIRED BY		LOCATION		REMARKS				
Crawler Crane Kobelco		80T	APS		PPL-04						
Forklift		5T	APS		PPL-04						
Forklift		15T	APS		PPL-06						
Roughter Crane Kato		55T	APS		L/D Area						
Crawler Crane Sumitomo		50T	APS		PPL-04						