



PT Geo Dipa Energi (Persero)

DAILY DRILLING REPORT
PT. GEO DIPa ENERGI (Persero)
21-Jul-22



OPERATOR		PT. GEO DIPa ENERGI (Persero)		CONTRACTOR		JV ADA - APS		REPORT NO. #		26					
WELL / PAD NAME		PTH-G-4C		FIELD		PATUHA		ENVIRONMENT		ONSHORE					
WELL TYPE / PROFILE		BIG HOLE / J-TYPE		LATITUDE / LONGITUDE		7° 10' 16.711 S / 107° 25' 9.968 E		GL - MSL (M)		1968 m-ASL					
GENERAL				DRILLING PARAMETERS				AFE							
Rig TYPE / NAME		LAND RIG / ARJUNA#88		AVERAGE WOB (24 HRS)		KLBS		AFE NUMBER / AFE COST		USD 5.338.705,51					
RIG POWER		HP		AVERAGE ROP (24 HRS)		M/HR		DAILY COST		USD 196.015,84					
KB ELEVATION		Meter		AVERAGE SURFACE RPM / DHM		- / -		% AFE / CUMULATIVE COST		59,1% USD 3.157.638,52					
MIDNIGHT DEPTH		Meter		ON / OFF BOTTOM TORQUE		KLBS-FT		DAILY MUD COST		USD 11.946,10					
PROGRESS		Meter		FLOWRATE/ SPP		gpm/PSI		CUMULATIVE MUD COST		USD 202.770,79					
PROPOSED TD		Meter		AIR RATE		SCFM		PERSONNEL IN CHARGE							
SPUD DATE		25-Jun-22, 12:00		CORR. INHIB./ FOAM RATE		GPH		DAY/ NIGHT DRILLING SUPV.		SUBUR A / WAWAN G S					
RELEASE DATE				PUW/SOW/ROTW		KLBS		DRILLING SUPERINTENDENT		BUDI SETIAWAN					
PLANNED DAYS		48		TOTAL DRILLING TIME		HRS		RIG SUPERINTENDENT		NISAR JAHRI					
DAYS f/ RIG RELEASE				TON MILES		629,0		DRILLING ENGINEER		EKA DAYA SAMUDERA					
								HSE SUPERVISOR		DIAZ PRIMADITYA					
24 HOURS SUMMARY		Continue 13-3/8" tie-back cementing job. N/U 12" Master Valve and 21-1/4" BOP Stack. Function and pressure test 21-1/4" BOP Stack. Drill out stab-in float collar, shoe track, float collar and shoe track.													
24 HOURS FORECAST		Continue drill out shoe track and float shoe. Drill 3 m formation and FIT. Drill out 12-1/4" Formation.													
STATUS 05:00 Hrs		22-Jul-22		Drill out shoe track and float shoe											
SAFETY PERFORMANCE				HOURS RECORD				HAZARD MANAGEMENT				EMERGENCY DRILLS			
Nearmiss		1,0		KM Hrs Light Vehicle		81		JSA/HIRA		12		H2S Drill		19-Jun-22	
Incidents		1,0		KM Hrs Heavy Equipment		20		PTW		12		BOP Drill/ Kick Drill		26-Jun-22	
Last MTI		-		Total Daily Personnel		202		Pre Tour Meeting		2		Fire Drill		7-Jun-22	
Last LTI		-		Daily Safe Manhours / Cum Safe Manhours		2.424/670,356		Observation Card		210		Trip Drill		26-Jun-22	
Days w/out LTI		294,00		DWLTI Since		1-Oct-21		Safety Inspection/ Training		13		Medivac Drill		26-Jun-22	
ACCIDENT/ INCIDENT SUMMARY								SAFETY ISSUES							
N/A								N/A							
ENVIROMENTAL RECORD				OCCUPATIONAL HEALTH RECORD											
Domestic Waste (m3)		4		Hazardous Waste (kg)				Fit for duty / MCU (person)		90					
Hazardous Waste/B3 (kg)		1,0		Drill Cutting Vol (jumbo bag)		10		Clinic Visit		2					
Spill Incidents (barrels)				Other (BB)				Number of Work Related Illnesses							
Enviro/ Community Issue				Cumulative 24 Hrs				Occupational Health Issue							
TIME BREAKDOWN															
OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Thu, 21-Jul-22															
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS								
START	END	ELAPSED													
0:00	1:00	1,0	1.027	PT	12e	Cement Casing	Continue 13-3/8" tie-back cementing job: - Mix and pump 258 bbls Cement Slurry, 16.2 ppg, rate 4 bpm, Pressure 350 - 565 psi - Got return 16.2 ppg at cellar after pumping 245 bbls of total cement slurry. Check 3 times, consistent at 16.2 ppg. Continue to pump until 258 bbls of total cement slurry. - Pump 18 bbls water as displacement fluid - Bleed off pressure and get flowback 0.2 bbls to cementing unit - CIP at 01:05 hrs								
1:00	1:30	0,5	1.027	PT	6d	Trip out Drilling BHA	Sting out stinger, Observe 5 minutes no flowback in annulus 5" DP x 13-3/8" Casing. - B/O cementing line. Lay down 1 joint 5" DP. - Lay down FOSV + SES + pup joint to 286 mMD.								
1:30	3:00	1,5	1.027	PT	6d	Trip out Drilling BHA	POOH 1 stand from 286 mMD to 258 mMD. Circulate 2 x volume string at 258 mMD with 200 gpm. - Continue POOH stinger to surface.								
3:00	4:00	1,0	1.027	PT	30a	N/U Master Valve	N/U 12" Master Valve + DSAF 21-1/4"x 13-5/8". - PJSM - Install 2 ea 3-1/8"x 3K Wing Valve.								
4:00	10:30	6,5	1.027	PT	14b	N/U BOP	N/U 21-1/4" BOP. - Tighten Bolt and Nut - Install Flexible Hose HCR to BPM. - Install ADA Isolation Valve + Bloeei Line. - Install Flow line. - Install Kill Line. - Install Accumulator Hose								
10:30	11:30	1,0	1.027	PT	15a	Function & Pressure Test of BOP's	Function test BOP. - Pipe RAM Close/Open : 10 sec/ 10 sec. - Blind RAM Close/Open : 10 sec/ 10 sec. - HCR Close/Open : 3 sec/ 3 sec. - Kill Line Close/Open : 3 sec/ 3 sec. - Super choke 1/4 to 1/2 : 18 sec/36 sec								
11:30	15:00	3,5	1.027	PT	6d	Trip in Drilling BHA	M/U and RIH 12-1/4" Kymera + BHA #10 Steerable Assy from surface to 79 mMD (BHA #10 : 12-1/4" Kymera + 8" SperryDrill Lobe 6/7-4.0 stg + Btm Sleeve Stabilizer + 8" Float Sub c/w Float Valve + 11-1/2" IB Stabilizer + 8" NMDC + 8" EM Repeater Sub + 8" EM Antenna Sub + 3x8" DC + X/O + 1x6.5" DC + 5"x12 HWDP + 6.5" HM Jar + 5"x16 HWDP) - PJSM - Shallow test MM @ 79 mMD with 400 gpm. SPP 250 psi								
15:00	16:00	1,0	1.027	PT	15a	Function & Pressure Test of BOP's	Pressure test 21-1/4" BOP Stack. - Pipe RAM: Low 300 psi, hold for 3 min, OK. High 1000 psi, hold for 5 min, OK. - Annular: Low 250 psi, hold for 3 min, OK. High 1000 psi, hold for 5 min, OK. - Annular function test Close/Open : 39 sec/ 39 sec								
16:00	18:00	2,0	1.027	PT	6d	Trip in Drilling BHA	RIH 12-1/4" Kymera + BHA #10 Steerable Assy from 79 mMD to 296.62 mMD (float collar). - Wash down from 245 mMD to 296.62 mMD with 300 gpm, SPP 200 psi - Install RRH ADA @ 290 mMD								
18:00	20:00	2,0	1.027	PT	2d	Other drilling Activities	Drill out cement from 296.62 mMD to 331 mMD (BOR at 320.6 mMD). - Parameter: WOB 0-15 Klbs, FR 600 gpm, SPP 650-775 psi, RPM/M 34/80, TQ 0.6-2.7 klbs.ft. - No weight from 314 mMD to 331 mMD. Parameter: WOB 0 Klbs, FR 600 gpm, SPP 620 psi, RPM/M 35/80, TQ 0.2-0.3 klbs.ft. - Install Corrosion ring at 301 mMD								
20:00	24:00	4,0	1.027	PT	2d	Other drilling Activities	Continue drill out cement from 320.6 mMD to 996 mMD. - RIH on elevator from 331 mMD to 341 mMD, tag 10 klbs - Wash down from 341 mMD to 359 mMD with FR 600 gpm, SPP 610 psi - Continue RIH on elevator from 359 mMD to 766 mMD, tag 10 klbs - Wash down from 766 mMD to 907 mMD with FR 600-700 gpm, SPP 800-990 psi, tag 10 klbs. BHT MWD reading to 78 deg °C. Cooling Tower On (21.50 WIB). - Reaming down from 907 mMD to 910 mMD with FR 600 gpm, SPP 870 psi, RPM/M 35/80, TQ 3.4-4.3 klbs.ft - Wash down from 910 mMD to 935 mMD with FR 600-700 gpm, SPP 970 psi, tag 10 klbs - Reaming down from 935 mMD to 939 mMD with FR 600 gpm, SPP 890 psi, RPM/M 33/80, TQ 3.5-4.4 klbs.ft - Wash down from 939 mMD to 955 mMD with FR 600 gpm, SPP 965 psi, tag 10 klbs - Reaming down from 955 mMD to 996 mMD with FR 600 gpm, SPP 895 psi, RPM/M 33/80, TQ 3.8-4.2 klbs.ft - Sweep 50 Bbls Hi-vis at 996 mMD								
TOTAL HRS			24,0												

OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON													Fri, 22-Jul-2022			
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS									
START	END	ELAPSED														
0:00	0:30	0,5	1.027	PT	5a	Circulate	Circulate bottom up while working pipe interval 968-996 mMD prior pressure test casing above float collar with FR 600 gpm, SPP 965 psi, RPM/M 17/79, TQ 3.1-4.6 Klbs.ft.									
0:30	1:00	0,5	1.027	PT	2f	Test casing	Pressure test casing, pick up string to 995 mMD. - Close pipe ram. - Pressure test casing with 500 psi, hold 5 minutes, OK.									
1:00	1:30	0,5	1.027	PT	2d	Other drilling Activities	Continue drill out cement from 996 mMD to 999 mMD. - Parameter : WOB 0 Klbs, FR 600 gpm, SPP 910 psi, RPM/M 35/79, TQ 3.7-4.5 klbs.ft. Avg.Rop 6 m/hrs. - Got rubber of DP dart plug at Lag depth @ 998.5 mMD.									
1:30	4:00	2,5	1.027	PT	2d	Other drilling Activities	Drill out float collar and shoe track from 999 mMD to 1023 mMD. - Parameter: WOB 6-15 Klbs, FR 600-605 gpm, SPP 1030-1110 psi, RPM/M 35/80, TQ 3.2-6.2 klbs.ft. Avg.Rop 9.6 m/hrs. - Got rubber of wiper plug at Lag depth @ 999-1001 mMD.									
4:00	4:30	0,5	1.027	PT	5a	Circulate	Circulate bottom up while working pipe interval 997-1023 mMD prior pressure test casing above Float Shoe with FR 600 gpm, SPP 970 psi, RPM/M 25/79, TQ 2.9-4.3 Klbs.ft.									
4:30	5:00	0,5	1.027	PT	2f	Test casing	Pressure test casing, pick up string to 1022 mMD. - Close pipe ram. - Pressure test casing with 500 psi, hold 5 minutes, OK.									
GENERAL COMMENTS							SIGNATURE									
							REPORTED BY		ACKNOWLEDGED BY		APPROVED BY					
Progress activity : 23% Note: Estimated Mud Loss (24 Hrs) : ± 0 Bbbls. Estimated Cumulative Mud Loss : ± 17345 Bbbls Estimated Water Loss (24 hrs) : ± 0 Bbbls. Estimated Cumulative Water Loss : ± 244879 Bbbls. Monitor WHP at well PTH-G-48: 600 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Sperry 0 hrs / Cum 20 hrs (3.2%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (3.9%) - NPT Stuck 0 hrs / Cum 0.5 hrs (0.1%) - NPT Total 0 hrs / Cum 45.5 hrs (7.2%)							SUBUR A DRILLING SUPERVISOR		NISAR JAHRI RIG SUPERINTENDENT		AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2					
BIT RECORDS			BHA#9			BHA#10			CASING							
		9			10	DESCRIPTION		OD in	Length m	DESCRIPTION		OD in	Length m	Last Size in	20	
Bit Number	5RR4				6									Set MD m	363	
Bit Size in	17 1/2				12 1/4									Set TVD m	363	
Bit Run	9				10	TCI Bit		14 3/4	0,38	Hybrid bit		12 1/4	0,41	Last FIT EMW ppg		
Manufacturer/Type	Baker/VM-09GDX1				Baker/KMXS25T	Bit Sub		9 5/8	0,95	8" SperryDrill Lobe 6/7 4.0 stg w/ 12-1/8" Sleeve Stab		8	9,44	Next Size in	13-3/8	
IADC Code	115				Hybrid	6x8" Spiral DC		9 1/2	2,17	Float Sub		8	0,89	Set MD m	1.010	
Jets /32 in	1x18, 1x24, 2x32				4x12, 4x22	X/O		9 1/3	8,46	Integral Blade Stabilizer		11 1/2	2,22	TOL m		
Serial #	RP0981				5330778	15x5" HWDP		9 1/2	0,45	NMDC		8	9,35			
Depth In m					1.027,0					EM Repeater Sub		8	0,91	MUD VOLUMES		
Depth Out m										EM Antenna Sub		8	0,95	Start bbl	1.006	
Meterage m										3x8" Spiral DC		8	28,13	Lost Surface bbl		
Bit Hours 24 hrs										X/O		8 1/4	0,47	Lost DH bbl		
TFA in ²	2,261				1,927					1x6-1/2" Spiral DC		6 1/2	9,33	Dumped bbl	1.006	
Tot Krev On Bttm										12x5" HWDP		5	112,42	Built bbl		
Tot Krev										Sledgehammer Jar		6 1/2	6,32	Ending bbl	2.069	
Dull Grade In	1-1-WT-A-E-I-NO-BHA				New					16x5" HWDP		5	150,21			
Dull Grade Out														SOLID CONTROL EQUIPMENTS		
														SHAKERS	MODEL (TYPE)	SCREEN SIZE
														Shaker #1	DERRICK (FLC-2000-4)	140/80/60
														Shaker #2	DERRICK (FLC-2000-4)	100/70/60
														Shaker #3	DERRICK (FLC-2000-4)	140/70/60
														Mud Cleaner	DERRICK (FLC-2000-4)	4x140
														Hi-G Dryer	FLC 2000-4	
														Centrifuge	DE-1000	
						Total			12,41	<td>Total</td>		Total	331,05			
CUMULATIVE					CORROSION RING					BOP TEST			GAS			
Meterage m					Install Date		Release Date		Location		Date 1	Date 2		Max. Gas		
Bit Hours Hrs					1			1			07-Jul-22		Conn. Gas			
ROP m/Hr					2			2					Trip Gas			
													Back Gas			
DRILLING FLUID										MUD ADDITIVE			HYDRAULIC			
		Active Tank			Active Tank			Active Tank			Type	Amount	Annular Vel	m/min		
Mud Type	KCl Polymer		KCl Polymer		KCl Polymer		CI	mg/l	4700	4700	4700	KOH	6	Pb	psi	
Time HH:MM	11:00		16:00		23:30		K	mg/l	5200	5200	5200	XCD	47	Sys HHP		
MW in ppg	8,5		8,5		8,5		MBT	lb/bbl				PAC LV	49	HHPb	hp	
MW out ppg	8,5		8,5		8,5		Sand	%	0,1	0,1	0,1	KCL	4	HSI	hp/in2	
Temp in degC	30		30		52		Solid Content	%	1	1	2	SODIUM BICARBONATE	8	% psi bit		
Temp out degC	42		42		63		Retort Water	%	99	99	98	Corrosion Ring	1	Jet Velocity	m/sec	
Pres. Grad psi/ft							HGS	%						Impact force		
Funnel Visc sec	42		43		44		LGS	%						IF/area	lbs/in2	
PV cP	11		11		11		600 RPM		44	44	45			Type	Amount	
YP lbf/100ft2	22		22		23		300 RPM		33	33	34					
Gels 10 sec	6		6		8		200 RPM		24	23	25					
Gels 10 min	10		10		12		100 RPM		20	20	21					
Fluid Loss mL/30min							6 RPM		10	10	11					
pH	10		12		12		3 RPM		8	8	8					

FUEL RECORD												
Fuel Tank Location		Balanced Yesterday (liters)		Usage (liters)		Received (liters)		On H& (liters)				
Rig		90.848		Rig Engines + Others	5.230	16.000				100.143		
			Light Vehicle/ HDE	675								
			Non Rig Bundling	800								
			Engine Basecamp	400								
Base Camp		8.350								7.950		
Mini Camp		0										
TOTAL		99.198		7.105		16.000		108.093				
WEATHER												
TEMP (°C)		FOGGY & RAINING			BAROMETRIC	WELLSITE		LOCATION CONDITION				
HIGH	LOW	TIME		RAIN DEGREE	PRESS (ATM)	ELEVATION (M)	WIN SPEED (KM/H)	BASECAMP	ACCESS ROAD	WELLSITE		
19	10					1968,00		Dry	Dry	Dry		
MWD/ GYRO SURVEY												
MD (m)	TVD (m)	Incl. (deg)	Azm (deg)	DLS (°/30 m)	Distance to Plan, m	Above / Below f/ Plan, m		Right / Left f/ Plan, m				
PERSONNEL												
COMPANY		ON BOARD	ON SITE	COMPANY		ON BOARD	ON SITE	MUD PUMPS				
GDE		5		Geologist		3		PUMP NO.		1	2	3
APS		103		JV ADA-APS		3		Time	hh:mm	N	N	N
ETI		20		NPS / BAKER		5		Slow Speed?	y/n			
HALLIBURTON CEMENTING		10		VARCO		4		Liner Lgt/Size	in	12/7	12/7	12/7
AERATED		5		SMITH		0		Capacity	bbl/stk	0,1429	0,1429	0,1429
NABORS		3		NOV		0		Efficiency	95%	0,1357	0,1357	0,1357
IMS		24		NMS		0		Strokes	SPM	80	80	
PARAMA DATA UNIT		7						Flow Rate	gpm	456	456	
DYFCO		3						Pressure	psi	1.050	1.050	
PRIMA HIDROKARBON		3						PRV	psi	2.900	2.900	2.900
HALLIBURTON SPERRY		4										
TOTAL POB :		202										
HEAVY DUTY EQUIPMENTS ON SITE												
VEHICLE		TYPE	HIRED BY		LOCATION		REMARKS					
Crawler Crane Kobelco		80T	APS		PPL-04							
Forklift		5T	APS		PPL-04							
Forklift		15T	APS		PPL-06							
Roughter Crane Kato		55T	APS		L/D Area							
Crawler Crane Sumitomo		50T	APS		PPL-04							