



PT Geo Dipa Energi (Persero)

DAILY DRILLING REPORT  
PT. GEO DIPa ENERGI (Persero)  
22-Jul-22



|                     |  |                               |  |                      |  |                                    |  |              |  |            |  |
|---------------------|--|-------------------------------|--|----------------------|--|------------------------------------|--|--------------|--|------------|--|
| OPERATOR            |  | PT. GEO DIPa ENERGI (Persero) |  | CONTRACTOR           |  | JV ADA - APS                       |  | REPORT NO. # |  | 27         |  |
| WELL / PAD NAME     |  | PTH-G-4C                      |  | FIELD                |  | PATUHA                             |  | ENVIRONMENT  |  | ONSHORE    |  |
| WELL TYPE / PROFILE |  | BIG HOLE / J-TYPE             |  | LATITUDE / LONGITUDE |  | 7° 10' 16.711 S / 107° 25' 9.968 E |  | GL - MSL (M) |  | 1968 m-ASL |  |

| GENERAL             |                      |                           | DRILLING PARAMETERS |                 |                           | AFE |  |                     |
|---------------------|----------------------|---------------------------|---------------------|-----------------|---------------------------|-----|--|---------------------|
| Rig TYPE / NAME     | LAND RIG / ARJUNA#88 | AVERAGE WOB (24 HRS)      | KLBS                | 28              | AFE NUMBER / AFE COST     |     |  |                     |
| RIG POWER           | HP                   | AVERAGE ROP (24 HRS)      | M/HR                | 22.60           | DAILY COST                |     |  |                     |
| KB ELEVATION        | Meter                | AVERAGE SURFACE RPM / DHM |                     | 50 / 150        | % AFE / CUMULATIVE COST   |     |  | 59.9%               |
| MIDNIGHT DEPTH      | Meter                | ON / OFF BOTTOM TORQUE    | KLBS-FT             | 10,3 / 7,1      | DAILY MUD COST            |     |  |                     |
| PROGRESS            | Meter                | FLOWRATE/ SPP             | gpm/PSI             | 900 / 1950      | CUMULATIVE MUD COST       |     |  |                     |
| PROPOSED TD         | Meter                | AIR RATE                  | SCFM                | -               | PERSONNEL IN CHARGE       |     |  |                     |
| SPUD DATE           | 25-Jun-22, 12:00     | CORR. INHIB./ FOAM RATE   | GPH                 | -               | DAY/ NIGHT DRILLING SUPV. |     |  | SUBUR A / WAWAN G S |
| RELEASE DATE        |                      | PUW/SOW/ROTW              | KLBS                | 173 / 120 / 144 | DRILLING SUPERINTENDENT   |     |  | BUDI SETIAWAN       |
| PLANNED DAYS        | 48                   | TOTAL DRILLING TIME       | HRS                 | 9               | RIG SUPERINTENDENT        |     |  | NISAR JAHRI         |
| DAYS f/ RIG RELEASE |                      | TON MILES                 |                     | 672.0           | DRILLING ENGINEER         |     |  | EKA DAYA SAMUDERA   |
|                     |                      |                           |                     |                 | HSE SUPERVISOR            |     |  | DIAZ PRIMADITYA     |

24 HOURS SUMMARY

Pressure test casing at 995 mMD. Drill out cement, float collar, and shoe track from 996 mMD to 1023 mMD. Pressure test casing at 1022 mMD. Continue drill out shoe track, float shoe, rat hole, and 3 m formation from 1023 mMD to 1030 mMD. FIT. Drill out 12-1/4" formation from 1030 mMD to 1229 mMD

24 HOURS FORECAST

Continue drill out 12-1/4" formation to est. casing point at 1600 mMD

STATUS 05:00 Hrs 23-Jul-22

Drill out 12-1/4" formation at 1273 mMD

| SAFETY PERFORMANCE |        |                                         |               | HOURS RECORD                |     | HAZARD MANAGEMENT     |           | EMERGENCY DRILLS |  |
|--------------------|--------|-----------------------------------------|---------------|-----------------------------|-----|-----------------------|-----------|------------------|--|
| Nearmiss           | 1.0    | KM Hrs Light Vehicle                    | 435           | JSA/HIRA                    | 6   | H2S Drill             | 19-Jun-22 |                  |  |
| Incidents          | 1.0    | KM Hrs Heavy Equipment                  | 90            | PTW                         | 6   | BOP Drill/ Kick Drill | 26-Jun-22 |                  |  |
| Last MTI           | -      | Total Daily Personnel                   | 198           | Pre Tour Meeting            | 2   | Fire Drill            | 7-Jun-22  |                  |  |
| Last LTI           | -      | Daily Safe Manhours / Cum Safe Manhours | 2,376/672,732 | Observation Card            | 200 | Trip Drill            | 26-Jun-22 |                  |  |
| Days w/out LTI     | 295.00 | DWLT Since                              | 1-Oct-21      | Safety Inspection/ Training | 14  | Medivac Drill         | 26-Jun-22 |                  |  |

| ACCIDENT / INCIDENT SUMMARY |  |  |  | SAFETY ISSUES |  |  |  |
|-----------------------------|--|--|--|---------------|--|--|--|
| N/A                         |  |  |  | N/A           |  |  |  |

| ENVIRONMENTAL RECORD      |   |                               |    | OCCUPATIONAL HEALTH RECORD       |    |  |  |
|---------------------------|---|-------------------------------|----|----------------------------------|----|--|--|
| Domestic Waste (m3)       | 0 | Hazardous Waste (kg)          |    | Fit for duty / MCU (person)      | 90 |  |  |
| Hazardous Waste/B3 (kg)   |   | Drill Cutting Vol (jumbo bag) | 38 | Clinic Visit                     | 2  |  |  |
| Spill Incidents (barrels) |   | Other (BB)                    |    | Number of Work Related Illnesses |    |  |  |
| Enviro/ Community Issue   |   | Cumulative 24 Hrs             |    | Occupational Health Issue        |    |  |  |

OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Fri, 22-Jul-22

| TIME, HH:MM |       |         | DEPTH | PT/NPT | CODE | DESCRIPTION               | OPERATIONS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |  |  |  |  |
|-------------|-------|---------|-------|--------|------|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|--|
| START       | END   | ELAPSED |       |        |      |                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  |  |  |  |
| 0:00        | 0:30  | 0.5     | 1,027 | PT     | 5a   | Circulate                 | Circulate bottom up while working pipe interval 968-996 mMD prior pressure test casing above float collar with FR 600 gpm, SPP 965 psi, RPM/M 17/79, TQ 3.1-4.6 klbs.ft.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |  |  |  |  |
| 0:30        | 1:00  | 0.5     | 1,027 | PT     | 2f   | Test casing               | Pick up string from 996 mMD to 995 mMD, pressure test casing.<br>- Close pipe ram<br>- Pressure test casing with 500 psi, hold for 5 min                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |  |  |  |  |
| 1:00        | 1:30  | 0.5     | 1,027 | PT     | 2d   | Other drilling Activities | RIH from 995 mMD to 996 mMD. Continue drill out cement from 996 mMD to 999 mMD.<br>- Parameter: WOB 0 klbs, FR 600 gpm, SPP 910 psi, RPM/M 35/79, TQ 3.7-4.5 klbs.ft. Avg.Rop 6 m/hr<br>- Got rubber of DP dart plug at lag depth @ 998.5 mMD                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |  |  |  |  |
| 1:30        | 4:00  | 2.5     | 1,027 | PT     | 2d   | Other drilling Activities | Drill out float collar and shoe track from 999 mMD to 1023 mMD.<br>- Parameter: WOB 6-15 klbs, FR 600-605 gpm, SPP 1030-1110 psi, RPM/M 35/80, TQ 3.2-6.2 klbs.ft. Avg.Rop 9.6 m/hr<br>- Got rubber of wiper plug at lag depth @ 999-1001 mMD                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |  |  |  |  |
| 4:00        | 4:30  | 0.5     | 1,027 | PT     | 5a   | Circulate                 | Circulate bottom up while working pipe interval 997-1023 mMD prior pressure test casing above float shoe with FR 600 gpm, SPP 970 psi, RPM/M 25/79, TQ 2.9-4.3 klbs.ft.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |  |  |  |
| 4:30        | 5:00  | 0.5     | 1,027 | PT     | 2f   | Test casing               | Pick up string from 1023 mMD to 1022 mMD, pressure test casing.<br>- Close pipe ram<br>- Pressure test casing with 500 psi, hold for 5 min                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |  |  |  |  |
| 5:00        | 6:00  | 3.0     | 1,027 | PT     | 2a   | Drilling Formation        | RIH from 1022 mMD to 1023 mMD. Continue drill out shoe track, float shoe, and rat hole 1023 mMD to 1027 mMD.<br>- Parameter: WOB 4-8 klbs, FR 600 gpm, SPP 1065-1200 psi, RPM/M 35/80, TQ 4.2-12.2 Klbs.ft. Avg.Rop 6.6 m/hr.<br>- Perform trip drill: 20 sec                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |  |  |  |  |
| 6:00        | 8:00  | 3.0     | 1,030 | PT     | 2a   | Drilling Formation        | Drill out 12-1/4" formation from 1027 mMD to 1030 mMD, full return.<br>- Parameter : WOB 0-15 klbs, FR 600-605 gpm, SPP 1010-1140 psi, RPM/M 50/79, TQ 4.5-6.9 klbs.ft. Avg.Rop 3 m/hr.<br>- Polish at interval 1020 - 1027 mMD<br>- Sweep 50 bbls Hi-Vis @ 1026 mMD & 1027 mMD                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  |  |  |  |
| 8:00        | 9:00  | 1.0     | 1,030 | PT     | 2f   | Formation Integrity Test  | Pick up string from 1030 mMD to 1026 mMD, perform FIT.<br>- Install circulating head and cementing line.<br>- Pressure test line 1500 psi, hold 5 minutes<br>- FIT: 500 psi, 5 min. 11.51 ppg EMW w/ 8.5 ppg MW, OK.<br>- Bleed of pressure.<br>- Uninstall Circulating Head and Cementing line                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  |  |  |  |
| 9:00        | 24:00 | 15.0    | 1,229 | PT     | 2a   | Drilling Formation        | RIH from 1026 mMD to 1030 mMD. Drill out 12-1/4" formation from 1030 mMD to 1229 mMD/1123.92 mTVD, full return.<br>- Parameter: WOB 25-38 Klbs, FR 900-907 gpm, SPP 1920-2150 psi, RPM/M 0-52/151-155, TQ 0-11.2 klbs.ft, MW In/Out : 8.5/8.5 ppg, Temp In/Out : 68/73 deg C. Avg. ROP : 23.2 m/hr.<br>Bit Hrs : 8.94 Hrs, Krev OB/Tot : 97.9 / 220.1<br><br>Rotate (95%) : 192 m, 8.2 hrs, 23.4 m/hr.<br>Slide (5%) : 10 m, 0.74 hrs, 13.5 m/hrs, (1128-1132, 1193-1199) mMD.<br><br>Lithology:<br>@ 1199 mMD: Lithic Coarse Pyroclastic<br>Last MeB @ 1202 mMD: 5 %<br>Drilling break: 1146.9 -1149 mMD<br><br>Last Survey:<br>- Depth: 1181.87 mMD, 1088.67 mTVD, Inc 42.2 deg, Azm 261.41 deg. CtoC: 0.74 m, 0.64 m below, 0.37 m left of plan, Distance to PTH-G-4B = 232.97 m, DLS: 0.44 BHT: 73<br>- Last P/U-S/O-R/W @ 1200 m : 173/120/144 klbs<br><br>Note:<br>- Sweep Hi-Vis every half stand 50 bbls and every stand down 100 bbls<br>- Re-sol bottom (90-99) : 0.04 hrs / Cum 0.04 hrs off bottom : 11.70 hrs / Cum 11.70 hrs |  |  |  |  |
| TOTAL HRS   |       | 27.0    |       |        |      |                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  |  |  |  |

| <b>OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON</b> |       | <b>Sat, 23-Jul-2022</b> |
|----------------------------------------------------|-------|-------------------------|
| 00:00                                              | 00:00 | 00:00                   |
| 00:05                                              | 00:05 | 00:05                   |
| 00:10                                              | 00:10 | 00:10                   |
| 00:15                                              | 00:15 | 00:15                   |
| 00:20                                              | 00:20 | 00:20                   |
| 00:25                                              | 00:25 | 00:25                   |
| 00:30                                              | 00:30 | 00:30                   |
| 00:35                                              | 00:35 | 00:35                   |
| 00:40                                              | 00:40 | 00:40                   |
| 00:45                                              | 00:45 | 00:45                   |
| 00:50                                              | 00:50 | 00:50                   |
| 00:55                                              | 00:55 | 00:55                   |
| 01:00                                              | 01:00 | 01:00                   |
| 01:05                                              | 01:05 | 01:05                   |
| 01:10                                              | 01:10 | 01:10                   |
| 01:15                                              | 01:15 | 01:15                   |
| 01:20                                              | 01:20 | 01:20                   |
| 01:25                                              | 01:25 | 01:25                   |
| 01:30                                              | 01:30 | 01:30                   |
| 01:35                                              | 01:35 | 01:35                   |
| 01:40                                              | 01:40 | 01:40                   |
| 01:45                                              | 01:45 | 01:45                   |
| 01:50                                              | 01:50 | 01:50                   |
| 01:55                                              | 01:55 | 01:55                   |
| 02:00                                              | 02:00 | 02:00                   |
| 02:05                                              | 02:05 | 02:05                   |
| 02:10                                              | 02:10 | 02:10                   |
| 02:15                                              | 02:15 | 02:15                   |
| 02:20                                              | 02:20 | 02:20                   |
| 02:25                                              | 02:25 | 02:25                   |
| 02:30                                              | 02:30 | 02:30                   |
| 02:35                                              | 02:35 | 02:35                   |
| 02:40                                              | 02:40 | 02:40                   |
| 02:45                                              | 02:45 | 02:45                   |
| 02:50                                              | 02:50 | 02:50                   |
| 02:55                                              | 02:55 | 02:55                   |
| 03:00                                              | 03:00 | 03:00                   |
| 03:05                                              | 03:05 | 03:05                   |
| 03:10                                              | 03:10 | 03:10                   |
| 03:15                                              | 03:15 | 03:15                   |
| 03:20                                              | 03:20 | 03:20                   |
| 03:25                                              | 03:25 | 03:25                   |
| 03:30                                              | 03:30 | 03:30                   |
| 03:35                                              | 03:35 | 03:35                   |
| 03:40                                              | 03:40 | 03:40                   |
| 03:45                                              | 03:45 | 03:45                   |
| 03:50                                              | 03:50 | 03:50                   |
| 03:55                                              | 03:55 | 03:55                   |
| 04:00                                              | 04:00 | 04:00                   |
| 04:05                                              | 04:05 | 04:05                   |
| 04:10                                              | 04:10 | 04:10                   |
| 04:15                                              | 04:15 | 04:15                   |
| 04:20                                              | 04:20 | 04:20                   |
| 04:25                                              | 04:25 | 04:25                   |
| 04:30                                              | 04:30 | 04:30                   |
| 04:35                                              | 04:35 | 04:35                   |
| 04:40                                              | 04:40 | 04:40                   |
| 04:45                                              | 04:45 | 04:45                   |
| 04:50                                              | 04:50 | 04:50                   |
| 04:55                                              | 04:55 | 04:55                   |
| 05:00                                              | 05:00 | 05:00                   |

| TIME, HH:MM |      |         | DEPTH | PT/NPT | CODE | DESCRIPTION        | OPERATIONS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|-------------|------|---------|-------|--------|------|--------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| START       | END  | ELAPSED |       |        |      |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 0:00        | 5:00 | 5.0     | 1,273 | PT     | 2a   | Drilling Formation | Drill out 12-1/4" formation from 1229 mMD to 1273 mMD/1157.54 mTVD, full return.<br>- Parameter: WOB 24-31 klbs, FR 900-907 gpm, SPP 2075-2220 psi, RPM/M 0-52/151-154, TQ 0-10.9 klbs.ft, MW In/Out : 8.5/8.5 ppg, Temp In/Out : 68/75 deg. Avg. ROP: 18.2 m/hr.<br>Bit Hrs : 11.36 Hrs, Krev OB/Tot : 123.5 / 270.2.<br>Mud Motor Hours : 30.8 hrs. Jar Hours : 30.8 hrs<br><br>Rotate (59 %) : 26 m, 1.22 hrs, 21.3 m/hr.<br>Slide (41%) : 18 m, 1.2 hrs, 15 m/hrs, (1233 - 1240) mMD.<br><br>Lithology:<br>@ 1256 mMD : Andesite<br>Last MeB @ 1256 mMD : 6 %<br>Drilling break: 1146.9 -1149 mMD<br><br>Last Survey:<br>- Depth: 1239.71 mMD, 1132.21 mTVD, Inc 40.45 degH, Azm 261.11 deg. CtoC : 5.6 m, 5.57 m above, 0.55 m right of plan, Distance to PTH-G-4B = 251.04 m, DLS : 0.74 BHT : 75<br>- Last P/U-S/O-R/W @ 1258 m : 177/123/145 klbs<br><br>Note:<br>- Sweep Hi-Vis every half stand 50 bbls and every stand down 100 bbls |

| GENERAL COMMENTS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | SIGNATURE                                      |                                                   |                                                                    |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------|---------------------------------------------------|--------------------------------------------------------------------|
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | REPORTED BY                                    | ACKNOWLEDGED BY                                   | APPROVED BY                                                        |
| <p><b>Progress activity : 23%</b></p> <p><b>Note:</b><br/> Estimated Mud Loss (24 Hrs) : ± 0 Bbls.<br/> Estimated Cumulative Mud Loss : ± 17345 Bbls<br/> Estimated Water Loss (24 hrs ) : ± 0 Bbls.<br/> Estimated Cumulative Water Loss : ± 244879 Bbls.</p> <p><b>Monitor WHP at well PTH-G-4B: 600 psi at wing valve &amp; 0 psi at crown valve.</b></p> <p><b>Record NPT</b><br/> - NPT Sperry 0 hrs / Cum 20 hrs (3%)<br/> - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (3.8%)<br/> - NPT Stuck 0 hrs / Cum 0.5 hrs (0.1%)<br/> <b>- NPT Total 0 hrs / Cum 45.5 hrs (6.9%)</b></p> | <p><b>SUBUR A</b><br/> DRILLING SUPERVISOR</p> | <p><b>NISAR JAHRI</b><br/> RIG SUPERINTENDENT</p> | <p><b>AKHMAD RYAN SURYANSYAH</b><br/> PROJECT MANAGER PATUHA 2</p> |

| BIT RECORDS       |                     |               | BHA#9          |        |          | BHA#10                                                       |        |          | CASING                   |                      |             |
|-------------------|---------------------|---------------|----------------|--------|----------|--------------------------------------------------------------|--------|----------|--------------------------|----------------------|-------------|
| 9                 | 10                  | Last Size     |                |        |          |                                                              |        |          | in                       | 20                   |             |
| Bit Number        | 5RR4                | 6             | DESCRIPTION    | OD in  | Length m | DESCRIPTION                                                  | OD in  | Length m | Set MD                   | m                    | 363         |
| Bit Size          | in 17 1/2           | 12 1/4        |                |        |          |                                                              |        |          | Set TVD                  | m                    | 363         |
| Bit Run           | 9                   | 10            | TCI Bit        | 14 3/4 | 0.38     | Hybrid bit                                                   | 12 1/4 | 0.41     | Last FIT EMW             | ppg                  |             |
| Manufacturer/Type | Baker/VM-09GDX1     | Baker/KMX525T | Bit Sub        | 9 5/8  | 0.95     | 8" SperryDrill Lobe<br>6/7 4.0 stg w/<br>12-1/8" Sleeve Stab | 8      | 9.44     | Next Size                | in                   | 13-3/8      |
| IADC Code         | 115                 | Hybrid        | 6x8" Spiral DC | 9 1/2  | 2.17     | Float Sub                                                    | 8      | 0.89     | Set MD                   | m                    | 1,010       |
| Jets /32 in       | 1x18, 1x24, 2x32    | 4x12, 4x22    | X/O            | 9 1/3  | 8.46     | Integral Blade Stabilizer                                    | 11 1/2 | 2.22     | TOL                      | m                    |             |
| Serial #          | RP0981              | 5330778       | 15x5" HWDP     | 9 1/2  | 0.45     | NMDC                                                         | 8      | 9.35     |                          |                      |             |
| Depth In          | m                   | 1,027.0       |                |        |          | EM Repeater Sub                                              | 8      | 0.91     | MUD VOLUMES              |                      |             |
| Depth Out         | m                   |               |                |        |          | EM Antenna Sub                                               | 8      | 0.95     | Start                    | bbl                  | 2,069       |
| Meterage          | m                   |               |                |        |          | 3x8" Spiral DC                                               | 8      | 28.13    | Lost Surface             | bbl                  | 35          |
| Bit Hours         | 24 hrs              |               |                |        |          | X/O                                                          | 8 1/4  | 0.47     | Lost DH                  | bbl                  |             |
| TFA               | in <sup>2</sup>     | 2.261         | 1.927          |        |          | 1x6-1/2" Spiral DC                                           | 6 1/2  | 9.33     | Dumped                   | bbl                  | 30          |
| Tot Krev On Bttm  |                     |               |                |        |          | 12x5" HWDP                                                   | 5      | 112.42   | Built                    | bbl                  |             |
| Tot Krev          |                     |               |                |        |          | Sledgehammer Jar                                             | 6 1/2  | 6.32     | Ending                   | bbl                  | 2,181       |
| Dull Grade In     | 1-1-WT-A-E-I-NO-BHA | New           |                |        |          | 16x5" HWDP                                                   | 5      | 150.21   |                          |                      |             |
| Dull Grade Out    |                     |               |                |        |          |                                                              |        |          | SOLID CONTROL EQUIPMENTS |                      |             |
|                   |                     |               |                |        |          |                                                              |        |          | SHAKERS                  | MODEL (TYPE)         | SCREEN SIZE |
|                   |                     |               |                |        |          |                                                              |        |          | Shaker #1                | DERRICK (FLC-2000-4) | 140/80/60   |
|                   |                     |               |                |        |          |                                                              |        |          | Shaker #2                | DERRICK (FLC-2000-4) | 100/70/60   |
|                   |                     |               |                |        |          |                                                              |        |          | Shaker #3                | DERRICK (FLC-2000-4) | 140/70/60   |
|                   |                     |               |                |        |          |                                                              |        |          | Mud Cleaner              | DERRICK (FLC-2000-4) | 4x140       |
|                   |                     |               |                |        |          |                                                              |        |          | Hi-G Dryer               | FLC 2000-4           |             |
|                   |                     |               |                |        |          |                                                              |        |          | Centrifuge               | DE-1000              |             |
|                   |                     |               | Total          |        | 12.41    |                                                              | Total  | 331.05   | GAS                      |                      |             |

| CUMULATIVE     |           |             | CORROSION RING |       |               |        |          |      | BOP TEST     |                    | Max. Gas  |              |         |
|----------------|-----------|-------------|----------------|-------|---------------|--------|----------|------|--------------|--------------------|-----------|--------------|---------|
| Meterage       | m         |             | Install Date   |       | Release Date  |        | Location |      | Date 1       | Date 2             | Conn. Gas |              | -       |
| Bit Hours      | Hrs       |             | 1              |       | 1             |        |          |      | 7-Jul-22     |                    | Trip Gas  |              | -       |
| ROP            | m/Hr      |             | 2              |       | 2             |        |          |      |              |                    | Back Gas  |              | -       |
| DRILLING FLUID |           |             |                |       |               |        |          |      | MUD ADDITIVE |                    | HYDRAULIC |              |         |
| Time Type      |           | Active Tank |                |       | Active Tank   |        |          | Type | Amount       | Annular Vel        | m/min     |              |         |
| Time           | HH:MM     | 11:00       | 16:00          | 23:30 | Cl            | mg/l   | 4500     | 4700 | 4700         | KOH                | 7         | Pb           | psi     |
| MW out         | ppg       | 8.5         | 8.5            | 8.5   | K             | mg/l   | 5000     | 5200 | 5200         | XCD                | 44        | Sys HHP      |         |
| MW in          | ppg       | 8.5         | 8.5            | 8.5   | MBT           | lb/bbl |          |      |              | PAC LV             | 38        | HHPb         | hp      |
| Temp in        | degC      | 43          | 64             | 64    | Sand          | %      | 0.1      | 0.1  | 0.1          | KCL                | 2         | HSI          | hp/in2  |
| Temp out       | degC      | 59          | 67             | 68    | Solid Content | %      | 2        | 2    | 2            | SODIUM BICARBONATE | 8         | % psi bit    | %       |
| Pres. Grad     | psi/ft    |             |                |       | Retort Water  | %      | 98       | 98   | 98           |                    |           | Jet Velocity | m/sec   |
| Funnel Visc    | sec       | 43          | 44             | 50    | HGS           | %      |          |      |              |                    |           | Impact force | lbs     |
| PV             | cP        | 11          | 12             | 10    | LGS           | %      |          |      |              |                    |           | IF/area      | lbs/in2 |
| YP             | lb/100ft2 | 23          | 23             | 33    | 600 RPM       |        | 45       | 47   | 53           |                    |           | Type         | Amount  |
| Gels           | 10 sec    | 8           | 11             | 10    | 300 RPM       |        | 34       | 35   | 43           |                    |           |              |         |
| Gels           | 10 min    | 12          | 17             | 17    | 200 RPM       |        | 25       | 26   | 33           |                    |           |              |         |
| Fluid Loss     | ml/30min  |             |                |       | 100 RPM       |        | 21       | 22   | 25           |                    |           |              |         |
| pH             |           | 10          | 10             | 10    | 6 RPM         |        | 11       | 12   | 15           |                    |           |              |         |
|                |           |             |                |       | 3 RPM         |        | 8        | 9    | 11           |                    |           |              |         |

| FUEL RECORD                   |         |                             |           |              |                      |                          |                   |                         |                |             |          |
|-------------------------------|---------|-----------------------------|-----------|--------------|----------------------|--------------------------|-------------------|-------------------------|----------------|-------------|----------|
| Fuel Tank Location            |         | Balanced Yesterday (liters) |           |              | Usage (liters)       |                          | Received (liters) |                         | On H& (liters) |             |          |
| Rig                           |         | 100,143                     |           |              | Rig Engines + Others | 9,122                    | 16,000            |                         | 106,389        |             |          |
|                               |         |                             |           |              | Light Vehicle/ HDE   | 632                      |                   |                         |                |             |          |
|                               |         |                             |           |              | Non Rig Bundling     | 0                        |                   |                         |                |             |          |
| Base Camp                     |         | 7,950                       |           |              | Engine Basecamp      | 400                      |                   |                         | 7,550          |             |          |
| Mini Camp                     |         | 0                           |           |              |                      |                          |                   |                         |                |             |          |
| TOTAL                         |         | 108,093                     |           |              | 10,154               |                          | 16,000            |                         | 113,939        |             |          |
| WEATHER                       |         |                             |           |              |                      |                          |                   |                         |                |             |          |
| TEMP (°C)                     |         | FOGGY & RAINING             |           |              | BAROMETRIC           | WELLSITE                 |                   | LOCATION CONDITION      |                |             |          |
| HIGH                          | LOW     | TIME                        |           | RAIN DEGREE  |                      | PRESS (ATM)              | ELEVATION (M)     | WIN SPEED (KM/H)        | BASECAMP       | ACCESS ROAD | WELLSITE |
| 19                            | 10      |                             |           |              |                      |                          | 1968.00           |                         | Dry            | Dry         | Dry      |
| MWD/ GYRO SURVEY              |         |                             |           |              |                      |                          |                   |                         |                |             |          |
| MD (m)                        | TVD (m) | Incl. (deg)                 | Azm (deg) | DLS (°/30 m) | Distance to Plan, m  | Above / Below f/ Plan, m |                   | Right / Left f/ Plan, m |                |             |          |
| 1032.48                       | 977.01  | 39.87                       | 260.7     | 0.83         | 223.25               | -41.61                   | above             | -219.35                 |                | right       |          |
| 1042.46                       | 984.65  | 40.11                       | 260.52    | 0.8          | 229.66               | -42.66                   | above             | -225.68                 |                | right       |          |
| 1052.51                       | 992.32  | 40.52                       | 260.93    | 1.46         | 236.16               | -43.71                   | above             | -232.10                 |                | right       |          |
| 1062.56                       | 999.95  | 40.67                       | 260.81    | 0.5          | 242.70               | -44.74                   | above             | -238.56                 |                | right       |          |
| 1072.57                       | 1007.51 | 41.18                       | 261.23    | 1.74         | 249.26               | -45.77                   | above             | -245.03                 |                | right       |          |
| 1082.57                       | 1015.02 | 41.57                       | 261.29    | 1.18         | 255.87               | -46.77                   | above             | -251.57                 |                | right       |          |
| 1092.57                       | 1022.48 | 41.8                        | 262.13    | 1.81         | 262.51               | -47.73                   | above             | -258.15                 |                | right       |          |
| 1102.58                       | 1029.92 | 42.19                       | 261.52    | 1.69         | 269.21               | -48.68                   | above             | -264.78                 |                | right       |          |
| 1112.57                       | 1037.31 | 42.39                       | 261.82    | 0.85         | 275.93               | -49.66                   | above             | -271.43                 |                | right       |          |
| 1122.77                       | 1044.83 | 42.72                       | 262.22    | 1.26         | 282.82               | -50.61                   | above             | -278.26                 |                | right       |          |
| 1152.64                       | 1066.94 | 41.77                       | 261.49    | 1.07         | 302.89               | -53.46                   | above             | -298.14                 |                | right       |          |
| 1181.87                       | 1088.67 | 42.2                        | 261.41    | 0.44         | 322.44               | -56.36                   | above             | -317.47                 |                | right       |          |
| 1210.49                       | 1110.07 | 41.01                       | 261.81    | 1.28         | 341.43               | -59.14                   | above             | -336.27                 |                | right       |          |
| PERSONNEL                     |         |                             |           |              |                      |                          |                   |                         |                |             |          |
| COMPANY                       |         | ON BOARD                    | ON SITE   | COMPANY      |                      | ON BOARD                 | ON SITE           | PUMP NO.                |                | MUD PUMPS   |          |
| GDE                           |         | 5                           |           | Geologist    |                      | 3                        |                   | Time                    | hh:mm          | 1           | 2        |
| APS                           |         | 103                         |           | JV ADA-APS   |                      | 3                        |                   | Slow Speed?             | y/n            | N           | N        |
| ETI                           |         | 20                          |           | NPS / BAKER  |                      | 5                        |                   | Liner Lgt/Size          | in             | 12/7        | 12/7     |
| HALLIBURTON CEMENTING         |         | 6                           |           | VARCO        |                      | 4                        |                   | Capacity                | bbl/stk        | 0.1429      | 0.1429   |
| AERATED                       |         | 5                           |           | SMITH        |                      | 0                        |                   | Efficiency              | 95%            | 0.1357      | 0.1357   |
| NABORS                        |         | 3                           |           | NOV          |                      | 0                        |                   | Strokes                 | SPM            | 80          | 80       |
| IMS                           |         | 24                          |           | NMS          |                      | 0                        |                   | Flow Rate               | gpm            | 456         | 456      |
| PARAM DATA UNIT               |         | 7                           |           |              |                      |                          |                   | Pressure                | psi            | 1,050       | 1,050    |
| DYFCO                         |         | 3                           |           |              |                      |                          |                   | PRV                     | psi            | 2,900       | 2,900    |
| PRIMA HIDROKARBON             |         | 3                           |           |              |                      |                          |                   |                         |                |             |          |
| HALLIBURTON SPERRY            |         | 4                           |           |              |                      |                          |                   |                         |                |             |          |
| TOTAL POB :                   |         | 198                         |           |              |                      |                          |                   |                         |                |             |          |
| HEAVY DUTY EQUIPMENTS ON SITE |         |                             |           |              |                      |                          |                   |                         |                |             |          |
| VEHICLE                       |         | TYPE                        | HIRED BY  |              | LOCATION             |                          | REMARKS           |                         |                |             |          |
| Crawler Crane Kobelco         | 80T     |                             | APS       |              | PPL-04               |                          |                   |                         |                |             |          |
| Forklift                      | 5T      |                             | APS       |              | PPL-04               |                          |                   |                         |                |             |          |
| Forklift                      | 15T     |                             | APS       |              | PPL-06               |                          |                   |                         |                |             |          |
| Roughter Crane Kato           | 55T     |                             | APS       |              | L/D Area             |                          |                   |                         |                |             |          |
| Crawler Crane Sumitomo        | 50T     |                             | APS       |              | PPL-04               |                          |                   |                         |                |             |          |