



PT Geo Dipa Energi (Persero)

DAILY DRILLING REPORT
PT. GEO DIPA ENERGI (Persero)



OPERATOR

WELL/ PAD NAME

WELL TYPE/ PROFILE

PT. GEO DIPA ENERGI (Persero)

PTH-G-4C

BIG HOLE / J-TYPE

CONTRACTOR

FIELD

LATITUDE/ LONGITUDE

JV ADA - APS

PATUHA

7° 10' 16.711 S / 107° 25' 9.968 E

REPORT NO. #

ENVIRONMENT

GL - MSL (M)

32

ONSHORE

1968 m-ASL

GENERAL

DRILLING PARAMETERS

AFE

Rig TYPE / NAME

RIG POWER

KB ELEVATION

MIDNIGHT DEPTH

PROGRESS

PROPOSED TD

SPUD DATE

RELEASE DATE

PLANNED DAYS

DAYS f/ RIG RELEASE

LAND RIG / ARJUNA#88

1,500

11.00

1479

0

2150

25-Jun-22, 12:00

48

48

AVERAGE WOB (24 HRS)

AVERAGE ROP (24 HRS)

AVERAGE SURFACE RPM / DHM

ON / OFF BOTTOM TORQUE

FLOWRATE/ SPP

AIR RATE

CORR. INHIB. / FOAM RATE

PUW/SOW/ROTW

TOTAL DRILLING TIME

TON MILES

KLBS

M/HR

33/45

KLBS-FT

gpm/PSI

SCFM

GPH

KLBS

HRS

747.0

AFE NUMBER / AFE COST

DAILY COST

% AFE / CUMULATIVE COST

DAILY MUD COST

CUMULATIVE MUD COST

PERSONNEL IN CHARGE

DAY/ NIGHT DRILLING SUPV.

DRILLING SUPERINTENDENT

RIG SUPERINTENDENT

DRILLING ENGINEER

HSE SUPERVISOR

67.2%

KETUT / WAWAN
BUDI SETIAWAN
NISAR JAHRI
EKA DAYA SAMUDERA
HERDEDI-DIAZ P

24 HOURS SUMMARY

24 HOURS FORECAST

STATUS 05:00 Hrs 28-Jul-22

Running Free Point Indicator tools. M/U and RIH Severing tools. Attempt to release stuck pipe with Working Pipe

Run severing tool #2. POOH string to surface.

Attempt to release stuck pipe at 1402 mMD

HSE

SAFETY PERFORMANCE

HOURS RECORD

HAZARD MANAGEMENT

EMERGENCY DRILLS

Nearmiss
Incidents
Last MTI
Last LTI
Days w/out LTI

1.0
1.0
-
-
300.00

KM Hrs Light Vehicle

KM Hrs Heavy Equipment

Total Daily Personnel

Daily Safe Manhours / Cum Safe Manhours

DWLT Since

103

10

198

2,376/684,612

1-Oct-21

JSA/HIRA

PTW

Pre Tour Meeting

Observation Card

Safety Inspection/ Training

10

10

2

150

12

H2S Drill

BOP Drill/ Kick Drill

Fire Drill

Trip Drill

Medivac Drill

19-Jun-22

26-Jun-22

7-Jun-22

26-Jun-22

26-Jun-22

ACCIDENT/ INCIDENT SUMMARY

SAFETY ISSUES

N/A

N/A

ENVIROMENTAL RECORD

OCCUPATIONAL HEALTH RECORD

Domestic Waste (m3)

Hazardous Waste (kg)

Hazardous Waste/B3 (kg)

Spill Incidents (barrels)

Enviro/ Community Issue

5

Hazardous Waste (kg)

Drill Cutting Vol (jumbo bag)

Other (BB)

Cummulative 24 Hrs

0

Fit for duty / MCU (person)

Clinic Visit

Number of Work Related Illnesses

Occupational Health Issue

90

8

TIME BREAKDOWN

OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Wed, 27-Jul-22

TIME, HH:MM

DEPTH

PT/NPT

CODE

DESCRIPTION

OPERATIONS

START

END

ELAPSED

0:00

10:30

10.5

1,479

NPT

8b

Repair Hoisting System

Troubleshoot on drawwork
- While at several time for cooling down MWD tools with FR 300 gpm, SPP 1050 psi.
- Test tension load with 350 Klbs, OK.

10:30

11:30

1.0

1,479

NPT

11d

Wireline/Slick Line Job Unplanned

Pre job safety meeting prior wireline logging job : Free point indicator job
- P/U and connect pup joint
- M/U and function test Free Point Indicator tool as per Tiger logging engineer
- Make tension mark on string :
- Position #1 RSPO : 200 Klbs
- Position #2 Overpull : 270 Klbs
- Position #3 RRPO : 130 Klbs

11:30

15:30

4.0

1,479

NPT

11d

Wireline/Slick Line Job Unplanned

Running free point indicator tools from surface to 1328 mMD
Result FPIT, with every depth working pipe 3 x with PU 270 Klbs, SO 130 Klbs
Depth / % Free :
497 m = 100 %
1004 m = 100 %
1038 m = 100 %
1055 m = 100%
1064 m = 100%
1074 m = 100%
1083.75 m = 0%
1085 m = 0 %
1095 m = 0%
1098 m = 0%
1328 m = 0 %
- POOH Free Point Indicator Tools to surface.
- B/O and L/D Free Point Indicator Tools.

15:30

17:30

2.0

1,479

NPT

11d

Wireline/Slick Line Job Unplanned

Prepared Tiger Severing Tool
- Mobilize explosive from PPL-6 to PPL-7
- Pump through string due cooling down hole temperature with FR 250 gpm.

17:30

20:00

2.5

1,479

NPT

11d

Wireline/Slick Line Job Unplanned

M/U and RIH Run Severing Tools to 1322 mWL.
- Pre Job safety meeting
- Fire Severing Tools at 1322 mWL (Top Joint 5" HWDP #1). Good fire indication.
- POOH Tiger Severing Tool to surface. Severing fire 100%.
- Lay down Severing Tools.

20:00

21:00

1.0

1,479

NPT

2j

Stuck Pipe Include Handling operations

Prepare for working pipe at 1402 mMD.
- Check TDS.
- Lay down 2 pup joints + SES + FOSV.
- P/U and connect 1 joint 5" DP

21:00

21:30

0.5

1,479

NPT

2j

Stuck Pipe Include Handling operations

Attempt to release stuck pipe with work pipe at 1402 mMD.
- Apply tension to 400 Klbs while pump with 300 gpm, SPP 1575 psi.

21:30

0:00

2.5

1,479

NPT

2j

Stuck Pipe Include Handling operations

Continue Attempt to release stuck pipe with work pipe at 1402 mMD.
- Apply tension to 400 Klbs while pump with 100 gpm, SPP 835 psi.
- Online Aerated (21:45 WIB).
- Apply tension to 400 Klbs while pump with 100 gpm, SPP 835 psi. SCFM 500, ADP 950 psi, Foam/Corr.Inhibitor 10/4 gph.
- Apply tension to 400 Klbs while pump with 100 gpm, SPP 1050 psi. SCFM 700, ADP 1105 psi, Foam/Corr.Inhibitor 10/4 gph.
- Apply tension to 400 Klbs while pump with 100 gpm, SPP 1250 psi. SCFM 1000, ADP 1275 psi, Foam/Corr.Inhibitor 10/4 gph.
- Apply tension to 400 Klbs while pump with 100 gpm, SPP 1420 psi. SCFM 1500, ADP 1450 psi, Foam/Corr.Inhibitor 10/4 gph.
- Apply tension to 400 Klbs while pump with 100 gpm, SPP 1455 psi. SCFM 2000, ADP 1495 psi, Foam/Corr.Inhibitor 10/4 gph.
- Apply tension to 400 Klbs while pump with 100 gpm, SPP 1525 psi. SCFM 2200, ADP 1591 psi, Foam/Corr.Inhibitor 10/4 gph.
- Sometime rotate with RPM/M 5/44, TQ reading to 33.4 Klbs.ft and set down weight to 80 Klbs. No progress for POH string.

TOTAL HRS

24.0

OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Thu, 28-Jul-2022

TIME, HH:MM

DEPTH

PT/NPT

CODE

DESCRIPTION

OPERATIONS

START

END

ELAPSED

0:00

4:30

4.5

1,479

NPT

2j

Stuck Pipe Include Handling operations

Thermal cycling : Heating up to 118°C with SCFM 2200, SPP 1830 psi, ADP 1915 psi, Foam/Corr.Inhibitor 10/4 gph.and sudden cooling with pump water through string due cooling down hole temperature with FR 300 gpm, SPP 1585 psi while working pipe with 400 Klbs tension to 90 Klbs set down weight for several times.
- Offline Aerated (04:15 WIB).

4:30

5:00

0.5

1,479

NPT

2j

Stuck Pipe Include Handling operations

Attempt to release stuk pipe with work pipe at 1402 mMD.
- Apply 275 Klbs tension to 100 Klbs set down weight while pump with 400 gpm, SPP 2350 psi.

GENERAL COMMENTS						SIGNATURE							
						REPORTED BY		ACKNOWLEDGED BY		APPROVED BY			
Progress activity : 51%						KETUT D Y DRILLING SUPERVISOR		NISAR JAHRI RIG SUPERINTENDENT		AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2			
Note: Estimated Mud Loss (05 Hrs) : ± 0 Bbls. Estimated Cumulative Mud Loss : ± 21167 Bbls Estimated Water Loss (05 hrs) : ± 114 Bbls. Estimated Cumulative Water Loss : ± 269844 Bbls.													
Monitor WHP at well PTH-G-4B: 600 psi at wing valve & 0 psi at crown valve.													
Record NPT - NPT Rig Bundling 12.5 hrs / Cum 12.5 hrs (1.6%) - NPT Wireline/ Slick Line Job Unplanned 9.5 hrs/ Cum 22 hrs (2.8%) - NPT Sperry 0 hrs / Cum 20 hrs (2.5%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 36 hrs (4.6%) - NPT Stuck 4 hrs / Cum 54 hrs (6.8%)													
BIT RECORDS			BHA#9			BHA#10			CASING				
Bit Number	9	10							Last Size	in	13-3/8		
Bit Size	in	17 1/2	12 1/4	DESCRIPTION	OD in	Length m	DESCRIPTION	OD in	Length m	Set MD	m	1,026	
Bit Run		9	10	TCI Bit	14 3/4	0.38	Hybrid bit	12 1/4	0.41	Last FIT EMW	ppg	11.51	
Manufacturer/Type		Baker/VM-09GDX1	Baker/KMX52ST	Bit Sub	9 5/8	0.95	8" SperryDrill Lobe	8	9.44	Next Size	in	10-3/4	
IADC Code		115	Hybrid	6x8" Spiral DC	9 1/2	2.17	Float Sub	8	0.89	Set MD	m	1,600	
Jets /32 in		1x18, 1x24, 2x32	4x12, 4x22	X/O	9 1/3	8.46	Integral Blade Stabilizer	11 1/2	2.22	TOL	m		
Serial #		RP0981	5330778	15x5" HWDP	9 1/2	0.45	NMDC	8	9.35	MUD VOLUMES			
Depth In	m		1,027.0				EM Repeater Sub	8	0.91	Start	bbl	1,983	
Depth Out	m						EM Antenna Sub	8	0.95	Lost Surface	bbl		
Meterage	m						3x8" Spiral DC	8	28.13	Lost DH	bbl		
Bit Hours	24 hrs						X/O	8 1/4	0.47	Dumped	bbl		
TFA	in ²	2.261	1.927				1x6-1/2" Spiral DC	6 1/2	9.33	Built	bbl		
Tot Krev On Bttm							12x5" HWDP	5	112.42	Ending	bbl	1,983	
Tot Krev							Sledgehammer Jar	6 1/2	6.32	SOLID CONTROL EQUIPMENTS			
Dull Grade In		1-1-WT-A-E-I-NO-BHA	New				16x5" HWDP	5	150.21	SHAKERS	MODEL (TYPE)	SCREEN SIZE	
Dull Grade Out										Shaker #1	DERRICK (FLC-2000-4)	120/80/60	
										Shaker #2	DERRICK (FLC-2000-4)	120/70/60	
										Shaker #3	DERRICK (FLC-2000-4)	120/70/60	
										Mud Cleaner	DERRICK (FLC-2000-4)	4x140	
										Hi-G Dryer	FLC 2000-4		
										Centrifuge	DE-1000		
										GAS			
CUMULATIVE		CORROSION RING				BOP TEST		Max. Gas				-	
Meterage	m	Install Date				Release Date		Location		Date 1	Date 2	Conn. Gas	
Bit Hours	Hrs	1				1				7-Jul-22		-	
ROP	m/Hr	2				2						Tripp Gas	
												Back Gas	
DRILLING FLUID						MUD ADDITIVE				HYDRAULIC			
		Active Tank						Type	Amount	Annular Vel	m/min		
Mud Type	HH:MM	Water	Water	KCL Polymer	CI	mg/l		14000	KOH		Pb	psi	
Time		11:00	16:00	23:30	K	mg/l		14500	XCD		Sys HHP		
MW in	ppg	8.5	8.5	8.5	MBT	lb/bbl			PAC LV		HHPb	hp	
MW out	ppg				Sand	%		0.1	KCL		HSI	hp/in2	
Temp in	degC	28	28	28	Solid Content	%		1	SODIUM BICARBONATE		% psi bit	%	
Temp out	degC				Retort Water	%		99	Lubricant		Jet Velocity	m/sec	
Pres. Grad	psi/ft				HGS	%					1mpact force	lbs	
Funnel Visc	sec	27	27	43	LGS	%					1F/area	lbs/in2	
PV	cP			10	600 RPM			44			Type	Amount	
YP	lb/100ft2			21	300 RPM			33					
Gels	10 sec			7	200 RPM			24					
Gels	10 min			10	100 RPM			17					
Fluid Loss	mL/30min			13.4	6 RPM			12					
pH		7	7	9.5	3 RPM			8					
FUEL RECORD													
Fuel Tank Location		Balanced Yesterday (liters)			Usage (liters)		Received (liters)		On H&I (liters)				
Rig		52,207			Rig Engines + Others		4,455				71,424		
					Light Vehicle/ HDE		328						
Base Camp		5,450			Non Rig Bundling		0				4,950		
Mini Camp		0			Engine Basecamp		500						
TOTAL		57,657			5,283		24,000		76,374				
WEATHER													
TEMP (°C)		FOGGY & RAINING			BAROMETRIC		WELLSITE		LOCATION CONDITION				
HIGH	LOW	TIME		RAIN DEGREE		PRESS (ATM)		ELEVATION (M)	WIND SPEED	BASECAMP		ACCESS ROAD	WELLSITE
19	10							1968.00		Dry		Dry	Dry
MWD/ GYRO SURVEY													
					</								

--	--	--	--	--