

12-Jul-22

OPERATOR			PT. XYZ ENERGY				CONTRACTOR		JV CONTRACTOR XYZ				REPORT NO. #		17				
WELL/ PAD NAME			WELL-X01				FIELD		ALPHA				ENVIRONMENT		ONSHORE				
WELL TYPE/ PROFILE			BIG HOLE / J-TYPE				LATITUDE/ LONGITUDE		X° XX'XX00X/XX°XX'XX00XE				GL - MSL (M)		1968 m-ASL				
GENERAL			DRILLING PARAMETERS											AFE					
Rig TYPE / NAME			LAND RIG / RIG-XYZ				AVERAGE WOB (24 HRS)		KLBS		32		AFE NUMBER / AFE COST			USD 5,338,705.51			
RIG POWER			HP		1,500		AVERAGE ROP (24 HRS)		M/HR		6.12		DAILY COST			USD 73,492.14			
KB ELEVATION			Meter		11.00		AVERAGE SURFACE RPM / DHM				40 / 131		% AFE / CUMULATIVE COST			38.7% USD 2,065,542.47			
MIDNIGHT DEPTH			Meter		652		ON / OFF BOTTOM TORQUE		KLBS-FT		4.5 / 8.7		DAILY MUD COST			USD 11,139.28			
PROGRESS			Meter		95		FLOWRATE/ SPP		gpm/PSI		1004 / 1482		CUMULATIVE MUD COST			USD 144,952.01			
PROPOSED TD			Meter		2150		AIR RATE		SCFM		-		PERSONNEL IN CHARGE						
SPUD DATE			25-Jun-22, 12:00				CORR. INHIB./ FOAM RATE		GPH		-		DAY/ NIGHT DRILLING SUPV.			JOHN DOE 1			
RELEASE DATE							PUW/SOW/ROTW		KLBS		140 / 132 / 135		DRILLING SUPERINTENDENT			JOHN DOE 2			
PLANNED DAYS			48				TOTAL DRILLING TIME		HRS		43		RIG SUPERINTENDENT			JOHN DOE 3			
DAYS f/ RIG RELEASE							TON MILES				224.0		DRILLING ENGINEER			JOHN DOE 4			
													HSE SUPERVISOR			JOHN DOE 5			
24 HOURS SUMMARY			Drill out 17-1/2" formation from 557 mMD to 652 mMD																
24 HOURS FORECAST			Continue drill out 17-1/2" formation from 652 mMD to 768 mMD																
STATUS 05:00 Hrs			13-Jul-22		Drilling 17-1/2" to 670 mMD/664,78 mTVD														
HSE																			
SAFETY PERFORMANCE				HOURS RECORD				HAZARD MANAGEMENT				EMERGENCY DRILLS							
Nearmiss		1.0		KM Hrs Light Vehicle		213		JSA/HIRA		7		H2S Drill		19-Jun-22					
Incidents		1.0		KM Hrs Heavy Equipment		130		PTW		7		BOP Drill/ Kick Drill		26-Jun-22					
Last MTI		-		Total Daily Personnel		187		Pre Tour Meeting		2		Fire Drill		7-Jun-22					
Last LTI		-		Daily Safe Manhours / Cum Safe Manhours		2,244/609,452		Observation Card		137		Trip Drill		26-Jun-22					
Days w/out LTI		285.00		DWLTI Since		1-Oct-21		Safety Inspection/ Training		11		Medivac Drill		26-Jun-22					
ACCIDENT/ INCIDENT SUMMARY								SAFETY ISSUES											
N/A								N/A											
ENVIRONMENTAL RECORD																OCCUPATIONAL HEALTH RECORD			
Domestic Waste (m3)		0		Hazardous Waste (kg)				Fit for duty / MCU (person)				90							
Hazardous Waste/B3 (kg)				Drill Cutting Vol (jumbo bag)		59		Clinic Visit				4							
Spill Incidents (barrels)				Other (BB)				Number of Work Related Illnesses											
Enviro/ Community Issue				Cumulative 24 Hrs				Occupational Health Issue											
TIME BREAKDOWN																			
OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Tue, 12-Jul-22																			
TIME, HH:MM			DEPTH		PT/NPT		CODE		DESCRIPTION		OPERATIONS								
START	END	ELAPSED																	
0:00	24:00	24.0	652	PT	2a	Drilling Formation	Drilling 17-1/2" HOLE section from 557 mMD to 652 mMD/ 647.68 mTVD, Full return - PLC - Parameter: WOB 15 - 43 klbs, FR 1000 gpm, SPP 1150 - 1580 psi, RPM/M 40-50/131, TQ 3.9-9.7 klbs.ft, Avg. ROP 6.12 m/hrs. Bit Hrs: 42.9 Hrs, Krev OB/Tot: 383.2 / 633.8, Temp In/Out: 46 / 55 deg C. MW In/Out: 8.6 / 8.6 ppg Rotate: 44 m, 46%, 4.69 hrs, 9.4 m/hrs Slide: 51 m, 54% (557-562 m, 568-572 m, 578-581 m, 587-592 m, 599 - 603 m, 609-613 m, 619-622 m, 628-634 m, 638-645 m, 647-650 m, 651-652 m) Lithology: @ 524 - 605 mMD: Lithic coarse pyroclastic @ 605 - 650 mMD: Andesite Last MeB @ 650 mMD : 4% Last Survey: Depth: 633.35 mMD, 629.71 mTVD, Inc 15.37 deg, Azm 267.02 deg. CtoC : 3.61 m, 3.58 m above, 0.43 m right of plan, Distance to PTH-G-4B = 35.46 m, DLS : 1.03 BHT: 56 - Last P/U-S/O-R/W @ 650 m: 140/132/136 klbs Note: - Sweep Hi-Vis every half stand 100 bbls, and every stand down 100 bbls - Sweep Hi-Vis + LCM 40 ppb 100 bbls @ 551 mMD, 622 mMD, 648 mMD - PLC @ 560 - 561.4 m : 0.6 bpm (36 bph) - PLC @ 618 - 640 m : 0.8 - 4.5 bpm (48 - 270 bph) - PLC @ 645 - 651 m : 0.6 - 1.0 bpm (36 - 60 bph) - Bit on bottom: 15.53 hrs / Cum 42.7 hrs , off bottom: 7.93 hrs / Cum 26.69 hrs - Run Cooling Tower Continuously @ 434 mMD - Increase KCl 3% at 552 mMD (Increase KCl gradually)												
TOTAL HRS		24.0																	

OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON									
Wed, 13-Jul-2022									
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS		
START	END	ELAPSED							
0:00	5:00	5.0	670	PT	2a	Drilling Formation	Drilling 17-1/2" Hole section from 652 mMD to 670 mMD/664.78 mTVD Full return-PLC - Parameter : WOB 15-43 klbs, FR 1000 gpm, SPP 1450-1580 psi, RPM/M 40-50/131, TQ 3.9-8.7 klbs.ft, MW In/Out : 8.6/8.6 ppg, Avg. ROP : 4.85 m/hrs. - Bit Hrs : 46.2 Hrs, Krev OB/Tot : 410.8/ 666.8, Temp In/Out : 46/56 deg C Rotate : 5 m, 0.9 hrs, 5.6 m/hrs, 29% Slide : 12 m, 79% (652-654 m, 656-663 m, 665-668 m) Lithology @ 650-668 : Andesite Last MeB @ 656 mMD : 4% Last Survey : Depth : 643.37 mMD, 639.36 mVD, Inc 15.86 deg, Azm 266.04 deg. CtoC : 3.08 m, 2.96 m above, 0.85 m right of plan, Distance to PTH-G-4B = 37.86 m, DLS : 1.66 BHT : 57 P/U, S/O, R/W : 140/132/136 klbs @650 mMD Note : - Swept Hi-Vis every half stand 100 bbls, and every stand down 100 bbls - Swept Hi-Vis + LCM 40 ppb 100 bbls @ 648 mMD - PLC @ 657 - 668 m : 0.6 - 1.0 bpm (36 - 60 bph) - Bit on bottom record : (00:00 - 05:00 Hrs) On Bottom : 3.30 Hrs, Off bottom : 0.61 Hrs (Cumm : On bottom : 46.3 Hours, Off bottom : 27.36 Hours) - Run Cooling Tower Continuously		
GENERAL COMMENTS							SIGNATURE		
							REPORTED BY	ACKNOWLEDGED BY	APPROVED BY
Progress activity : 23% Note: Estimated Mud Loss (24 Hrs) : ± 1240 Bbls. Estimated Cumulative Mud Loss : ± 16628 Bbls Estimated Water Loss (24 hrs) : ± 0 Bbls. Estimated Cumulative Water Loss : ± 244.879 Bbls. Monitor WHP at well PTH-G-4B: 625 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (6%) - NPT Stuck 0 / Cum 0.5 hrs (0.12%) - NPT Total 0 hrs / Cum 25.5 hrs (6.1%)							SUBUR A DRILLING SUPERVISOR	SARPAN RIG SUPERINTENDENT	AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2