

14-Jul-22

OPERATOR		PT. XYZ ENERGY				CONTRACTOR		JV CONTRACTOR XYZ		REPORT NO. #		19	
WELL/ PAD NAME		WELL-X01				FIELD		ALPHA		ENVIRONMENT		ONSHORE	
WELL TYPE/ PROFILE		BIG HOLE / J-TYPE				LATITUDE/ LONGITUDE		X°XX'XX.XXXS/XXX°XX'XX.XXE		GL - MSL (M)		1968 m-ASL	
GENERAL						DRILLING PARAMETERS				AFE			
Rig TYPE / NAME		LAND RIG / RIG-XYZ		AVERAGE WOB (24 HRS)		KLBS		47		AFE NUMBER / AFE COST		USD 5,338,705.51	
RIG POWER		HP		1,500		AVERAGE ROP (24 HRS)		M/HR		5.30		DAILY COST	
KB ELEVATION		Meter		11.00		AVERAGE SURFACE RPM / DHM				21 / 150		% AFE / CUMULATIVE COST 41.7%	
MIDNIGHT DEPTH		Meter		783		ON / OFF BOTTOM TORQUE		KLBS-FI		5.5 / 10.7		DAILY MUD COST	
PROGRESS		Meter		19		FLOWRATE/ SPP		gpm/PSI		1150 / 2050		CUMULATIVE MUD COST	
PROPOSED TD		Meter		2150		AIR RATE		SCFM		-		PERSONNEL IN CHARGE	
SPUD DATE		25-Jun-22, 12:00		CORR. INHIB./ FOAM RATE		GPH		-		DAY/ NIGHT DRILLING SUPV.		JOHN DOE 1	
RELEASE DATE				PUW/SOW/ROTW		KLBS		148 / 135 / 143		DRILLING SUPERINTENDENT		JOHN DOE 2	
PLANNED DAYS		48		TOTAL DRILLING TIME		HRS		63		RIG SUPERINTENDENT		JOHN DOE 3	
DAYS I/ RIG RELEASE				TON MILES				321.0		DRILLING ENGINEER		JOHN DOE 4	
										HSE SUPERVISOR		JOHN DOE 5	
24 HOURS SUMMARY		Drill out 17-1/2" formation from 764 mMD to 783 mMD. POOH 17-1/2" PDC and BHA #6 Steerable Assy. M/U and RIH 17-1/2" TCI (New Bit) and BHA #7 Steerable Assy to 384 mMD. Light ream and wash down from 384 mMD to 751 mMD.											
24 HOURS FORECAST		Continue ream and wash from 751 mMD to 783 mMD. Drill out 17-1/2" formation to est. casing point at 1010 mMD											
STATUS 05:00 Hrs		15-Jul-22 Drilling 17-1/2" to 797 mMD/ 785,09 mTVD. Full return.											
HSE													
SAFETY PERFORMANCE				HOURS RECORD				HAZARD MANAGEMENT				EMERGENCY DRILLS	
Nearmiss		1.0		KM Hrs Light Vehicle		253		JSA/HIRA		8		H2S Drill	
Incidents		1.0		KM Hrs Heavy Equipment		10		PTW		8		BOP Drill/ Kick Drill	
Last MTI		-		Total Daily Personnel		188		Pre Tour Meeting		2		Fire Drill	
Last LTI		-		Daily Safe Manhours / Cum Safe Manhours		2,256/613,940		Observation Card		136		Trip Drill	
Days w/out LTI		287.00		DWLTI Since		1-Oct-21		Safety Inspection/ Training		11		Medivac Drill	
ACCIDENT/ INCIDENT SUMMARY								SAFETY ISSUES					
N/A								N/A					
ENVIROMENTAL RECORD								OCCUPATIONAL HEALTH RECORD					
Domestic Waste (m3)		0		Hazardous Waste (kg)				Fit for duty / MCU (person)				90	
Hazardous Waste/B3 (kg)				Drill Cutting Vol (jumbo bag)		4		Clinic Visit				3	
Spill Incidents (barrels)				Other (BB)				Number of Work Related Illnesses					
Enviro/ Community Issue				Cummulative 24 Hrs				Occupational Health Issue					
TIME BREAKDOWN													
OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Thu, 14-Jul-22													
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS						
START	END	ELAPSED											
0:00	5:30	5.5	783	PT	2a	Drilling Formation	Drilling 17-1/2" Hole section from 764 mMD to 783 mMD/771.71 mTVD, Full return - PLC - Parameter: WOB 40-55 klbs, FR 1075-1155 gpm, SPP 1860-2107 psi, RPM/M 0-51/140-150, TQ 0-8.6 klbs.ft, MW In/Out : 8.6/8.6 ppg, Avg. ROP : 5.3 m/hrs. - Bit Hrs: 62.9 Hrs, Krev OB/Tot: 562.2 / 911.8, Temp In/Out: 53/65 deg°C. - Sweep Hi-Vis every half stand 100 bbls, and every stand down 100 bbls Rotate (16%): 3 m, 0.3 hrs, 10 m/hrs Slide (84%): 16 m, 3.3 hrs, 4.8 m/hrs (765-779, 781-783 mMD) Lithology: @ 782 mMD: Andesite Last MeB @ 782 mMD: 8% Drilling Break @ 701-705 mMD Last Survey: Depth: 753.25 mMD, 743.57 mTVD, Inc 20.81 deg, Azm 256.00 deg. CtoC: 9.28 m, 9.24 m below, 0.84 m right of plan, Distance to TCH-09 opt 2 = 56.43 m, DLS: 1.09 BHT - 66 - Last PUW-SOW-RW @ 787 m: 147/135/140 klbs Circulate hole clean while working pipe interval 765-783 mMD with FR 1150 gpm, SPP 1900 psi, RPM/M 20/150, TQ 3.6-5.6 klbs.ft.						
5:30	7:00	1.5	783	NPT	21a	Directional Services	POOH with pump out from 783 mMD to 766 mMD with FR 1155 gpm, SPP 1995 psi. Continue POOH 17-1/2" PDC and BHA #6 Steerable Assy with elevator from 766 mMD to surface. - Pump through annulus with charging pump. - Cooling Tower Off (07:25 WIB). - Passed drilling break spot at 705-701 mMD. Smooth, no drag. - Retrieve ADA RRH at 246 mMD. - Lay down 9-1/2" EM Antenna Sub + 9-1/2" EM Repeater Sub. - Lay down 9-1/2" NMDC + 15-1/2" IB Stabilizer + 9-5/8" Sperry/Drill Lobe 6/7-5.0 stg. - B/O 17-1/2" PDC. - Motor gap in / out = 4mm/5mm - Sleeve stab motor = 7/8" UG - String Stabilizer = 3/8" UG - Bit Grading: 2-3-BT-A-X-1-CT-BHA - Bit Hours: 62.9 hrs, Pump Hours: 105.1 hrs. Krev.OB /Total: 562.2 / 911.8. - Meterage: 416 meter (367-783 mMD)						
12:00	13:00	1.0	783	NPT	21a	Directional Services	Prepare for BHA #7 Steerable Assy						
13:00	14:30	1.5	783	NPT	21a	Directional Services	M/U 17-1/2" TCI (New Bit) and BHA #7 Steerable Assy from surface to 22 mMD. - 17-1/2" TCI + 9-5/8" Sperry Drill Lobe 6/7-5.0 stg + Btm Sleeve Stabilizer + 9-1/2" Float Sub c/w Float Valve + 15-3/4" IB Stabilizer + 9-1/2" NMDC + 9-1/2" EM Repeater Sub + 9-1/2" EM Antenna Sub)						
14:30	16:30	2.0	783	NPT	21a	Directional Services	Continue RIH 17-1/2" TCI (New Bit) and BHA #7 Steerable Assy from 22 mMD to 389 mMD. - Shallow test Mud Motor at 132 mMD with FR 400 gpm, SPP 300 psi. - Install RRH ADA at 244 mMD - Tag 10 klbs at 387 mMD, light ream to polish slide interval (386-389 mMD). Continue RIH.						
16:30	24:00	7.5	783	NPT	21a	Directional Services	Light reaming from 384 mMD to 390 mMD with FR 900 gpm, SPP 1200 psi, RPM/M 30/118, TQ 1.1-5.3 klbs.ft. - Continue RIH from 390 mMD to 393 mMD, tag 10 klbs. Light reaming from 390 mMD to 418 mMD with FR 900 gpm, SPP 1120 psi, RPM/M 30/118, TQ 1.1-3.2 klbs.ft. - Continue RIH from 418 mMD - 433 mMD, tagged 10 klbs, Ligh reaming from 427 m to 447 mMD with FR 900 gpm, SPP 1260 psi, RPM/M 30/118, TQ 2.3-7.1 klbs.ft. - Continue RIH from 447 mMD - 513 mMD, tagged 10 klbs, Ligh reaming from 513 m to 534 mMD with FR 900 gpm, SPP 1200 psi, RPM/M 30/118, TQ 2.1-6.2 klbs.ft. - Continue RIH from 534 mMD - 569 mMD, tagged 10 klbs, Washdown from 569 m to 591 mMD with FR 900 gpm, SPP 1220 psi. - Continue RIH from 591 mMD - 605 mMD, tagged 10 klbs, Wash and ream from 605 m to 650 mMD with FR 900 gpm, SPP 1190 psi, RPM/M 30/118, TQ 3.3-6.4 klbs.ft. - Sweep 100 bbls Hi-Vis @ 617 mMD - Continue RIH from 650 mMD - 683 mMD, tagged 10 klbs, Wash and ream from 683 m to 708 mMD with FR 900 gpm, SPP 1240-1330 psi, RPM/M 30/118, TQ 3.3-10.1 klbs.ft. - Continue RIH from 708 mMD - 751 mMD - Note : - Wash and ream do it 2X or more workpipe untill no tight at that interval						
TOTAL HRS		24.0											
OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Fri, 15-Jul-2022													
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS						
START	END	ELAPSED											

0:00	0:30	0.5	783	NPT	21a	Directional Services	Continue RIH from 751 mMD - 776 mMD tagged 10 klbs, Wash and ream from 776 m to 783 mMD with FR 900 gpm, SPP 1240 psi, RPM/M 20/118, TQ 3.6-5.7 klb.ft. - Sweep 100 bbis Hi-Vis @ 780 mMD
0:30	1:30	1.0	783	NPT	21a	Directional Services	Circulate hole clean 2x BTU while working pipe with 1000-1100 gpm, SPP 1320-1760 psi, RPM/M 20/131, TQ 3.8-6.6 klb.ft
1:30	5:00	3.5	783	PT	2a	Drilling Formation	Drilling 17-1/2" Hole section from 783 mMD to 797 mMD/ 785,09 mTVD, Full return. - Parameter : WOB 15-35 klbs, FR 1100 gpm, SPP 1760-1960 psi, RPM/M 0-50/144, TQ 0-8.9 klbs.ft, MW In/Out : 8.6/8.6 ppg, Temp In/Out : 46/65 deg°C - Avg. ROP : 10.34 m/hrs. Bit Hrs : 1.16 Hrs, Krev OB/Tot : 11.2 / 66.8 - Rotate/Slide Percentage : Rotate (42%) : 5 m, 0.49 hrs, 10.2 m/hrs. Slide (58%) : 7 m, 0.67 hrs, 10.4 m/hrs (783-788, 793-795) mMD - Lithology @ 791 mMD : Andesite - Last MeB @ 788 mMD : 13 % - Last Survey : depth 773.39 mMD, 762.39 mTVD, Inc 21.19 deg, Azm 253.58 deg. CtoC : 12.6 m, 12.59 m below, 0.47 m left of plan, Distance to TCH-09 opt 2 = 59.39 m, DLS : 1.87 BHT : 64 - @ 737 mMD. P/U, S/O, R/W : 147/135/140 klbs. Note : - Swept Hi-Vis every half stand 100 bbis, and every stand down 100 bbis - Bit on bottom record : (00:00 - 05:00 Hrs) On Bottom : 1.16 Hrs, Off bottom : 1.12 Hrs (Cumm : On bottom : 1.16 Hours, Off bottom : 1.12 Hours)
GENERAL COMMENTS							SIGNATURE
Progress activity : 23% Note: Estimated Mud Loss (24 Hrs) : ± 0 Bbls. Estimated Cumulative Mud Loss : ± 16814 Bbls Estimated Water Loss (24 hrs) : ± 0 Bbls. Estimated Cumulative Water Loss : ± 244879 Bbls. Monitor WHP at well PTH-G-4B: 625 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Sperry 18.5 hrs / Cum 18.5 hrs (4%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (5,3%) - NPT Stuck 0 hrs / Cum 0.5 hrs (0,11%) - NPT Total 18.5 hrs / Cum 44 hrs (9,4%)							REPORTED BY ACKNOWLEDGED BY APPROVED BY
							SUBUR A DRILLING SUPERVISOR
							NISAR JAHRI RIG SUPERINTENDENT
							AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2