

15-Jul-22

OPERATOR		PT. XYZ ENERGY				CONTRACTOR		JV CONTRACTOR XYZ				REPORT NO. #		20	
WELL/ PAD NAME		WELL-X-01				FIELD		ALPHA				ENVIRONMENT		ONSHORE	
WELL TYPE/ PROFILE		BIG HOLE / J-TYPE				LATITUDE/ LONGITUDE		X° XX' XX.XXX S / XXX° XX' X.XXX E				GL - MSL (M)		1968 m-ASL	
GENERAL						DRILLING PARAMETERS						AFE			
Rig TYPE / NAME		LAND RIG / RIG-XYZ		AVERAGE WOB (24 HRS)		KLBS		43		AFE NUMBER / AFE COST		USD 5,338,705.51			
RIG POWER		HP		1,500		AVERAGE ROP (24 HRS)		M/HR		9.28		DAILY COST		USD 69,797.43	
KB ELEVATION		Meter		11.00		AVERAGE SURFACE RPM / DHM				42 / 143		% AFE / CUMULATIVE COST		43.0% USD 2,297,727.34	
MIDNIGHT DEPTH		Meter		907		ON / OFF BOTTOM TORQUE		KLBS-FT		8.8 / 11.2		DAILY MUD COST		USD 12,544.57	
PROGRESS		Meter		124		FLOWRATE/ SPP		gpm/PSI		1102 / 20094		CUMULATIVE MUD COST		USD 175,243.48	
PROPOSED TD		Meter		2150		AIR RATE		SCFM		-		PERSONNEL IN CHARGE			
SPUD DATE		25-Jun-22, 12:00		CORR. INHIB./ FOAM RATE		GPH		-		DAY/ NIGHT DRILLING SUPV.		JOHN DOE 1			
RELEASE DATE				PUW/SOW/ROTW		KLBS		158 / 130 / 148		DRILLING SUPERINTENDENT		JOHN DOE 2			
PLANNED DAYS		48		TOTAL DRILLING TIME		HRS		13		RIG SUPERINTENDENT		JOHN DOE 3			
DAYS F/ RIG RELEASE				TON MILES				333.0		DRILLING ENGINEER		JOHN DOE 4			
										HSE SUPERVISOR		JOHN DOE 5			
24 HOURS SUMMARY		Continue RIH from 751 mMD - 776 mMD tagged 10 klbs, wash and ream from 776 m to 783 mMD. Drilling 17-1/2" Hole section from 783 mMD to 907 mMD													
24 HOURS FORECAST		Drilling 17-1/2" Hole section from 1100 mMD to est. casing point													
STATUS 05:00 Hrs		16-Jul-22		Drilling 17-1/2" to 938 mMD/ 905 mTVD. Full return.											
HSE															
SAFETY PERFORMANCE				HOURS RECORD				HAZARD MANAGEMENT				EMERGENCY DRILLS			
Nearmiss		1.0		KM Hrs Light Vehicle		239		JSA/HIRA		7		H2S Drill		19-Jun-22	
Incidents		1.0		KM Hrs Heavy Equipment		10		PTW		7		BOP Drill/ Kick Drill		26-Jun-22	
Last MTI		-		Total Daily Personnel		186		Pre Tour Meeting		2		Fire Drill		7-Jun-22	
Last LTI		-		Daily Safe Manhours / Cum Safe Manhours		2,232/616,172		Observation Card		174		Trip Drill		26-Jun-22	
Days w/out LTI		288.00		DWLTI Since		1-Oct-21		Safety Inspection/ Training		14		Medivac Drill		26-Jun-22	
ACCIDENT/ INCIDENT SUMMARY								SAFETY ISSUES							
N/A								N/A							
ENVIROMENTAL RECORD								OCCUPATIONAL HEALTH RECORD							
Domestic Waste (m3)		4		Hazardous Waste (kg)				Fit for duty / MCU (person)				90			
Hazardous Waste/B3 (kg)				Drill Cutting Vol (jumbo bag)		36		Clinic Visit				3			
Spill Incidents (barrels)				Other (BB)				Number of Work Related Illnesses							
Enviro/ Community Issue				Cummulative 24 Hrs				Occupational Health Issue							
TIME BREAKDOWN															
OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Fri, 15-Jul-22															
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS								
START	END	ELAPSED													
0:00	0:30	0.5	783	NPT	21a	Directional Services	Continue RIH from 751 mMD - 776 mMD tagged 10 klbs, Wash and ream from 776 m to 783 mMD with FR 900 gpm, SPP 1240 psi, RPM/M 20/118, TQ 3.6-5.7 klb.ft. - Sweep 100 bbls Hi-Vis @ 780 mMD								
0:30	1:30	1.0	783	NPT	21a	Directional Services	Circulate hole clean 2x BTU while working pipe with 1000-1100 gpm, SPP 1320-1760 psi, RPM/M 20/131, TQ 3.8-6.6 klb.ft								
1:30	24:00	22.5	907	PT	2a	Drilling Formation	Drilling 17-1/2" Hole section from 783 mMD to 907 mMD/880.08 mTVD. PLC-Full return - Parameter: WOB 40-60 Klbs, FR 1100-1120 gpm, SPP 1995-2200 psi, RPM/M 0-51/143-150, TQ 0-11.2 Klbs.ft, MW In/Out : 8.7/8.7 ppg, Temp In/Out : 63/67 deg°C. Avg. ROP: 9.28 m/hrs Bit Hrs: 13.33 Hrs, Krev OB/Tot: 130.8 / 258.6. Rotate (48%) : 60 m, 5.78 hrs, 10.4 m/hrs. Slide (52%) : 64 m, 7.64 hrs, 8.38 m/hrs (783-788, 793-798, 803-807, 813-818, 825-828, 835-838, 844-849, 854-859, 864-869, 874-880, 884-890, 894-899, 904-907) mMD Lithology: @ 893 mMD : Lithic coarse pyroclastic Last MeB @ 899 mMD : 5 % Last Survey: Depth: 873.64 mMD, 851.90 mVD, Inc 32.41 deg, Azm 257.08 deg. CtoC : 26.14 m, 25.98 m below, 2.87 m left of plan, Distance to TCH-09 opt 2 =93.33 m, DLS = 5.1 BHT : 71 - Last P/U-S/O-R/W @ 882 mMD: 158/130/148 klbs Note: - Sweep Hi-Vis every half stand 100 bbls, and every stand down 100 bbls - Sweep Hi-Vis + LCM 40 ppb 100 bbls @ 807 mMD - PLC @ 797-798 mMD : 3 bpm - PLC @ 798-803 mMD : 1.7 bpm - PLC @ 803-813 mMD : 1 bpm - PLC @ 870-873 mMD : 0.7 bpm - Bit on bottom (00:00 - 24:00): 13.36 hrs / Cum 13.36 hrs, off bottom: 8.82 hrs / Cum 8.82 hrs								
TOTAL HRS		24.0													

OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Sat, 16-Jul-2022									
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS		
START	END	ELAPSED							
0:00	5:00	5.0	938	PT	2a	Drilling Formation	Drilling 17-1/2" Hole section from 907 mMD to 938 mMD/ 905 mTVD. Full return. - Parameter : WOB 40-60 Klbs, FR 1100-1120 gpm, SPP 1995-2250 psi, RPM/M 0-51/143-150, TQ 0-12.2 Klbs.ft, MW In/Out : 8.7/8.7 ppg, Temp In/Out : 63/67 deg°C - Avg. ROP : 11.16 m/hrs. Bit Hrs : 15.51 Hrs, Krev OB/Tot : 152.6 / 296.2 - Rotate/Slide Percentage : Rotate (46%) : 11 m, 0.90 hrs, 12.2 m/hrs. Slide (54%) : 13 m, 1.19 hrs, 10.9 m/hrs (907-909, 913-920, 925-929) mMD - Lithology @ 923 mMD : Lithic coarse pyroclastic - Last MeB @ 917 mMD : 13 % - Last Survey : Depth 903.2 mMD, 876.35 mVD, Inc 35.3 deg, Azm 258.92deg. CtoC : 26.64 m, 26.47 m below, 3.01 m left of plan, Distance to TCH-09 opt 2 =115.72 m, DLS = 4.5 BHT : 72 - @ 877 mMD. P/U, S/O, R/W : 158/130/148 Klbs. Note : - Swept Hi-Vis every half stand 100 bbls, and every stand down 100 bbls - Bit on bottom record : (00:00 - 05:00 Hrs) On Bottom : 2.15 Hrs, Off bottom : 1.55 Hrs (Cumm : On bottom : 15.51 Hours, Off bottom : 10.37 Hours)		
GENERAL COMMENTS							SIGNATURE		
							REPORTED BY	ACKNOWLEDGED BY	APPROVED BY
Progress activity : 23% Note: Estimated Mud Loss (24 Hrs) : ± 202 Bbls. Estimated Cumulative Mud Loss : ± 17016 Bbls Estimated Water Loss (24 hrs) : ± 0 Bbls. Estimated Cumulative Water Loss : ± 244879 Bbls. Monitor WHP at well PTH-G-4B: 625 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Sperry 1.5 hrs / Cum 20 hrs (4.1%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (5.1%) - NPT Stuck 0 hrs / Cum 0.5 hrs (0.1%) - NPT Total 1.5 hrs / Cum 45.5 hrs (9.3%)							SUBUR A DRILLING SUPERVISOR	NISAR JAHRI RIG SUPERINTENDENT	AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2