

DAILY DRILLING REPORT									
PT. XYZ ENERGY									
17-Jul-22									
OPERATOR		PT. XYZ ENERGY			CONTRACTOR		JV CONTRACTOR XYZ		REPORT NO. #
WELL/ PAD NAME		WELL-X-01			FIELD		ALPHA		ENVIRONMENT
WELL TYPE/ PROFILE		BIG HOLE / J-TYPE			LATITUDE/ LONGITUDE		X° XX' XX.XXX S / XXX° XX' X.XXX E		GL - MSL (M)
GENERAL		DRILLING PARAMETERS			AFE				
Rig TYPE / NAME		LAND RIG / RIG-XYZ		AVERAGE WOB (24 HRS)		KLBS	-	AFE NUMBER / AFE COST	
RIG POWER		HP	1,500	AVERAGE ROP (24 HRS)		M/HR	-	DAILY COST	
KB ELEVATION		Meter	11.00	AVERAGE SURFACE RPM / DHM			- / -	% AFE / CUMULATIVE COST 47.1%	
MIDNIGHT DEPTH		Meter	1027	ON / OFF BOTTOM TORQUE		KLBS-FT	- / -	DAILY MUD COST	
PROGRESS		Meter	0	FLOWRATE/ SPP		gpm/PSI	- / -	CUMULATIVE MUD COST	
PROPOSED TD		Meter	2150	AIR RATE		SCFM	-	PERSONNEL IN CHARGE	
SPUD DATE		25-Jun-22, 12:00		CORR. INHIB./ FOAM RATE		GPH	-	DAY/ NIGHT DRILLING SUPV.	
RELEASE DATE				PUW/SOW/ROTW		KLBS	- / - / -	DRILLING SUPERINTENDENT	
PLANNED DAYS		48		TOTAL DRILLING TIME		HRS	-	RIG SUPERINTENDENT	
DAYS f/ RIG RELEASE				TON MILES			493.0	DRILLING ENGINEER	
								HSE SUPERVISOR	
								JOHN DOE 1	
								JOHN DOE 2	
								JOHN DOE 3	
								JOHN DOE 4	
								JOHN DOE 5	
24 HOURS SUMMARY		Continue wiper trip from 650 mMD to 352 mMD. Short trip to 780 mMD. POOH 17-1/2" BHA. Run 13-3/8" liner to 428 mMD							
24 HOURS FORECAST		Continue run 13-3/8" liner and liner running tool to bottom. Perform liner cementing job							
STATUS 05:00 Hrs		18-Jul-22		L/D Power Tong, R/U Hawkjaw, on progress.					
HSE									
SAFETY PERFORMANCE			HOURS RECORD			HAZARD MANAGEMENT		EMERGENCY DRILLS	
Nearmiss	1.0		KM Hrs Light Vehicle		255	JSA/HIRA	7	H2S Drill	19-Jun-22
Incidents	1.0		KM Hrs Heavy Equipment		10	PTW	7	BOP Drill/ Kick Drill	26-Jun-22
Last MTI	-		Total Daily Personnel		193	Pre Tour Meeting	2	Fire Drill	7-Jun-22
Last LTI	-		Daily Safe Manhours / Cum Safe Manhours		2,316/620,804	Observation Card	123	Trip Drill	26-Jun-22
Days w/out LTI	290.00		DWLTI Since		1-Oct-21	Safety Inspection/ Training	14	Medivac Drill	26-Jun-22
ACCIDENT/ INCIDENT SUMMARY					SAFETY ISSUES				
N/A					N/A				
ENVIRONMENTAL RECORD					OCCUPATIONAL HEALTH RECORD				
Domestic Waste (m3)	4		Hazardous Waste (kg)			Fit for duty / MCU (person)	90		
Hazardous Waste/B3 (kg)			Drill Cutting Vol (Jumbo bag)		1	Clinic Visit	4		
Spill Incidents (barrels)			Other (BB)			Number of Work Related Illnesses			
Enviro/ Community Issue			Cummulative 24 Hrs			Occupational Health Issue			
TIME BREAKDOWN									
OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Sun, 17-Jul-22									
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS		
START	END	ELAPSED							
0:00	1:00	1.0	1,027	PT	6g	Wiper Trip	Continue wiper trip 17.5" TCI + BHA #7 from 650 mMD to 362 mMD - Pump through annulus 200 gpm		
1:00	4:30	3.5	1,027	PT	6g	Wiper Trip	RIH back 17.5" TCI + BHA #7 to 1027 mMD - Wash down from 998 mMD to 1022 mMD with 200 gpm, SPP 170-200 psi, tag 10 klbs, Fill 5 meter - Wash down from 1022 mMD to 1027 mMD with 1000 gpm, SPP 1753 psi. - Pump through annulus 200 gpm		
4:30	6:00	1.5	1,027	PT	5a	Circulate	Circulate hole clean while working pipe interval 997-1027 mMD with 1000 gpm, SPP 1750 psi, RPM/M 20/131, TQ 6.2-8.8 Klbs.ft - Sweep 2 x 100 Bbls Hi-Vis at 1024 mMD.		
6:00	7:00	1.0	1,027	PT	6g	Conditioner Trip	Short trip 17.5" TCI + BHA #7 from 1027 mMD to 780 mMD - From 1027 mMD to 997 mMD pump out with FR 1000 gpm, SPP 1600 psi. - From 997 mMD to 780 mMD short trip on elevator. - Pump through annulus with FR 200 gpm.		
7:00	8:00	1.0	1,027	PT	6g	Conditioner Trip	RIH back 17.5" TCI + BHA #7 from 780 mMD to 998 mMD. - Wash down from 998 mMD to 1027 mMD with FR 200 gpm, SPP 170-190 psi, no fill. - Pump through annulus with FR 200 gpm.		
8:00	11:00	3.0	1,027	PT	6d	Trip out Drilling BHA	POOH 17.5" TCI + BHA #7 from 1027 mMD to 245 mMD - From 1027 mMD to 968 mMD Pump out 2 stand with FR 100 gpm, SPP 45 psi while spot 50 bbls Hi-vis at 1027 mMD. - From 968 mMD to 245 mMD on elevator - Retrieve RRH ADA at 253 mMD. - Pump through annulus with FR 200 gpm.		
11:00	15:30	4.5	1,027	PT	6d	Trip out Drilling BHA	Continue POOH on elevator from 245 mMD to surface. - Pump through annulus with FR 200 gpm. - Lay down 8" Sledgehammer Jar + 9-1/2" EM Antenna Sub + 9-1/2" EM Repeater Sub + 9-1/2" NMDC + 15-3/4" IB Stabilizer + 9-5/8" SperryDrill Lobe 6/7-5.0 stg + Btm Sleeve Stabilizer. Motor Gap In / Out: 3.5 mm / 4 mm. Motor sleeve Stab: undergauge 1/16" String Stab: undergauge 5/16" - B/O 17-1/2" TCI Bit Grading: 1-3-BT-G-E-I-CT-TD Bit Hours: 26.12 hrs, Pump Hours : 52.3 hrs, Krev.OB / Total : 277.3 / 510.8 Meterage: 244 meter (783-1027 mMD).		
15:30	17:30	2.0	1,027	PT	12b	Rig Up Casing Running	Prepare running 13-3/8" casing. - L/D Hawkjaw. - C/O TDS short link to long link - C/O DP elevator to casing elevator. - R/U 13-3/8" Varcoindo Casing Handling Equipment. - PJSM prior to run 13-3/8" Casing. - Pump 300 gpm through annulus during preparation running casing.		
17:30	24:00	6.5	1,027	PT	12d	Run Casing liner	Run 13-3/8" Casing, 68 ppf, L-80, VAM 21, R3 from surface to 428 mMD. - Fill up casing and Check Float Shoe, OK. - Bakerlock Connection Csg Jts #4, Csg Jts #5, Csg Jts #55 and Csg Jts #56. - Install Bow Centralizer as per program. - Fill up casing full every 5 joints run. - Avg. running speed: 5-6 jts/hr		
TOTAL HRS		24.0							
OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Mon, 18-Jul-2022									
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS		
START	END	ELAPSED							
0:00	4:30	4.5	1,027	PT	12d	Run Casing liner	Continue run 13-3/8" Casing, 68 ppf, L-80, VAM 21, R3 from 428 mMD to 704 mMD (Total casing 56 joint). - Install Bow Centralizer as per program (32 ea). - Install rigid centralizer Last casing#56 (1ea) - Fill up casing full every 5 joints run. - Connect Liner R/T w/ 16" 75 ppf TBR to 13-3/8" casing.		

							- Check Liner + TBR + R/T weight: : P/U 194 klbs, ROW 174 klbs, S/O 170 kklbs - Avg. running speed : 5-6 jts/hrs					
4:30	5:00	0.5	1,027	PT	12d	Run Casing liner	Prepare for running 13-3/8" Liner on 5" DP stands. - L/D Power Tong, R/U Hawkjaw, on progress.					
GENERAL COMMENTS							SIGNATURE					
							REPORTED BY	ACKNOWLEDGED BY	APPROVED BY			
Progress activity : 23% Note: Estimated Mud Loss (24 Hrs) : ± 0 Bbls. Estimated Cumulative Mud Loss : ± 17183 Bbls Estimated Water Loss (24 hrs) : ± 0 Bbls. Estimated Cumulative Water Loss : ± 244879 Bbls. Monitor WHP at well PTH-G-4B: 625 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Sperry 0 hrs / Cum 20 hrs (3.7%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (4.6%) - NPT Stuck 0 hrs / Cum 0.5 hrs (0.1%) - NPT Total 0 hrs / Cum 45.5 hrs (8.4%)							SUBUR A DRILLING SUPERVISOR		NISAR JAHRI RIG SUPERINTENDENT		AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2	