

DAILY DRILLING REPORT									
PT. XYZ ENERGY									
17-Jul-22									
OPERATOR		PT. XYZ ENERGY			CONTRACTOR		JV CONTRACTOR XYZ		REPORT NO. #
WELL/ PAD NAME		WELL-X-01			FIELD		ALPHA		ENVIRONMENT
WELL TYPE/ PROFILE		BIG HOLE / J-TYPE			LATITUDE/ LONGITUDE		XX° XX' XX.XXX S / XXX° XX' X.XXX E		GL - MSL (M)
		GENERAL			DRILLING PARAMETERS		AFE		1968 m-ASL
Rig TYPE / NAME		LAND RIG / RIG-XYZ			AVERAGE WOB (24 HRS)		KLBS	-	AFE NUMBER / AFE COST
RIG POWER		HP			AVERAGE ROP (24 HRS)		M/HR	-	DAILY COST
KB ELEVATION		Meter			AVERAGE SURFACE RPM / DHM			- / -	% AFE / CUMULATIVE COST
MIDNIGHT DEPTH		Meter			ON / OFF BOTTOM TORQUE		KLBS-FT	- / -	DAILY MUD COST
PROGRESS		Meter			FLOWRATE/ SPP		gpm/PSI	- / -	CUMULATIVE MUD COST
PROPOSED TD		Meter			AIR RATE		SCFM	-	PERSONNEL IN CHARGE
SPUD DATE		25-Jun-22, 12:00			CORR. INHIB./ FOAM RATE		GPH	-	DAY/ NIGHT DRILLING SUPV.
RELEASE DATE					PUW/SOW/ROTW		KLBS	- / - / -	DRILLING SUPERINTENDENT
PLANNED DAYS		48			TOTAL DRILLING TIME		HRS	-	RIG SUPERINTENDENT
DAYS f/ RIG RELEASE					TON MILES			511.0	DRILLING ENGINEER
									HSE SUPERVISOR
24 HOURS SUMMARY		Continue run 13-3/8" liner to 713 mMD and run 13-3/8" liner with liner running tool to 1025 mMD. Perfrom 13-3/8" liner primary cementing job and drop job. WOC.							
24 HOURS FORECAST		Continue WOC. M/U and RIH 17-1/2" BHA. Drill out cement to top of receptacle. Pressure test liner lap and POOH. M/U and RIH 14-3/4" BHA. Drill out cement inside receptacle.							
STATUS 05:00 Hrs		18-Jul-22		WOC					
HSE									
SAFETY PERFORMANCE			HOURS RECORD			HAZARD MANAGEMENT		EMERGENCY DRILLS	
Nearmiss	1.0		KM Hrs Light Vehicle		112	JSA/HIRA	7	H2S Drill	19-Jun-22
Incidents	1.0		KM Hrs Heavy Equipment		10	PTW	7	BOP Drill/ Kick Drill	26-Jun-22
Last MTI	-		Total Daily Personnel		198	Pre Tour Meeting	2	Fire Drill	7-Jun-22
Last LTI	-		Daily Safe Manhours / Cum Safe Manhours		2,376/623,180	Observation Card	142	Trip Drill	26-Jun-22
Days w/out LTI	290.00		DWLT Since		1-Oct-21	Safety Inspection/ Training	15	Medivac Drill	26-Jun-22
ACCIDENT/ INCIDENT SUMMARY					SAFETY ISSUES				
N/A					N/A				
ENVIROMENTAL RECORD					OCCUPATIONAL HEALTH RECORD				
Domestic Waste (m3)	0		Hazardous Waste (kg)			Fit for duty / MCU (person)	90		
Hazardous Waste/B3 (kg)			Drill Cutting Vol (Jumbo bag)		0	Clinic Visit	7		
Spill Incidents (barrels)			Other (BB)			Number of Work Related Illnesses			
Enviro/ Community Issue			Cummulative 24 Hrs			Occupational Health Issue			
TIME BREAKDOWN									
OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Sun, 17-Jul-22									
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS		
START	END	ELAPSED							
0:00	4:30	4.5	1,027	PT	12d	Run Casing liner	Continue run 13-3/8" Liner, 68 ppf, L-80, VAM 21, R3 from 428 mMD to 713 mMD. - Install 12 Bow Centralizers and 1 rigid centralizer. - Fill up casing full every 5 joints run. - Connect Liner R/T w/ 16" 75 ppf TBR to 13-3/8" casing. - Check Liner + TBR + R/T weight: P/U 194 Klbs, ROW 174 Klbs, S/O 170 Klbs - Avg. running speed: 6 jts/hrs		
4:30	5:00	0.5	1,027	PT	12b	Rig Up Running Tools	Prepare for running 13-3/8" Liner on 5" DP stands. - L/D Casing handling tools, R/U Hawkjaw, C/O casing elevator 13-3/8" to 5" DP.		
5:00	9:30	4.5	1,027	PT	12d	Run Casing liner	Continue RIH 13-3/8" Liner on 5" DP from 713 mMD to 1025 mMD. - Tag 10-20 Klbs @ 964 m, 993 m, 1020 m, 1025 m - Wash down with FR 300 Gpm, SPP 100-210 psi. - Sweep 50 bbls Hi-Vis + lubricant 3% @ 959 m - Sweep 50 bbls Hi-Vis + lubricant 4% @ 1020 m - PLC rate 0.6 bpm		
9:30	11:30	2.0	1,027	PT	5a	Condition Mud	Circulate condition mud prior cementing job with 300 gpm, SPP 210 psi. - Pre job safety meeting prior cementing job 13-3/8" casing.		
11:30	18:30	7.0	1,027	PT	12e	Cement Liner	13-3/8" Liner Cementing Job: - Flush & Fill up Cementing line with water. - Pressure test surface line 2500 psi, hold pressure for 5 min. OK. - Pump 30 bbls water with 4 bpm from cementing unit and check retuns 3.9 bpm at tanks. - Pump Spacer 30 bbls, 8.33 ppg, Rate 4 bpm, returns. - Mix & pump 150 bbls Lead Cement Slurry, 15.8 ppg, Rate 4 Bpm, 400-470 psi, return (Mud Flow Out : 2 - 4 %), returns rate 2-3 bpm at tanks. - Mix & pump 600 bbls Tail Cement Slurry, 14 ppg, Rate 4 Bpm, 250-350 psi, return. (Mud Flow Out : 1 - 4 %), no returns when pump 598 bbls of cement. - Drop Dart, displace with mud and latch into wiper plug, shear when pump 18.5 bbls, pressure increase from 60 psi to 1165 psi. - Displace with 349.5 bbls of Mud, Rate 5 Bpm. Pressure 500-700 psi. Got return after pump 100 bbls. (Mud Flow Out : 1 - 8 %), no returns when pump 210 bbls of cement. Bump plug at 1284 psi. - Dismantle Cementing head. Release Liner by rotate right 25 times. - Lay down 1 joint 5" DP - CIP at 17:15 Hrs, July 18, 2022.		
18:30	19:00	0.5	1,027	PT	5a	Condition Mud	Circulation condition mud 1.5 x volume string with FR 300 gpm.		
19:00	19:30	0.5	1,027	PT	12e	Cement Liner	Prepare for cementing drop job at 313 mMD. - M/U cementing line. - M/U 2 Pup joints + T-sub + FOSV.		
19:30	21:00	1.5	1,027	PT	12e	Cement Liner	Perform cementing drop job at 313 mMD. - Pressure test surface line 2500 psi, hold pressure for 5 min. OK. - Mix and pump 200 bbls Cement Slurry. (Mud Flow Out : 2 - 4 %), 15.8 ppg, Rate 4 Bpm, 430-530 psi, return. - Pump mud 8.4 bbls to displace DP, (Mud Flow Out : 1 - 2 %), 8.6 ppg, Rate 2 Bpm. - PLC while drop job 2 Bpm. - CIP at 21:00 hrs		
21:00	21:30	0.5	1,027	PT	6d	Trip out Drilling BHA	POOH Running Tool on 5" DP from 313 mMD to 182 mMD. - Circulation 1.5 x volume string with FR 300 gpm.		
21:30	22:00	0.5	1,027	PT	12d	Run Casing liner	POOH Running Tool on 5" DP from 182 mMD to surface. - B/O and lay down NMS Running tools. - Running tool in good condition		
22:00	23:30	1.5	1,027	PT	13a	Waiting on cement	WOC - C/O TDS Link - Maintenance TDS - Prepare M/U BHA.		
23:30	24:00	0.5	1,027	PT	6d	Trip in Drilling BHA	M/U 17-1/2" RR TCI and Clean out BHA #8		
TOTAL HRS		24.0							
OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Mon, 18-Jul-2022									
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS		
START	END	ELAPSED							
0:00	1:00	1.0	1,027	PT	6d	Trip in Drilling BHA	RIH 17-1/2" RR TCI and Clean out BHA #8 from surface to 86 mMD.		
							WOC while :		

1:00	5:00	4.0	1,027	PT	13a	Waiting on cement	- Housekeeping Rig floor area. - Grease travelling block. - Clean out possumbelly and shale shaker. - Check insert valve, liner, piston, clean up screen suction mud pump #1					
GENERAL COMMENTS							SIGNATURE					
							REPORTED BY	ACKNOWLEDGED BY	APPROVED BY			
Progress activity : 23% Note: Estimated Mud Loss (24 Hrs) : ± 162 Bbbls. Estimated Cumulative Mud Loss : ± 17345 Bbbls Estimated Water Loss (24 hrs) : ± 0 Bbbls. Estimated Cumulative Water Loss : ± 244879 Bbbls. Monitor WHP at well PTH-G-4B: 600 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Sperry 0 hrs / Cum 20 hrs (3.6%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (4.4%) - NPT Stuck 0 hrs / Cum 0.5 hrs (0.1%) - NPT Total 0 hrs / Cum 45.5 hrs (8.1%)												
							SUBUR A DRILLING SUPERVISOR	NISAR JAHRI RIG SUPERINTENDENT	AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2			