

DAILY DRILLING REPORT														
PT. XYZ ENERGY														
20-Jul-22														
OPERATOR		PT. XYZ ENERGY				CONTRACTOR		JV CONTRACTOR XYZ		REPORT NO. #	25			
WELL/ PAD NAME		WELL-X-01				FIELD		ALPHA		ENVIRONMENT	ONSHORE			
WELL TYPE/ PROFILE		BIG HOLE / J-TYPE				LATITUDE/ LONGITUDE		X° XX' XX.XXX S / XXX° XX' X.XXX E		GL - MSL (M)	1968 m-ASL			
GENERAL				DRILLING PARAMETERS				AFE						
Rig TYPE / NAME		LAND RIG / RIG-XYZ		AVERAGE WOB (24 HRS)		KLBS		-		AFE NUMBER / AFE COST		USD 5,338,705.51		
RIG POWER		HP		1,500		AVERAGE ROP (24 HRS)		M/HR		DAILY COST		USD 170,125.50		
KB ELEVATION		Meter		11,00		AVERAGE SURFACE RPM / DHM		-		% AFE / CUMULATIVE COST		55.5%	USD 2,961,622.68	
MIDNIGHT DEPTH		Meter		1027		ON / OFF BOTTOM TORQUE		KLBS-FT		DAILY MUD COST		USD 446,00		
PROGRESS		Meter		0		FLOWRATE/ SPP		gpm/PSI		-		CUMULATIVE MUD COST		USD 190,824.69
PROPOSED TD		Meter		2150		AIR RATE		SCFM		-		PERSONNEL IN CHARGE		
SPUD DATE				25-Jun-22, 12:00		CORR. INHIB./ FOAM RATE		GPH		-		DAY/ NIGHT DRILLING SUPV.		JOHN DOE 1
RELEASE DATE						PUW/SOW/ROTW		KLBS		- / - / -		DRILLING SUPERINTENDENT		JOHN DOE 2
PLANNED DAYS				48		TOTAL DRILLING TIME		HRS		-		RIG SUPERINTENDENT		JOHN DOE 3
DAYS f/ RIG RELEASE						TON MILES				587,0		DRILLING ENGINEER		JOHN DOE 4
												HSE SUPERVISOR		JOHN DOE 5
24 HOURS SUMMARY		M/U and RIH 14-3/4" Clean Out BHA#9. DOC to Bottom of Receptacle. Pressure test liner lap. POOH 14-3/4" Clean Out BHA#9. N/D BOP. Run 13-3/8" Tieback and perform cementing job.												
24 HOURS FORECAST		N/U and function test BOP. M/U and RIH 12-1/4" Steerable BHA. Drill out stab-in float collar, shoe track, float collar, shoe track, and float shoe. Drill 3 m formation and FIT. Drill out 12-1/4" Formation.												
STATUS 05:00 Hrs		21-Jul-22		N/U 12" Master Valve + DSAF 21-1/4"x 13-5/8" (On progress).										
HSE														
SAFETY PERFORMANCE			HOURS RECORD			HAZARD MANAGEMENT			EMERGENCY DRILLS					
Nearmiss	1,0		KM Hrs Light Vehicle		159	JSA/HIRA	12		H2S Drill	19-Jun-22				
Incidents	1,0		KM Hrs Heavy Equipment		14	PTW	12		BOP Drill/ Kick Drill	26-Jun-22				
Last MTI	-		Total Daily Personnel		198	Pre Tour Meeting	2		Fire Drill	7-Jun-22				
Last LTI	-		Daily Safe Manhours / Cum Safe Manhours		2,376/627,932	Observation Card	172		Trip Drill	26-Jun-22				
Days w/out LTI	293,00		DWLTI Since		1-Oct-21	Safety Inspection/ Training	17		Medivac Drill	26-Jun-22				
ACCIDENT/ INCIDENT SUMMARY						SAFETY ISSUES								
N/A						N/A								
ENVIROMENTAL RECORD						OCCUPATIONAL HEALTH RECORD								
Domestic Waste (m3)	0		Hazardous Waste (kg)			Fit for duty / MCU (person)			91					
Hazardous Waste/B3 (kg)			Drill Cutting Vol (jumbo bag)		0	Clinic Visit			6					
Spill Incidents (barrels)			Other (BB)			Number of Work Related Illnesses								
Enviro/ Community Issue			Cumulative 24 Hrs			Occupational Health Issue								
TIME BREAKDOWN														
OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Wed, 20-Jul-22														
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS							
START	END	ELAPSED												
0:00	0:30	0,5	1.027	PT	5a	Circulate	Sweep Hi vis 50 bbls and Circulate hole clean 2 x B/U with FR 1000 gpm, 1134 Psi, RPM 30, Torque 0.5-1 klb.ft. Full return. - Observe dynamic and static loss: no losses.							
0:30	2:30	2,0	1.027	PT	6d	Trip out Drilling BHA	POOH 17½" RR TCI Bit and clean out BHA from 321 mMD to surface. - Strapping out : 4 cm different with tally.							
2:30	4:30	2,0	1.027	PT	6d	Trip in Drilling BHA	M/U & RIH 14-3/4" RR TCB Clean out BHA from surface to 315,17 mMD (tag 5 klbs).							
4:30	5:00	0,5	1.027	PT	2d	Other drilling Activities	Drill out cement from 315.17 mMD to 320.61 mMD. Full return. Parameter: WOB 0-5 Klbs, FR 850 gpm, SPP 1850 psi, RPM 50-56, TQ 0.3-0.8 Klbs.ft, Avg.Rop 5.7 m/hrs. Temp.in/Out : 53/62 deg °C. @ 320.61 mMD: Got erratq torque to 2 Klbs.ft, WOB to 5.8 Klbs. BOR at 320.6 mMD							
5:00	6:30	1,5	1.027	PT	5a	Circulate	Circulate hole clean 3 x bottom up while working pipe interval 293-320.61 mMD with FR 850 gpm, SPP 1840 psi, RPM 30, TQ 0.1-0.9 Klbs.ft. Full return. - Pressure test liner lap at 600 psi, hold for 5 min							
6:30	7:00	0,5	1.027	PT	6d	Trip out Drilling BHA	POOH 14-3/4" TCB rotary BHA to 181 mMD - RBIH to 320.6 mMD. No fill.							
7:00	7:30	0,5	1.027	PT	5a	Circulate	Circulate hole clean 1x bottom up with FR 700 gpm, SPP 1330 psi. Full return. - Spot 30 bbls Hi-Vis							
7:30	9:00	1,5	1.027	PT	6d	Trip out Drilling BHA	POOH 14-3/4" TCB rotary BHA from 320 mMD to surface - B/O and L/D 14-3/4" TCB - Clean out possumbelly							
9:00	12:00	3,0	1.027	PT	14c	N/D BOP	Prepare N/D 21-1/4" BOP. - Disconnect Flowline - L/D Hawkjaw - C/O Link elevator - R/U casing handling Varcoindo - Rough cut 20" casing. - Dismantle scaffolding.							
12:00	12:30	0,5	1.027	PT	14c	N/D BOP	N/D 21-1/2" x 2 M BOP stack. - PJSM, P/U 21-1/4" BOP using BOP trolley & skid back to drawwork side.							
12:30	13:30	1,0	1.027	PT	12d	Run Casing	Prepare to run in 13-3/8" Tie Back casing - PJSM prior run casing							
13:30	19:00	5,5	1.027	PT	12d	Run Casing	Run 13-3/8" Tie Back Casing, 68 ppf, L-80.from surface to 319 mMD (Total casing 23 joint) - Fill up casing and Check Double Positive valves stab-in FC, OK. - Bakerlock first 3 jts connection - Install rigid Centralizer as per program (9 ea) - Install bow centralizer Last casing#23 (1 ea) - Fill up casing every RIH 3 jts with water - Set casing head - Set landing plate - Disconnect bolt landing joint and lay down landing joint - Avg. running speed : 8-9 jts/hrs							
19:00	19:30	0,5	1.027	PT	6d	Trip in Drilling BHA	Prepare for RIH 5" DP + Stinger.							
19:30	21:30	2,0	1.027	PT	6d	Trip in Drilling BHA	M/U and RIH 5" DP + Stinger to 286 mMD. - Install 3 ea 5" DP centralizer on first joint and second joint. - P/U 1 joint 5" DP + pup joint. - Lower down to 296.72 mMD. Stabbing in stinger to FC with 10 Klbs - Install FOSV + SES - Line up cementing line. - Fill up the annulus of 13-3/8" casing with fresh water.							
21:30	22:00	0,5	1.027	PT	5a	Condition Mud	Displace mud using fresh water with FR 300 gpm, SPP 200 psi. - No leak inside casing 13 3/8" - PJSM prior cement job							
22:00	24:00	2,0	1.027	PT	12e	Cement Casing	Perfrom 13-3/8" tie-back cementing job: - Pressure test surface line to 2000 psi, hold 5 minutes, OK - Pump 50 bbls Scavenger, 11 ppg, rate 5 Bpm. - Mix and pump 80 bbls Cement Slurry, 16.2 ppg, rate 3.7-4 bpm, Pressure 350 psi (On progress).							

TOTAL HRS		24,0					
OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Thu, 21-Jul-2022							
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	1:00	1,0	1.027	PT	12e	Cement Casing	Continue 13-3/8" tie-back cementing job: - Mix and pump 258 bbls Cement Slurry, 16.2 ppg, rate 4 bpm, Pressure 350 - 565 psi - Got return 16.2 ppg at cellar after pumping 245 bbls of total cement slurry. Check 3 times, consistent at 16.2 ppg. Continue to pump until 258 bbls of total cement slurry. - Pump 18 bbls water as displacement fluid - Bleed off pressure and get flowback 0.2 bbls to cementing unit - CIP at 01:05 hrs
1:00	1:30	0,5	1.027	PT	6d	Trip out Drilling BHA	Sting out stinger, Observe 5 minutes no flowback in annulus 5" DP x 13-3/8" Casing. - B/O cementing line. Lay down 1 joint 5" DP. - Lay down FOSV + SES + pup joint to 286 mMD.
1:30	3:00	1,5	1.027	PT	6d	Trip out Drilling BHA	POOH 1 stand from 286 mMD to 258 mMD. Circulate 2 x volume string at 258 mMD with 200 gpm. - Continue POOH stinger to surface.
3:00	5:00	2,0	1.027	PT	30a	N/U Master valve	N/U 12" Master Valve + DSAF 21-1/4"x 13-5/8" (On progress). - Install 2 ea 3-1/8"x 3K Wing Valve.