

DAILY DRILLING REPORT										
PT. XYZ ENERGY										
21-Jul-22										
OPERATOR		PT. XYZ ENERGY			CONTRACTOR		JV CONTRACTOR XYZ		REPORT NO. #	
WELL/ PAD NAME		WELL-X-01			FIELD		ALPHA		ENVIRONMENT	
WELL TYPE/ PROFILE		BIG HOLE / J-TYPE			LATITUDE/ LONGITUDE		X° XX' XX.XXX S / XXX° X' X.XXX E		GL - MSL (M)	
GENERAL				DRILLING PARAMETERS				AFE		
Rig TYPE / NAME		LAND RIG / RIG-XYZ		AVERAGE WOB (24 HRS)		KLBS		AFE NUMBER / AFE COST		
RIG POWER		HP		1,500		AVERAGE ROP (24 HRS)		M/HR		
KB ELEVATION		Meter		11,00		AVERAGE SURFACE RPM / DHM		- / -		
MIDNIGHT DEPTH		Meter		1027		ON / OFF BOTTOM TORQUE		KLBS-FT		
PROGRESS		Meter		0		FLOWRATE/ SPP		gpm/PSI		
PROPOSED TD		Meter		2150		AIR RATE		SCFM		
SPUD DATE				25-Jun-22, 12:00		CORR. INHIB./ FOAM RATE		GPH		
RELEASE DATE						PUW/SOW/ROTW		KLBS		
PLANNED DAYS				48		TOTAL DRILLING TIME		HRS		
DAYS f/ RIG RELEASE						TON MILES		629,0		
								DRILLING ENGINEER		
								HSE SUPERVISOR		
								JOHN DOE 5		
24 HOURS SUMMARY		Continue 13-3/8" tie-back cementing job. N/U 12" Master Valve and 21-1/4" BOP Stack. Function and pressure test 21-1/4" BOP Stack. Drill out stab-in float collar, shoe track, float collar and shoe track.								
24 HOURS FORECAST		Continue drill out shoe track and float shoe. Drill 3 m formation and FIT. Drill out 12-1/4" Formation.								
STATUS 05:00 Hrs		22-Jul-22		Drill out shoe track and float shoe						
HSE										
SAFETY PERFORMANCE			HOURS RECORD			HAZARD MANAGEMENT			EMERGENCY DRILLS	
Nearmiss		1,0		KM Hrs Light Vehicle		81		JSA/HIRA		12
Incidents		1,0		KM Hrs Heavy Equipment		20		PTW		12
Last MTI		-		Total Daily Personnel		202		Pre Tour Meeting		2
Last LTI		-		Daily Safe Manhours / Cum Safe Manhours		2,424/670,356		Observation Card		210
Days w/out LTI		294,00		DWLTI Since		1-Oct-21		Safety Inspection/ Training		13
ACCIDENT/ INCIDENT SUMMARY					SAFETY ISSUES					
N/A					N/A					
ENVIROMENTAL RECORD					OCCUPATIONAL HEALTH RECORD					
Domestic Waste (m3)		4		Hazardous Waste (kg)				Fit for duty / MCU (person)		90
Hazardous Waste/B3 (kg)				Drill Cutting Vol (jumbo bag)		10		Clinic Visit		2
Spill Incidents (barrels)				Other (BB)				Number of Work Related Illnesses		
Enviro/ Community Issue				Cumulative 24 Hrs				Occupational Health Issue		
TIME BREAKDOWN										
OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Thu, 21-Jul-22										
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS			
START	END	ELAPSED								
0:00	1:00	1,0	1.027	PT	12e	Cement Casing	Continue 13-3/8" tie-back cementing job: - Mix and pump 258 bbls Cement Slurry, 16.2 ppg, rate 4 bpm, Pressure 350 - 565 psi - Got return 16.2 ppg at cellar after pumping 245 bbls of total cement slurry. Check 3 times, consistent at 16.2 ppg. Continue to pump until 258 bbls of total cement slurry. - Pump 18 bbls water as displacement fluid - Bleed off pressure and get flowback 0.2 bbls to cementing unit - CIP at 01:05 hrs			
1:00	1:30	0,5	1.027	PT	6d	Trip out Drilling BHA	Sting out stinger, Observe 5 minutes no flowback in annulus 5" DP x 13-3/8" Casing. - B/O cementing line. Lay down 1 joint 5" DP. - Lay down FOSV + SES + pup joint to 286 mMD.			
1:30	3:00	1,5	1.027	PT	6d	Trip out Drilling BHA	POOH 1 stand from 286 mMD to 258 mMD. Circulate 2 x volume string at 258 mMD with 200 gpm. - Continue POOH stinger to surface.			
3:00	4:00	1,0	1.027	PT	30a	N/U Master Valve	N/U 12" Master Valve + DSAF 21-1/4"x 13-5/8". - PJSM - Install 2 ea 3-1/8"x 3K Wing Valve.			
4:00	10:30	6,5	1.027	PT	14b	N/U BOP	N/U 21-1/4" BOP. - Tighten Bolt and Nut - Install Flexible Hose HCR to BPM. - Install ADA Isolation Valve + Bloeei Line. - Install Flow line. - Install kill Line. - Install Accumulator Hose			
10:30	11:30	1,0	1.027	PT	15a	Function & Pressure Test of BOP's	Function test BOP. - Pipe RAM Close/Open : 10 sec/ 10 sec. - Blind RAM Close/Open : 10 sec/ 10 sec. - HCR Close/Open : 3 sec/ 3 sec. - Kill Line Close/Open : 3 sec/ 3 sec. - Super choke 1/4 to 1/2 : 18 sec/36 sec.			
11:30	15:00	3,5	1.027	PT	6d	Trip in Drilling BHA	M/U and RIH 12-1/4" Kymera + BHA #10 Steerable Assy from surface to 79 mMD (BHA #10 : 12-1/4" Kymera + 8" SperryDrill Lobe 6/7-4.0 stg + Btm Sleeve Stabilizer + 8" Float Sub c/w Float Valve + 11-1/2" IB Stabilizer + 8" NMDC + 8" EM Repeater Sub + 8" EM Antenna Sub + 3x8" DC + X/O + 1x6.5" DC + 5"x12 HWDp + 6.5" HM Jar + 5"x16 HWDp) - PJSM - Shallow test MM @ 79 mMD with 400 gpm, SPP 250 psi			
15:00	16:00	1,0	1.027	PT	15a	Function & Pressure Test of BOP's	Pressure test 21-1/4" BOP Stack. - Pipe RAM: Low 300 psi, hold for 3 min, OK. High 1000 psi, hold for 5 min, OK. - Annular: Low 250 psi, hold for 3 min, OK. High 1000 psi, hold for 5 min, OK. - Annular function test Close/Open : 39 sec/ 39 sec.			
16:00	18:00	2,0	1.027	PT	6d	Trip in Drilling BHA	RIH 12-1/4" Kymera + BHA #10 Steerable Assy from 79 mMD to 296.62 mMD (float collar). - Wash down from 245 mMD to 296.62 mMD with 300 gpm, SPP 200 psi - Install RRH ADA @ 290 mMD			
18:00	20:00	2,0	1.027	PT	2d	Other drilling Activities	Drill out cement from 296.62 mMD to 331 mMD (BOR at 320.6 mMD). - Parameter: WOB 0-15 Klbs, FR 600 gpm, SPP 650-775 psi, RPM/M 34/80, TQ 0.6-2.7 klbs.ft. - No weight from 314 mMD to 331 mMD. Parameter: WOB 0 Klbs, FR 600 gpm, SPP 620 psi, RPM/M 35/80, TQ 0.2-0.3 klbs.ft. - Install Corrosion ring at 301 mMD.			
20:00	24:00	4,0	1.027	PT	2d	Other drilling Activities	Continue drill out cement from 320.6 mMD to 996 mMD. - RIH on elevator from 331 mMD to 341 mMD, tag 10 klbs - Wash down from 341 mMD to 359 mMD with FR 600 gpm, SPP 610 psi - Continue RIH on elevator from 359 mMD to 766 mMD, tag 10 klbs - Wash down from 766 mMD to 907 mMD with FR 600-700 gpm, SPP 800-990 psi, tag 10 klbs. BHT MWD reading to 78 deg °C. Cooling Tower On (21.50 WIB). - Reaming down from 907 mMD to 910 mMD with FR 600 gpm, SPP 870 psi, RPM/M 35/80, TQ 3.4-4.3 klbs.ft - Wash down from 910 mMD to 935 mMD with FR 600-700 gpm, SPP 970 psi, tag 10 klbs - Reaming down from 935 mMD to 939 mMD with FR 600 gpm, SPP 890 psi, RPM/M 33/80, TQ 3.5-4.4 klbs.ft - Wash down from 939 mMD to 955 mMD with FR 600 gpm, SPP 965 psi, tag 10 klbs			

							- Reaming down from 955 mMD to 996 mMD with FR 600 gpm, SPP 895 psi, RPM/M 33/80, TQ 3.8-4.2 klbs.ft						
							- Sweep 50 Bbls Hi-vis at 996 mMD						
TOTAL HRS		24.0											
OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Fri, 22-Jul-2022													
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS						
START	END	ELAPSED											
0:00	0:30	0,5	1.027	PT	Sa	Circulate	Circulate bottom up while working pipe interval 968-996 mMD prior pressure test casing above float collar with FR 600 gpm, SPP 965 psi, RPM/M 17/79, TQ 3.1-4.6 Klbs.ft.						
0:30	1:00	0,5	1.027	PT	2f	Test casing	Pressure test casing, pick up string to 995 mMD. - Close pipe ram. - Pressure test casing with 500 psi, hold 5 minutes, OK.						
1:00	1:30	0,5	1.027	PT	2d	Other drilling Activities	Continue drill out cement from 996 mMD to 999 mMD. - Parameter : WOB 0 Klbs, FR 600 gpm, SPP 910 psi, RPM/M 35/79, TQ 3.7-4.5 klbs.ft. Avg.Rop 6 m/hrs. - Got rubber of DP dart plug at Lag depth @ 998.5 mMD.						
1:30	4:00	2,5	1.027	PT	2d	Other drilling Activities	Drill out float collar and shoe track from 999 mMD to 1023 mMD. - Parameter: WOB 6-15 Klbs, FR 600-605 gpm, SPP 1030-1110 psi, RPM/M 35/80, TQ 3.2-6.2 klbs.ft. Avg.Rop 9.6 m/hrs. - Got rubber of wiper plug at Lag depth @ 999-1001 mMD.						
4:00	4:30	0,5	1.027	PT	Sa	Circulate	Circulate bottom up while working pipe interval 997-1023 mMD prior pressure test casing above Float Shoe with FR 600 gpm, SPP 970 psi, RPM/M 25/79, TQ 2.9-4.3 Klbs.ft.						
4:30	5:00	0,5	1.027	PT	2f	Test casing	Pressure test casing, pick up string to 1022 mMD. - Close pipe ram. - Pressure test casing with 500 psi, hold 5 minutes, OK.						
GENERAL COMMENTS						SIGNATURE							
						REPORTED BY	ACKNOWLEDGED BY	APPROVED BY					
Progress activity : 23%													
Note: Estimated Mud Loss (24 Hrs) : ± 0 Bbls. Estimated Cumulative Mud Loss : ± 17345 Bbls Estimated Water Loss (24 hrs) : ± 0 Bbls. Estimated Cumulative Water Loss : ± 244879 Bbls.													
Monitor WHP at well PTH-G-4B: 600 psi at wing valve & 0 psi at crown valve. Record													
NPT - NPT Sperry 0 hrs / Cum 20 hrs (3.2%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (3.9%) - NPT Stuck 0 hrs / Cum 0.5 hrs (0.1%) - NPT Total 0 hrs / Cum 45.5 hrs (7.2%)						SUBUR A DRILLING SUPERVISOR	NISAR JAHRI RIG SUPERINTENDENT	AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2					
BIT RECORDS			BHA#9			BHA#10			CASING				
9			10						Last Size	in	20		
Bit Number	5RR4		6		DESCRIPTION	OD in	Length m	DESCRIPTION	OD in	Length m	Set MD	m	363
Bit Size in	17 1/2		12 1/4								Set TVD	m	363
Bit Run	9		10		TCI Bit	14 3/4	0,38	Hybrid bit	12 1/4	0,41	Last FIT EMW	ppg	
Manufacturer/Type	Baker/VM-09GDX1		Baker/KMX52ST		Bit Sub	9 5/8	0,95	8" SperryDrill Lobe 6/7 4.0 stg w/ 12-1/8" Sleeve Stab	8	9,44	Next Size	in	13-3/8
IADC Code	115		Hybrid		6x8" Spiral DC	9 1/2	2,17	Float Sub	8	0,89	Set MD	m	1.010
Jets /32 in	1x18, 1x24, 2x32		4x12, 4x22		X/O	9 1/3	8,46	Integral Blade Stabilizer	11 1/2	2,22	TOL	m	
Serial #	RP0981		5330778		15x5" HWDP	9 1/2	0,45	NMDC	8	9,35			
Depth In m			1.027,0					EM Repeater Sub	8	0,91	MUD VOLUMES		
Depth Out m								EM Antenna Sub	8	0,95	Start	bbl	1.006
Meterage m								3x8" Spiral DC	8	28,13	Lost Surface	bbl	
Bit Hours 24 hrs								X/O	8 1/4	0,47	Lost DH	bbl	
TFA in²	2,261		1,927					1x6-1/2" Spiral DC	6 1/2	9,33	Dumped	bbl	1.006
Tot Krev On Bttm								12x5" HWDP	5	112,42	Built	bbl	
Tot Krev								Sledgehammer Jar	6 1/2	6,32	Ending	bbl	2.069
Dull Grade In	1-1-WT-A-E-I-NO-BHA		New					16x5" HWDP	5	150,21			
Dull Grade Out											SOLID CONTROL EQUIPMENTS		
											SHAKERS	MODEL (TYPE)	SCREEN SIZE
											Shaker #1	DERRICK (FLC-2000-4)	140/80/60
											Shaker #2	DERRICK (FLC-2000-4)	100/70/60
											Shaker #3	DERRICK (FLC-2000-4)	140/70/60
											Mud Cleaner	DERRICK (FLC-2000-4)	4x140
											Hi-G Dryer	FLC 2000-4	
											Centrifuge	DE-1000	
					Total	12,41		Total	331,05				
CUMULATIVE			CORROSION RING				BOP TEST				GAS		
Meterage m			Install Date		Release Date		Location		Date 1	Date 2	Max. Gas		
Bit Hours Hrs			1		1				07-Jul-22		Conn. Gas		
ROP m/Hr			2		2						Trip Gas		