

22-Jul-22

OPERATOR			PT. XYZ ENERGY				CONTRACTOR		JV CONTRACTOR XYZ			REPORT NO. #		27			
WELL/ PAD NAME			WELL-X-01				FIELD		ALPHA			ENVIRONMENT		ONSHORE			
WELL TYPE/ PROFILE			BIG HOLE / J-TYPE				LATITUDE/ LONGITUDE		X° XX' XX.XXX S / XXX° XX' X.XXX E			GL - MSL (M)		1968 m-ASL			
GENERAL						DRILLING PARAMETERS						AFE					
Rig TYPE / NAME			LAND RIG / RIG-XYZ			AVERAGE WOB (24 HRS)		KLBS		28		AFE NUMBER / AFE COST					
RIG POWER			HP			AVERAGE ROP (24 HRS)		M/HR		22.60		DAILY COST					
KB ELEVATION			Meter			11.00		AVERAGE SURFACE RPM / DHM		50 / 150		% AFE / CUMULATIVE COST			59.9%		
MIDNIGHT DEPTH			Meter			1229		ON / OFF BOTTOM TORQUE		KLBS-FT		10,3 / 7,1			DAILY MUD COST		
PROGRESS			Meter			202		FLOWRATE/ SPP		gpm/PSI		900 / 1950			CUMULATIVE MUD COST		
PROPOSED TD			Meter			2150		AIR RATE		SCFM		-			PERSONNEL IN CHARGE		
SPUD DATE			25-Jun-22, 12:00			CORR. INHIB./ FOAM RATE		GPH		-		DAY/ NIGHT DRILLING SUPV.			JOHN DOE 1		
RELEASE DATE						PUW/SOW/ROTW		KLBS		173 / 120 / 144		DRILLING SUPERINTENDENT			JOHN DOE 2		
PLANNED DAYS			48			TOTAL DRILLING TIME		HRS		9		RIG SUPERINTENDENT			JOHN DOE 3		
DAYS F/ RIG RELEASE						TON MILES				672.0		DRILLING ENGINEER			JOHN DOE 4		
												HSE SUPERVISOR			JOHN DOE 5		
24 HOURS SUMMARY			Pressure test casing at 995 mMD. Drill out cement, float collar, and shoe track from 996 mMD to 1023 mMD. Pressure test casing at 1022 mMD. Continue drill out shoe track, float shoe, rat hole, and 3 m formation from 1023 mMD to 1030 mMD. FIT. Drill out 12-1/4" formation from 1030 mMD to 1229 mMD														
24 HOURS FORECAST			Continue drill out 12-1/4" formation to est. casing point at 1600 mMD														
STATUS 05:00 Hrs			23-Jul-22		Drill out 12-1/4" formation at 1273 mMD												
HSE																	
SAFETY PERFORMANCE				HOURS RECORD				HAZARD MANAGEMENT				EMERGENCY DRILLS					
Nearmiss		1.0		KM Hrs Light Vehicle		435		JSA/HIRA		6		H2S Drill		19-Jun-22			
Incidents		1.0		KM Hrs Heavy Equipment		90		PTW		6		BOP Drill/ Kick Drill		26-Jun-22			
Last MTI		-		Total Daily Personnel		198		Pre Tour Meeting		2		Fire Drill		7-Jun-22			
Last LTI		-		Daily Safe Manhours / Cum Safe Manhours		2,376/672,732		Observation Card		200		Trip Drill		26-Jun-22			
Days w/out LTI		295.00		DWLTI Since		1-Oct-21		Safety Inspection/ Training		14		Medivac Drill		26-Jun-22			
ACCIDENT/ INCIDENT SUMMARY								SAFETY ISSUES									
N/A								N/A									
ENVIROMENTAL RECORD								OCCUPATIONAL HEALTH RECORD									
Domestic Waste (m3)		0		Hazardous Waste (kg)				Fit for duty / MCU (person)				90					
Hazardous Waste/B3 (kg)				Drill Cutting Vol (Jumbo bag)		38		Clinic Visit				2					
Spill Incidents (barrels)				Other (BB)				Number of Work Related Illnesses									
Enviro/ Community Issue				Cummulative 24 Hrs				Occupational Health Issue									
TIME BREAKDOWN																	
OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Fri, 22-Jul-22																	
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS										
START	END	ELAPSED															
0:00	0:30	0.5	1,027	PT	5a	Circulate	Circulate bottom up while working pipe interval 968-996 mMD prior pressure test casing above float collar with FR 600 gpm, SPP 965 psi, RPM/M 17/79, TQ 3.1-4.6 klbs.ft.										
0:30	1:00	0.5	1,027	PT	2f	Test casing	Pick up string from 996 mMD to 995 mMD, pressure test casing. - Close pipe ram - Pressure test casing with 500 psi, hold for 5 min										
1:00	1:30	0.5	1,027	PT	2d	Other drilling Activities	RIH from 995 mMD to 996 mMD. Continue drill out cement from 996 mMD to 999 mMD. - Parameter: WOB 0 klbs, FR 600 gpm, SPP 910 psi, RPM/M 35/79, TQ 3.7-4.5 klbs.ft. Avg.Rop 6 m/hr - Got rubber of DP dart plug at lag depth @ 998.5 mMD.										
1:30	4:00	2.5	1,027	PT	2d	Other drilling Activities	Drill out float collar and shoe track from 999 mMD to 1023 mMD. - Parameter: WOB 6-15 klbs, FR 600-605 gpm, SPP 1030-1110 psi, RPM/M 35/80, TQ 3.2-6.2 klbs.ft. Avg.Rop 9.6 m/hr - Got rubber of wiper plug at lag depth @ 999-1001 mMD.										
4:00	4:30	0.5	1,027	PT	5a	Circulate	Circulate bottom up while working pipe interval 997-1023 mMD prior pressure test casing above float shoe with FR 600 gpm, SPP 970 psi, RPM/M 25/79, TQ 2.9-4.3 klbs.ft.										
4:30	5:00	0.5	1,027	PT	2f	Test casing	Pick up string from 1023 mMD to 1022 mMD, pressure test casing. - Close pipe ram - Pressure test casing with 500 psi, hold for 5 min										
5:00	6:00	3.0	1,027	PT	2a	Drilling Formation	RIH from 1022 mMD to 1023 mMD. Continue drill out shoe track, float shoe, and rat hole 1023 mMD to 1027 mMD. - Parameter: WOB 4-8 klbs, FR 600 gpm, SPP 1065-1200 psi, RPM/M 35/80, TQ 4.2-12.2 Kklbs.ft. Avg.Rop 6.6 m/hr. - Perform trip drill: 20 sec										
6:00	8:00	3.0	1,030	PT	2a	Drilling Formation	Drill out 12-1/4" formation from 1027 mMD to 1030 mMD, full return. - Parameter : WOB 0-15 klbs, FR 600-605 gpm, SPP 1010-1140 psi, RPM/M 50/79, TQ 4.5-6.9 klbs.ft. Avg.Rop 3 m/hr. - Polish at interval 1020 - 1027 mMD - Sweep 50 bbls Hi-Vis @ 1026 mMD & 1027 mMD										
8:00	9:00	1.0	1,030	PT	2f	Formation Integrity Test	Pick up string from 1030 mMD to 1026 mMD, perform FIT. - Install circulating head and cementing line. - Pressure test line 1500 psi, hold 5 minutes - FIT: 500 psi, 5 min. 11.51 ppg EMW w/ 8.5 ppg MW, OK - Bleed of pressure. - Uninstall Circulating Head and Cementing line.										
9:00	24:00	15.0	1,229	PT	2a	Drilling Formation	RIH from 1026 mMD to 1030 mMD. Drill out 12-1/4" formation from 1030 mMD to 1229 mMD/1123.92 mTVD, full return. - Parameter: WOB 25-38 Klbs, FR 900-907 gpm, SPP 1920-2150 psi, RPM/M 0-52/151-155, TQ 0-11.2 klbs.ft, MW In/Out : 8.5/8.5 ppg, Temp In/Out : 68/73 deg C. Avg. ROP : 23.2 m/hr. Bit Hrs : 8.94 Hrs, Krev OB/Tot : 97.9 / 220.1 Rotate (95%) : 192 m, 8.2 hrs, 23.4 m/hr. Slide (5%) : 10 m, 0.74 hrs, 13.5 m/hrs, (1128-1132, 1193-1199) mMD. Lithology: @ 1199 mMD: Lithic Coarse Pyroclastic Last MeB @ 1202 mMD: 5 % Drilling break: 1146.9 -1149 mMD Last Survey: - Depth: 1181.87 mMD, 1088.67 mTVD, Inc 42.2 degh, Azm 261.41 deg. CtoC: 0.74 m, 0.64 m below, 0.37 m left of plan, Distance to PTH-G-4B = 232.97 m, DLS: 0.44 BHT: 73 - Last P/U-S/O-R/W @ 1200 m : 173/120/144 klbs Note: - Sweep Hi-Vis every half stand 50 bbls and every stand down 100 bbls - Bit on bottom (00:00 - 24:00): 8.34 hrs / Cum 8.34 hrs, off bottom : 11.79 hrs / Cum 11.79 hrs										
TOTAL HRS		27.0															

OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON

Sat, 23-Jul-2022

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS										
START	END	ELAPSED															
0:00	5:00	5.0	1,273	PT	2a	Drilling Formation	Drill out 12-1/4" formation from 1229 mMD to 1273 mMD/1157.54 mTVD, full return. - Parameter: WOB 24-31 klbs, FR 900-907 gpm, SPP 2075-2220 psi, RPM/M 0-52/151-154, TQ 0-10.9 klbs.ft, MW In/Out : 8.5/8.5 ppg, Temp In/Out : 68/75 deg. Avg. ROP: 18.2 m/hr. Bit Hrs : 11.36 Hrs, Krev OB/Tot : 123.5 / 270.2. Mud Motor Hours : 30.8 hrs. Jar Hours : 30.8 hrs Rotate (59 %) : 26 m, 1.22 hrs, 21.3 m/hr. Slide (41 %) : 18 m, 1.2 hrs, 15 m/hrs, (1233 - 1240) mMD. Lithology: @ 1256 mMD : Andesite Last MeB @ 1256 mMD : 6 % Drilling break: 1146.9 -1149 mMD Last Survey: - Depth: 1239.71 mMD, 1132.21 mTVD, Inc 40.45 degH, Azm 261.11 deg. CtoC : 5.6 m, 5.57 m above, 0.55 m right of plan, Distance to PTH-G-4B = 251.04 m, DLS : 0.74 BHT : 75 - Last P/U-S/O-R/W @ 1258 m : 177/123/145 klbs Note: - Sweep Hi-Vis every half stand 50 bbls and every stand down 100 bbls										
GENERAL COMMENTS							SIGNATURE										
							REPORTED BY		ACKNOWLEDGED BY		APPROVED BY						
Progress activity : 23% Note: Estimated Mud Loss (24 Hrs) : ± 0 Bbls. Estimated Cumulative Mud Loss : ± 17345 Bbls Estimated Water Loss (24 hrs) : ± 0 Bbls. Estimated Cumulative Water Loss : ± 244879 Bbls. Monitor WHP at well PTH-G-4B: 600 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Sperry 0 hrs / Cum 20 hrs (3%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (3.8%) - NPT Stuck 0 hrs / Cum 0.5 hrs (0.1%) - NPT Total 0 hrs / Cum 45.5 hrs (6.9%)							SUBUR A DRILLING SUPERVISOR		NISAR JAHRI RIG SUPERINTENDENT		AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2						
BIT RECORDS							BHA#9			BHA#10			CASING				
		9		10		DESCRIPTION	OD in	Length m	DESCRIPTION	OD in	Length m	Last Size		in		20	
Bit Number	SRR4		6														
Bit Size in	17 1/2		1 1/4									Set FIT TVD	m		363		
Bit Run	9		10		TCL Bit	14 3/4	0.38	Hybrid bit	12 1/4	0.41		Last FIT EMW	ppg				
Manufacturer/Type	Baker/VM-09GDX1		Baker/KMX52ST		Bit Sub	9 5/8	0.95	8" SperryDrill Lobe 6/7 4.0 stg w/ 12-1/8" Sleeve Stab	8	9.44		Next Size	in		13-3/8		
IADC Code	115		Hybrid		6x8" Spiral DC	9 1/2	2.17	Float Sub	8	0.89		Set MD	m		1,010		
Jets /32 in	1x18, 1x24, 2x32		4x12, 4x22		X/O	9 1/3	8.46	Integral Blade Stabilizer	11 1/2	2.22		TOL	m				
Serial #	RP0981		5330778		15x5" HWDP	9 1/2	0.45	NMDC	8	9.35							
Depth In m			1,027.0					EM Repeater Sub	8	0.91		MUD VOLUMES					
Depth Out m								EM Antenna Sub	8	0.95		Start	bbl		2,069		
Meterage m								3x8" Spiral DC	8	28.13		Lost Surface	bbl		35		
Bit Hours 24 hrs								X/O	8 1/4	0.47		Lost DH	bbl				
TFA in²	2.261		1.927					1x6-1/2" Spiral DC	6 1/2	9.33		Dumped	bbl		30		
Tot Krev On Bttm								12x5" HWDP	5	112.42		Built	bbl				
Tot Krev								Sledgehammer Jar	6 1/2	6.32		Ending	bbl		2,181		
Dull Grade In	1-1-WT-A-E-I-NO-BHA		New					16x5" HWDP	5	150.21							
Dull Grade Out												SOLID CONTROL EQUIPMENTS					
												SHAKERS	MODEL (TYPE)	SCREEN SIZE			
												Shaker #1	DERRICK (FLC-2000-4)	140/80/60			
												Shaker #2	DERRICK (FLC-2000-4)	100/70/60			
												Shaker #3	DERRICK (FLC-2000-4)	140/70/60			
												Mud Cleaner	DERRICK (FLC-2000-4)	4x140			
												Hi-G Dryer	FLC 2000-4				
												Centrifuge	DE-1000				
					Total		12.41		Total		331.05						
CUMULATIVE							CORROSION RING			BOP TEST			GAS				
Meterage m					Install Date		Release Date		Location		Date 1	Date 2	Max. Gas			-	
Bit Hours Hrs			1				1				7-Jul-22		Conn. Gas			-	
ROP m/Hr			2				2						Trip Gas			-	
													Back Gas			-	
DRILLING FLUID										MUD ADDITIVE			HYDRAULIC				
		Active Tank				Active Tank				Type		Amount	Annular Vel	m/min			
Mud Type	KCl Polymer		KCl Polymer		KCl Polymer		Cl	mg/l	4500	4700	4700	KOH	7	Pb	psi		
Time HH:MM	11:00		16:00		23:30		K	mg/l	5000	5200	5200	XCD	44	Sys HHP			
MW in	ppg		8.5		8.5		MBT	lb/bbl				PAC LV	38	HHPb	hp		
MW out	ppg		8.5		8.5		Sand	%	0.1	0.1	0.1	KCL	2	HSL	hp/in2		
Temp in	degC		43		64		Solid Content	%	2	2	2	SODIUM BICARBONATE	8	% psi bit	%		
Temp out	degC		59		67		Retort Water	%	98	98	98			Jet Velocity	m/sec		
Pres. Grad	psi/ft						HGS	%						Impact force	lbs		
Funnel Visc	sec		43		44		LGS	%						IF/area	lbs/in2		
PV	cP		11		12		600 RPM		45	47	53			Type	Amount		
YP	lb/100ft2		23		23		300 RPM		34	35	43						
Gels 10 sec			8		11		200 RPM		25	26	33						
Gels 10 min			12		17		100 RPM		21	22	25						
Fluid Loss	mL/30min						6 RPM		11	12	15						
pH			10		10		3 RPM		8	9	11						