

16-Jul-22

OPERATOR			PT. XYZ ENERGY				CONTRACTOR		JV CONTRACTOR XYZ		REPORT NO. #		21					
WELL/ PAD NAME			WELL-X-01				FIELD		ALPHA		ENVIRONMENT		ONSHORE					
WELL TYPE/ PROFILE			BIG HOLE / J-TYPE				LATITUDE/ LONGITUDE		X° XX' XX.XXX S / XXX° X' X.XXX E		GL - MSL (M)		1968 m-ASL					
GENERAL						DRILLING PARAMETERS						AFE						
Rig TYPE / NAME			LAND RIG / RIG-XYZ			AVERAGE WOB (24 HRS)		KLBS		50		AFE NUMBER / AFE COST		USD 5,338,705.51				
RIG POWER			HP			AVERAGE ROP (24 HRS)		M/HR		9.40		DAILY COST		USD 69,020.30				
KB ELEVATION			Meter			AVERAGE SURFACE RPM / DHM				52 / 143		% AFE / CUMULATIVE COST		44.3% USD 2,366,747.64				
MIDNIGHT DEPTH			Meter			ON / OFF BOTTOM TORQUE		KLBS-FT		9.4 / 12.8		DAILY MUD COST		USD 10,747.44				
PROGRESS			Meter			FLOWRATE/ SPP		gpm/PSI		1100 / 2300		CUMULATIVE MUD COST		USD 185,990.92				
PROPOSED TD			Meter			AIR RATE		SCFM		-		PERSONNEL IN CHARGE						
SPUD DATE			25-Jun-22, 12:00			CORR. INHIB./ FOAM RATE		GPH		-		DAY/ NIGHT DRILLING SUPV.		JOHN DOE 1				
RELEASE DATE						PUW/SOW/ROTW		KLBS		165 / 130 / 149		DRILLING SUPERINTENDENT		JOHN DOE 2				
PLANNED DAYS			48			TOTAL DRILLING TIME		HRS		26		RIG SUPERINTENDENT		JOHN DOE 3				
DAYS f/ RIG RELEASE						TON MILES				375.0		DRILLING ENGINEER		JOHN DOE 4				
												HSE SUPERVISOR		JOHN DOE 5				
24 HOURS SUMMARY			Drilling 17-1/2" Hole section from 907 mMD to 1027 mMD (Casing point 13 3/8"). Circulate hole clean (Sweep 3 x 50 bbl HiVis). Wiper trip from 1027 mMD to 650 mMD.															
24 HOURS FORECAST			Continue wiper trip to 20" Casing Shoe (363 mMD). Short trip to 780 mMD. POOH 17-1/2" BHA. Run 13-3/8" liner and Perform cementing job.															
STATUS 05:00 Hrs			17-Jul-22 Pump 100 bbls hi vis and circulate hole clean, On progress.															
HSE																		
SAFETY PERFORMANCE				HOURS RECORD				HAZARD MANAGEMENT				EMERGENCY DRILLS						
Nearmiss		1.0		KM Hrs Light Vehicle		167		JSA/HIRA		6		H2S Drill		19-Jun-22				
Incidents		1.0		KM Hrs Heavy Equipment		16		PTW		6		BOP Drill/ Kick Drill		26-Jun-22				
Last MTI		-		Total Daily Personnel		193		Pre Tour Meeting		2		Fire Drill		7-Jun-22				
Last LTI		-		Daily Safe Manhours / Cum Safe Manhours		2.316/618,488		Observation Card		190		Trip Drill		26-Jun-22				
Days w/out LTI		289.00		DWLTI Since		1-Oct-21		Safety Inspection/ Training		12		Medivac Drill		26-Jun-22				
ACCIDENT/ INCIDENT SUMMARY								SAFETY ISSUES										
N/A								N/A										
ENVIRONMENTAL RECORD															OCCUPATIONAL HEALTH RECORD			
Domestic Waste (m3)		0		Hazardous Waste (kg)				Fit for duty / MCU (person)				90						
Hazardous Waste/B3 (kg)				Drill Cutting Vol (jumbo bag)		46		Clinic Visit				4						
Spill Incidents (barrels)				Other (BB)				Number of Work Related Illnesses										
Enviro/ Community Issue				Cumulative 24 Hrs				Occupational Health Issue										
TIME BREAKDOWN																		
OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Sat, 16-Jul-22																		
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS											
START	END	ELAPSED																
0:00	19:30	19.5	1,027	PT	2a	Drilling Formation	Drilling 17-1/2" Hole section from 907 mMD to 1027 mMD/972.83 mTVD (Casing point 13 3/8"). PLC-Full return - Parameter: WOB 48-53 Klbs, FR 1097-1105 gpm, SPP 2196-2302 psi, RPM/M 0-56/142-144, TQ 0-12.7 Klbs.ft, MW In/Out : 8.7/8.7 ppg, Temp In/Out : 63/65 deg C. Avg. ROP : 9.40 m/hrs. Bit Hrs : 26.12 Hrs, Krev OB/Tot : 277.3 / 489.6 Rotate (91%) : 109 m, 11.59 hrs, 9.4 m/hrs. Slide (9%) : 11 m, 1.1 hrs, 10 m/hrs (907-909, 914-919, 925-929) mMD Lithology: @ 1027 mMD : Lithic coarse pyroclastic Last MeB @ 1027 mMD : 12 % Last Survey: - Depth: 1003.21 mMD, 954.56 mTVD, Inc 40.02 deg, Azm 259.89 deg. CtoC : 20.56 m, 20.35 m below, 2.97 m left of plan, Distance to PTH-G-4B = 163.71 m, DLS : 1.585 BHT: 72 - Projection to TD: 1027.07 mMD, 972.85 mTVD, Inc 39.95 deg, Azm 219.79 deg, 41.12 m above, 215.93 m right - Last P/U-S/O-R/W @ 998 mMD: 165/130/149 klbs Note: - Sweep Hi-Vis every half stand 100 bbls, and every stand down 100 bbls - PLC @ 965-969 mMD : 0.6 bpm - PLC @ 969-973 mMD : 1.4 bpm - Bit on bottom (00:00 - 24:00): 12.76 hrs / Cum 26.12 hrs, off bottom: 6.22 hrs / Cum 15.04 hrs											
19:30	21:30	2.0	1,027	PT	5a	Circulate	Circulate hole clean while workingpipe with 1100 gpm, SPP 2060-2200 psi, RPM/M 20/143, TQ 6.2-8.8 klb-ft - Sweep 3 x 50 bbls Hi-Vis											
21:30	24:00	2.5	1,027	PT	6g	Wiper Trip	Wiper trip from 1027 mMD to 650 mMD - Pump out 2 std first to 968 mMD with 1100 gpm, SPP 1900-2000 psi - Got tight 20 klbs @ 907 m, pump out with 1100 gpm at interval 907-882 mMD, SPP 1970 psi - Got tight 15 klbs @ 712 m, pump out with 900-1000 gpm at interval 737-708 mMD, SPP 1340-1560 psi - Pump through annulus 200 gpm											
TOTAL HRS		24.0																
OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Sun, 17-Jul-2022																		
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS											
START	END	ELAPSED																
0:00	1:00	1.0	1,027	PT	6g	Wiper Trip	Continue POOH 17.5" TCI + BHA #7 due wiper trip from 650 mMD to 362 mMD - Pump thru annulus 200 gpm											
1:00	4:30	3.5	1,027	PT	6g	Wiper Trip	RIH back 17.5" TCI + BHA #7 to 1027 mMD - Washdown from 998 mMD to 1022 mMD with 200 gpm, SPP 170-200 psi, tag 10 klbs, Fill 5 meter - Washdown from 1022 mMD to 1027 mMD with 1000 gpm, SPP 1753 psi. - Pump thru annulus 200 gpm											
4:30	5:00	0.5	1,027	PT	5a	Circulate	Pump 100 bbls hi vis and circulate hole clean, On progress.											
GENERAL COMMENTS								SIGNATURE										
								REPORTED BY		ACKNOWLEDGED BY		APPROVED BY						
Progress activity : 23%																		
Note: Estimated Mud Loss (24 Hrs) : ± 167 Bbls. Estimated Cumulative Mud Loss : ± 17183 Bbls Estimated Water Loss (24 hrs) : ± 0 Bbls. Estimated Cumulative Water Loss : ± 244879 Bbls. Monitor WHP at well PTH-G-4B: 625 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Sperry 0 hrs / Cum 20 hrs (3.9%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (4.9%) - NPT Stuck 0 hrs / Cum 0.5 hrs (0.1%) - NPT Total 0 hrs / Cum 45.5 hrs (8.8%)																		
								SUBUR A DRILLING SUPERVISOR		NISAR JAHRI RIG SUPERINTENDENT		AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2						

BIT RECORDS				BHA#7			BHA#6			CASING					
7		6								in		20			
Bit Number	4 NB#1	3 NB#1		DESCRIPTION	OD in	Length m	DESCRIPTION	OD in	Length m	Set MD	m	363			
Bit Size	17 1/2	17 1/2								Set TVD	m	363			
Bit Run	7	6		TCI Bit	17 1/2	0.41	PDC Bit	17 1/2	0.47	Last FIT EMW	ppg				
Manufacturer/Type	Baker/VM-09GDX1	NOV/FTKC-76		Mud Motor w/ 17-3/8" IBS	9 5/8	9.50	Mud Motor w/ 17-3/8" IBS	9 5/8	9.47	Next Size	in	13-3/8			
IADC Code	415			Float Sub	9 1/2	0.47	Float Sub	9 1/2	0.47	Set MD	m	1,010			
Jets	3x28, 1x20	6x16, 4x18		Integral Blade Stabilizer	9 1/2	2.17	Integral Blade Stabilizer	9 1/2	2.18	TOL	m				
Serial #	5328640	A2844825		NMDC	9 1/3	8.46	NMDC	9 1/3	8.46	MUD VOLUMES					
Depth In	783.0	367.0		EM Repeater Sub	9 1/2	0.45	EM Repeater Sub	9 1/2	0.45	Start	bbl	2,728			
Depth Out	1,027.0	783.0		EM Antenna Sub	9 1/2	0.99	EM Antenna Sub	9 1/2	0.99	Lost Surface	bbl				
Meterage	244.0	416.0		X/O	6 1/2	0.68	X/O	6 1/2	0.68	Lost DH	bbl	187			
Bit Hours	24 hrs 26.12	62.90		7x8" Spiral DC	8	65.45	7x8" Spiral DC	8	65.45	Dumped	bbl				
TFA	in ² 2.118	2.172		Sledgehammer Jar	8	6.59	Sledgehammer Jar	8	6.59	Built	bbl	293			
Tot Krev On Bttm	277.3	562.2		1x8" Spiral DC	8	9.40	1x8" Spiral DC	8	9.40	Ending	bbl	2,834			
Tot Krev	489.6	911.8		X/O	8 1/4	0.49	X/O	8 1/4	0.49	SOLID CONTROL EQUIPMENTS					
Dull Grade In	New	New		1x6-1/2" Spiral DC	6 1/2	9.325	1x6-1/2" Spiral DC	6 1/2	9.325	SHAKERS	MODEL (TYPE)	SCREEN SIZE			
Dull Grade Out		2-3-BT-A-X-I-CT-BHA		14x5" HWDP	5	131.16	14x5" HWDP	5	131.16	Shaker #1	DERRICK (FLC-2000-4)	80/60/60			
										Shaker #2	DERRICK (FLC-2000-4)	80/70/60			
										Shaker #3	DERRICK (FLC-2000-4)	80/60/60			
										Mud Cleaner	DERRICK (FLC-2000-4)	350/350/350/350			
										Hi-G Dryer	FLC 2000-4				
										Centrifuge	DE-1000				
										GAS					
CUMULATIVE		CORROSION RING				BOP TEST				Max. Gas		-			
Meterage	m 244.0	Install Date		Release Date		Location		Date 1	Date 2	Conn. Gas		-			
Bit Hours	Hrs 26.1	1		1				7-Jul-22		Trip Gas		-			
ROP	m/Hr 9.3	2		2						Back Gas		-			
DRILLING FLUID				Active Tank				MUD ADDITIVE				HYDRAULIC			
Mud Type	4% KCl Polymer	4% KCl Polymer	4% KCl Polymer	CI	mg/l	22600	22500	23000	Type	Amount	Annular Vel	m/min			
Time	HH:MM 11:00	16:00	23:30	K <th>mg/l</th> <td>21500</td> <td>21800</td> <td>21500</td> <td>KOH<td>11</td><td>Pb<th>psi</th></td></td>	mg/l	21500	21800	21500	KOH <td>11</td> <td>Pb<th>psi</th></td>	11	Pb <th>psi</th>	psi			
MW in	ppg 8.7	8.7	8.7	MBT <th>lb/bbl</th> <td></td> <td></td> <td></td> <td>XCD<td>37</td><td>Sys HHP</td><td></td></td>	lb/bbl				XCD <td>37</td> <td>Sys HHP</td> <td></td>	37	Sys HHP				
MW out	ppg 8.7	8.7	8.7	Sand <th>%</th> <td>0.25</td> <td>0.25</td> <td>0.25</td> <td>PAC LV<td>34</td><td>HHPb<th>hp</th></td></td>	%	0.25	0.25	0.25	PAC LV <td>34</td> <td>HHPb<th>hp</th></td>	34	HHPb <th>hp</th>	hp			
Temp in	degC 50	50	62	Solid Content <th>%</th> <td>4</td> <td>4</td> <td>4</td> <td>KCL<td>6</td><td>HSI<th>hp/in2</th></td></td>	%	4	4	4	KCL <td>6</td> <td>HSI<th>hp/in2</th></td>	6	HSI <th>hp/in2</th>	hp/in2			
Temp out	degC 65	65	65	Retort Water <th>%</th> <td>96</td> <td>96</td> <td>96</td> <td></td> <td></td> <td>% psi bit<th>%</th></td>	%	96	96	96			% psi bit <th>%</th>	%			
Pres. Grad	psi/ft			HGS <th>%</th> <td></td> <td></td> <td></td> <td>BA Seal K Fine</td> <td></td> <td>Jet Velocity<th>m/sec</th></td>	%				BA Seal K Fine		Jet Velocity <th>m/sec</th>	m/sec			
Funnel Visc	sec 50	50	53	LGS <th>%</th> <td></td> <td></td> <td></td> <td>BA Seal K Medium</td> <td></td> <td>Impact force<th>lbs</th></td>	%				BA Seal K Medium		Impact force <th>lbs</th>	lbs			
PV	cp 14	15	15	600 RPM		54	56	57			IF/area <th>lbs/in2</th>	lbs/in2			
YP	lb/100ft2 26	26	27	300 RPM		40	41	42			Type	Amount			
Gels	10 sec 12	12	12	200 RPM		32	31	32							
Gels	10 min 16	16	16	100 RPM		25	25	26							
Fluid Loss	mL/30min 10	10	9.4	6 RPM		13	14	14							
pH	10	10	10	3 RPM		12	12	12							
FUEL RECORD				FUEL TANK LOCATION				Balanced Yesterday (liters)				Usage (liters)			
												Received (liters)			
												On H&K (liters)			