

DAILY DRILLING REPORT										
PT. XYZ ENERGY										
28-Jul-22										
OPERATOR		PT. XYZ ENERGY			CONTRACTOR		JV CONTRACTOR XYZ		REPORT NO. #	
WELL/ PAD NAME		WELL-X-01			FIELD		ALPHA		ENVIRONMENT	
WELL TYPE/ PROFILE		BIG HOLE / J-TYPE			LATITUDE/ LONGITUDE		X° XX' XX.XXX S / XXX° XX' X.XXX E		GL - MSL (M)	
GENERAL				DRILLING PARAMETERS				AFE		
Rig TYPE / NAME		LAND RIG / RIG-XYZ		AVERAGE WOB (24 HRS)		KLBS		AFE NUMBER / AFE COST		
RIG POWER		HP		1,500		AVERAGE ROP (24 HRS)		M/HR		
KB ELEVATION		Meter		11.00		AVERAGE SURFACE RPM / DHM		%		
MIDNIGHT DEPTH		Meter		1479		ON / OFF BOTTOM TORQUE		KLBS-FT		
PROGRESS		Meter		0		FLOWRATE/ SPP		gpm/PSI		
PROPOSED TD		Meter		2150		AIR RATE		SCFM		
SPUD DATE		25-Jun-22, 12:00		CORR. INHIB./ FOAM RATE		GPH		DAY/ NIGHT DRILLING SUPV.		
RELEASE DATE				PUW/SOW/ROTW		KLBS		DRILLING SUPERINTENDENT		
PLANNED DAYS		48		TOTAL DRILLING TIME		HRS		RIG SUPERINTENDENT		
DAYS f/ RIG RELEASE				TON MILES				DRILLING ENGINEER		
						747.0		HSE SUPERVISOR		
24 HOURS SUMMARY		Attempt to release stuck pipe with Working Pipe. Perform severing #2 and #3								
24 HOURS FORECAST		Troubleshoot on drawwork. POOH string to surface.								
STATUS 05:00 Hrs		29-Jul-22		Troubleshoot on drawwork						
HSE										
SAFETY PERFORMANCE			HOURS RECORD			HAZARD MANAGEMENT			EMERGENCY DRILLS	
Nearmiss	1.0		KM Hrs Light Vehicle		217	JSA/HIRA		9	H2S Drill	
Incidents	1.0		KM Hrs Heavy Equipment		15	PTW		9	BOP Drill/ Kick Drill	
Last MTI	-		Total Daily Personnel		199	Pre Tour Meeting		2	Fire Drill	
Last LTI	-		Daily Safe Manhours / Cum Safe Manhours		2,388/687,000	Observation Card		186	Trip Drill	
Days w/out LTI	301.00		DWLTI Since		1-Oct-21	Safety Inspection/ Training		12	Medivac Drill	
ACCIDENT/ INCIDENT SUMMARY					SAFETY ISSUES					
N/A					N/A					
ENVIROMENTAL RECORD					OCCUPATIONAL HEALTH RECORD					
Domestic Waste (m3)	0		Hazardous Waste (kg)			Fit for duty / MCU (person)		90		
Hazardous Waste/B3 (kg)			Drill Cutting Vol (jumbo bag)		0	Clinic Visit		5		
Spill Incidents (barrels)			Other (BB)			Number of Work Related Illnesses				
Enviro/ Community Issue			Cummulative 24 Hrs			Occupational Health Issue				
TIME BREAKDOWN										
OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Thu, 28-Jul-22										
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS			
START	END	ELAPSED								
0:00	4:30	4.5	1,479	NPT	2j	Stuck Pipe Include Handling operations	Thermal cycling : Heating up to 118°C with SCFM 2200, SPP 1830 psi, ADP 1915 psi, Foam/Corr.Inhibitor 10/4 gph.and sudden cooling with pump water through string due cooling down hole temperature with FR 300 gpm, SPP 1585 psi while working pipe with 400 Klbs tension to 90 Klbs set down weight for several times. - Offline Aerated (04:15 WIB).			
4:30	8:30	4.0	1,479	NPT	2j	Stuck Pipe Include Handling operations	Attempt to release stuck pipe with work on pipe at 1402 mMD. - Apply 275 Klbs tension to 100 Klbs set down weight while pump with 400 gpm, SPP 2350 psi. - Pump 115 bbls Mud + 3 % KCL. - Online Aerated (06:00 WIB). - Apply 275 Klbs tension to 100 Klbs set down weight while pump with 300 gpm, SPP 2010 psi, SCFM 1000-1500, ADP 2060 psi, Foam/Corr.Inhibitor 10/4 gph. No progress. - Offline Aerated (08:30 WIB).			
8:30	9:30	1.0	1,479	NPT	11d	Wireline/Slick Line Job Unplanned	Prepared Tiger Severing Tools. - Pump through string due cooling down hole temperature with FR 250 gpm, SPP 1490 psi.			
9:30	13:30	4.0	1,479	NPT	11d	Wireline/Slick Line Job Unplanned	M/U and RIH Severing Tools#2 to 1303 mWL. - Pre Job safety meeting. - Fire Severing Tools at 1303 mWL (Top Joint 5" HWDP #4). Good fire indication. - POOH Tiger Severing Tools to surface. At 15 meter there is kick from inside string. Continue pumping thrugh string with 300 gpm, observed no flow back. - Got return at posumbelly. - Break out pup joint 5" DP found part of savoring tool stuck at pup joint at surface.			
13:30	15:30	2.0	1,479	NPT	2j	Stuck Pipe Include Handling operations	Attemp to release stuck pipe with work on pipe at 1402 mMD. - Apply 425 Klbs tension to 96 Klbs set down weight while pump with 300 gpm, SPP 837-1160 psi, TQ untill 29 Klbs.ft. No progress.			
15:30	17:00	1.5	1,479	NPT	11d	Wireline/Slick Line Job Unplanned	Prepared Tiger Severing Tools #3. - R/U wireline logging surface equipment. - M/U 3 Pup joints + SES + FOSV.			
17:00	20:30	3.5	1,479	NPT	11d	Wireline/Slick Line Job Unplanned	M/U and RIH Severing Tools#3 to 1241 mWL. - Pre Job safety meeting - Fire Severing Tools at 1241 mWL (Top Joint 5" HWDP #10). Good fire indication. - POOH Tiger Severing Tools to surface. Severing fire 100%. - Lay down Severing Tools.			
20:30	21:00	0.5	1,479	NPT	2j	Stuck Pipe Include Handling operations	Prepare work pipe at 1402 mMD. - Lay down 3 Pup joints + SES + FOSV. - P/U and connect 1 joint 5" DP.			
21:00	24:00	3.0	1,479	NPT	2j	Stuck Pipe Include Handling operations	Attemp to release stuck pipe with work on pipe at 1402 mMD. - Apply 425 Klbs tension to 90 Klbs set down weight while pump with 400 gpm, SPP 2350 psi. Sometime rotate with RPM/M 25/65, TQ reading 29.9 Klbs.ft. - Apply 425 Klbs tension to 90 Klbs set down weight while pump gradually from 300 to 875 gpm, SPP 1203-2330 psi. Sometime rotate with RPM/M 20/154, TQ reading 22.6 Klbs.ft. - Apply 400 Klbs tension to 90 Klbs set down weight while pump 875 gpm, SPP 2275 psi. Sometime rotate with RPM/M 25/149, TQ reading 22.5 Klbs.ft. No progress.			
TOTAL HRS		24.0								
OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Fri, 29-Jul-2022										
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS			
START	END	ELAPSED								
0:00	1:00	1.0	1,479	NPT	2j	Stuck Pipe Include Handling operations	Attempt to release stuck pipe with work on pipe at 1402 mMD. - Apply 400 Klbs tension to 90 Klbs set down weight while pump with 875 gpm, SPP 2250 psi. Sometime rotate with RPM/M 25/149, TQ reading 21.5 Klbs.ft. - Got return. Pressure drop gradually from 2250 psi to 1580 psi. While work on pipe, Pump Hivis 150 bbls mud KCL 3% when picking up to 400 klbs drop gradually to 150 klbs. Indicated string free, continue POOH string with pump out from 1241 to 1220 mMD			
1:00	2:00	1.0	1,479	NPT	5c	Circulate / Condition Mud Unplanned	Circulation at 1220 mMD with FR 900 gpm, SPP 1580 psi.			

2:00	5:00	3.0	1,479	NPT	8b	Repair Housting System	NPT Rig Bundling - Troubleshoot on Drawwork. - Install SES + FOSV. - Pump with 300 gpm, SPP 290 psi. PLC. Rate loss 1.3 Bpm.									
GENERAL COMMENTS							SIGNATURE									
							REPORTED BY			ACKNOWLEDGED BY			APPROVED BY			
Progress activity : 51% Note: Estimated Mud Loss (04 Hrs) : ± 150 Bbls. Estimated Cumulative Mud Loss : ± 21432 Bbls Estimated Water Loss (04 hrs) : ± 156 Bbls. Estimated Cumulative Water Loss : ± 274657 Bbls. Monitor WHP at well PTH-G-4B: 600 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Rig Bundling 0 hrs / Cum 12.5 hrs (1.5%) - NPT Wireline/ Slick Line Job Unplanned 10 hrs/ Cum 32 hrs (3.9%) - NPT Sperry 0 hrs / Cum 20 hrs (2.5%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 36 hrs (4.5%) - NPT Stuck 14 hrs / Cum 68 hrs (8.5%)							KETUT D Y DRILLING SUPERVISOR			NISAR JAHRI RIG SUPERINTENDENT			AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2			
BIT RECORDS			BHA#9			BHA#10			CASING							
Bit Number	9		10		DESCRIPTION	OD in	Length m	DESCRIPTION	OD in	Length m	Last Size	in		13-3/8		
Bit Size	17 1/2		12 1/4								Set MD	m		1,026		
Bit Run	9		10		TCI Bit	14 3/4	0.38	Hybrid bit	12 1/4	0.41	Last FIT EMW	ppg		11.51		
Manufacturer/Type	Baker/VM-09GDX1		Baker/KMX525T		Bit Sub	9 5/8	0.95	8" SperryDrill Lobe	8	9.44	Next Size	in		10-3/4		
IADC Code	115		Hybrid		6x8" Spiral DC	9 1/2	2.17	Float Sub	8	0.89	Set MD	m		1,600		
Jets /32 in	1x18, 1x24, 2x32		4x12, 4x22		X/O	9 1/3	8.46	Integral Blade Stabilizer	11 1/2	2.22	TOL	m				
Serial #	RP0981		5330778		15x5" HWDP	9 1/2	0.45	NMDC	8	9.35						
Depth In	m		1,027.0					EM Repeater Sub	8	0.91	MUD VOLUMES					
Depth Out	m							EM Antenna Sub	8	0.95	Start	bbl		1,983		
Meterage	m							3x8" Spiral DC	8	28.13	Lost Surface	bbl				
Bit Hours 24 hrs								X/O	8 1/4	0.47	Lost DH	bbl				
TFA in ²	2.261		1.927					1x6-1/2" Spiral DC	6 1/2	9.33	Dumped	bbl				
Tot Krev On Bttm								12x5" HWDP	5	112.42	Built	bbl		150		
Tot Krev								Sledgehammer Jar	6 1/2	6.32	Ending	bbl		2,134		
Dull Grade In	1-1-WT-A-E-I-NO-BHA		New					16x5" HWDP	5	150.21						
Dull Grade Out											SOLID CONTROL EQUIPMENTS					
											SHAKERS	MODEL (TYPE)	SCREEN SIZE			
											Shaker #1	DERRICK (FLC-2000-4)	120/80/60			
											Shaker #2	DERRICK (FLC-2000-4)	120/70/60			
											Shaker #3	DERRICK (FLC-2000-4)	120/70/60			
											Mud Cleaner	DERRICK (FLC-2000-4)	4x140			
											Hi-G Dryer	FLC 2000-4				
											Centrifuge	DE-1000				
											GAS					
CUMULATIVE			CORROSION RING				BOP TEST				Max. Gas			-		
Meterage	m		Install Date				Release Date		Location		Date 1		Date 2		Conn. Gas	
Bit Hours	Hrs		1				1				7-Jul-22				Trip Gas	
ROP	m/Hr		2				2								Back Gas	
DRILLING FLUID							MUD ADDITIVE				HYDRAULIC					
Active Tank				Active Tank				Type		Amount		Annular Vel		m/min		
Mud Type	Water		Water		KCL Polymer		CI		mg/l		Pb		psi			
Time HH:MM	11:00		16:00		23:30		K		mg/l		Sys HHP		hp			
MW in	ppg		8.5		8.5		MBT		lb/bbl		HHPb		hp			
MW out	ppg						Sand		%		HSI		hp/in2			
Temp in	degC		28		28		Solid Content		%		% psi bit		%			
Temp out	degC						Retort Water		%		Jet Velocity		m/sec			
Pres. Grad	psi/ft						HGS		%		Impact force		lbs			
Funnel Visc	sec		27		27		LGS		%		IF/area		lbs/in2			
PV	cP				10		600 RPM				Type		Amount			
YP	lb/100ft2				21		300 RPM									
Gels 10 sec					7		200 RPM									
Gels 10 min					10		100 RPM									
Fluid Loss mL/30min					13.4		6 RPM									
pH	7		7		9.5		3 RPM									
FUEL RECORD																
Fuel Tank Location		Balanced Yesterday (liters)				Usage (liters)		Received (liters)				On H& (liters)				
Rig		71,424				Rig Engines + Others 5,003		16,000				74,941				
Base Camp		4,950				Light Vehicle/ HDE 280										
Mini Camp		0				Non Rig Bundling 7,200										
						Engine Basecamp 400						4,550				
TOTAL		76,374				12,883		16,000				79,491				
WEATHER																
TEMP (°C)		FOGGY & RAINING				BAROMETRIC		WELLSITE		LOCATION CONDITION						
HIGH	LOW	TIME		RAIN DEGREE		PRESS (ATM)		ELEVATION (M)	WIND SPEED	BASECAMP		ACCESS ROAD		WELLSITE		
19	10							1968.00		Dry		Dry		Dry		
MWD/ GYRO SURVEY																
PERSONNEL																
COMPANY		ON BOARD	ON SITE	COMPANY		ON BOARD	ON SITE	MUD PUMPS								
GDE		6		Geologist		1		PUMP NO.	1		2	3				
APS		103		JV ADA-APS		4		Time	hh:mm							
ETI		22		NPS / BAKER		8		Slow Speed?	y/n		N	N	N			
HALLIBURTON CEMENTING		5		VARCO		0		Liner Lgt/Size	in		12/7	12/7	12/7			
AERATED		5		SMITH		0		Capacity	bbl/stk		0.1429	0.1429	0.1429			
NABORS		3		NOV		0		Efficiency	95%		0.1357	0.1357	0.1357			
								Strokes	SPM		80	80				