



PT Geo Dipa Energi (Persero)

DAILY DRILLING REPORT
PT. GEO DIPa ENERGI (Persero)
12-Jul-22



OPERATOR		PT. GEO DIPa ENERGI (Persero)		CONTRACTOR		JV ADA - APS		REPORT NO. #		17	
WELL / PAD NAME		PTH-G-4C		FIELD		PATUHA		ENVIRONMENT		ONSHORE	
WELL TYPE / PROFILE		BIG HOLE / J-TYPE		LATITUDE / LONGITUDE		7° 10' 16.711 S / 107° 25' 9.968 E		GL - MSL (M)		1968 m-ASL	

GENERAL		DRILLING PARAMETERS		AFE		
Rig TYPE / NAME	LAND RIG / ARJUNA#88	AVERAGE WOB (24 HRS)	KLBS	32	AFE NUMBER / AFE COST	USD 5,338,705.51
RIG POWER	HP	AVERAGE ROP (24 HRS)	M/HR	6.12	DAILY COST	USD 73,492.14
KB ELEVATION	Meter	AVERAGE SURFACE RPM / DHM		40 / 131	% AFE / CUMULATIVE COST	38.7% USD 2,065,542.47
MIDNIGHT DEPTH	Meter	ON / OFF BOTTOM TORQUE	KLBS-FT	4,5 / 8,7	DAILY MUD COST	USD 11,139.28
PROGRESS	Meter	FLOWRATE/ SPP	gpm/PSI	1004 / 1482	CUMULATIVE MUD COST	USD 144,952.01
PROPOSED TD	Meter	AIR RATE	SCFM	-	PERSONNEL IN CHARGE	
SPUD DATE	25-Jun-22, 12:00	CORR. INHIB./ FOAM RATE	GPH	-	DAY/ NIGHT DRILLING SUPV.	SUBUR A / TEUKU S
RELEASE DATE		PUW/SOW/ROTW	KLBS	140 / 132 / 135	DRILLING SUPERINTENDENT	BUDI SETIAWAN
PLANNED DAYS	48	TOTAL DRILLING TIME	HRS	43	RIG SUPERINTENDENT	SARPAN
DAYS f/ RIG RELEASE		TON MILES		224.0	DRILLING ENGINEER	EKA DAYA SAMUDERA
					HSE SUPERVISOR	HERDEDI

24 HOURS SUMMARY

Drill out 17-1/2" formation from 557 mMD to 652 mMD

24 HOURS FORECAST

Continue drill out 17-1/2" formation from 652 mMD to 768 mMD

STATUS 05:00 Hrs 13-Jul-22

Drilling 17-1/2" to 670 mMD/664.78 mTVD

SAFETY PERFORMANCE		HOURS RECORD		HAZARD MANAGEMENT		EMERGENCY DRILLS	
Nearmiss	1.0	KM Hrs Light Vehicle	213	JSA/HIRA	7	H2S Drill	19-Jun-22
Incidents	1.0	KM Hrs Heavy Equipment	130	PTW	7	BOP Drill/ Kick Drill	26-Jun-22
Last MTI	-	Total Daily Personnel	187	Pre Tour Meeting	2	Fire Drill	7-Jun-22
Last LTI	-	Daily Safe Manhours / Cum Safe Manhours	2,244/609.452	Observation Card	137	Trip Drill	26-Jun-22
Days w/out LTI	285.00	DWLT Since	1-Oct-21	Safety Inspection/ Training	11	Medivac Drill	26-Jun-22

ACCIDENT / INCIDENT SUMMARY		SAFETY ISSUES	
N/A		N/A	

ENVIRONMENTAL RECORD		OCCUPATIONAL HEALTH RECORD	
Domestic Waste (m3)	0	Hazardous Waste (kg)	90
Hazardous Waste/B3 (kg)		Drill Cutting Vol (jumbo bag)	59
Spill Incidents (barrels)		Other (BB)	4
Enviro/ Community Issue		Cummulative 24 Hrs	
		Fit for duty / MCU (person)	
		Clinic Visit	
		Number of Work Related Illnesses	
		Occupational Health Issue	

TIME BREAKDOWN

OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Tue, 12-Jul-22

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	24:00	24.0	652	PT	2a	Drilling Formation	Drilling 17-1/2" Hole section from 557 mMD to 652 mMD/ 647.68 mTVD, Full return - PLC - Parameter: WOB 15 - 43 klbs, FR 1000 gpm, SPP 1150 - 1580 psi, RPM/M 40-50/131, TQ 3.9-9.7 klbs.ft, Avg. ROP 6.12 m/hrs. Bit Hrs: 42.9 Hrs, Krev OB/Tot : 383.2 / 633.8, Temp In/Out : 46 / 55 deg C. MW In/Out: 8.6 / 8.6 ppg Rotate: 44 m, 46%, 4.69 hrs, 9.4 m/hrs Slide: 51 m, 54% (557-562 m, 568-572 m, 578-581 m, 587-592 m, 599 - 603 m, 609-613 m, 619-622 m, 628-634 m, 638-645 m, 647-650 m, 651-652 m) Lithology: @ 524 - 605 mMD: Lithic coarse pyroclastic @ 605 - 650 mMD: Andesite Last MeB @ 650 mMD : 4% Last Survey: Depth: 633.35 mMD, 629.71 mTVD, Inc 15.37 deg, Azm 267.02 deg. CtoC : 3.61 m, 3.58 m above, 0.43 m right of plan, Distance to PTH-G-4B = 35.46 m, DLS : 1.03 BHT : 56 - Last P/U-S/O-R/W @ 650 m: 140/132/136 klbs Note: - Sweep Hi-Vis every half stand 100 bbls, and every stand down 100 bbls - Sweep Hi-Vis + LCM 40 ppb 100 bbls @ 551 mMD, 622 mMD, 648 mMD - PLC @ 560 - 561.4 m : 0.6 bpm (36 bph) - PLC @ 618 - 640 m : 0.8 - 4.5 bpm (48 - 270 bph) - PLC @ 645 - 651 m : 0.6 - 1.0 bpm (36 - 60 bph) - Bit on bottom: 15.53 hrs / Cum 42.7 hrs , off bottom: 7.93 hrs / Cum 26.69 hrs - Run Cooling Tower Continuously @ 434 mMD - Increase KCl 3% at 552 mMD (Increase KCl gradually)
TOTAL HRS		24.0					

OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Wed, 13-Jul-2022									
TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS		
START	END	ELAPSED							
0:00	5:00	5.0	670	PT	2a	Drilling Formation	Drilling 17-1/2" Hole section from 652 mMD to 670 mMD/664,78 mTVD Full return-PLC - Parameter : WOB 15-43 klbs, FR 1000 gpm, SPP 1450-1580 psi, RPM/M 40-50/131, TQ 3.9-8.7 klbs.ft, MW In/Out : 8.6/8.6 ppg, Avg. ROP : 4.85 m/hrs. - Bit Hrs : 46.2 Hrs, Krev OB/Tot : 410.8/ 666.8, Temp In/Out : 46/56 deg C Rotate : 5 m, 0.9 hrs, 5.6 m/hrs, 29% Slide : 12 m, 79% (652-654 m, 656-663 m, 665-668 m) Lithology @ 650-668 : Andesite Last MeB @ 656 mMD : 4% Last Survey : Depth : 643.37 mMD, 639.36 mVD, Inc 15.86 deg, Azm 266.04 deg. CtoC : 3.08 m, 2.96 m above, 0.85 m right of plan, Distance to PTH-G-4B = 37.86 m, DLS : 1.66 BHT : 57 P/U, S/O, R/W : 140/132/136 klbs @650 mMD Note : - Swept Hi-Vis every half stand 100 bbls, and every stand down 100 bbls - Swept Hi-Vis + LCM 40 ppb 100 bbls @ 648 mMD - PLC @ 657 - 668 m : 0.6 - 1.0 bpm (36 - 60 bph) - Bit on bottom record : (00:00 - 05:00 Hrs) On Bottom : 3.30 Hrs, Off bottom : 0.61 Hrs (Cumm : On bottom : 46.3 Hours, Off bottom : 27.36 Hours) - Run Cooling Tower Continuously☐		
GENERAL COMMENTS							SIGNATURE		
							REPORTED BY	ACKNOWLEDGED BY	APPROVED BY
Progress activity : 23% Note: Estimated Mud Loss (24 Hrs) : ± 1240 Bbls. Estimated Cumulative Mud Loss : ± 16628 Bbls Estimated Water Loss (24 hrs) : ± 0 Bbls. Estimated Cumulative Water Loss : ± 244.879 Bbls. Monitor WHP at well PTH-G-4B: 625 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (6%) - NPT Stuck 0 / Cum 0.5 hrs (0,12%) - NPT Total 0 hrs / Cum 25.5 hrs (6,1%)							SUBUR A DRILLING SUPERVISOR	SARPAN RIG SUPERINTENDENT	AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2

BIT RECORDS			BHA#5			BHA#6			CASING		
	5	6							Last Size	In	20
Bit Number	2RR1	3 NB#1	DESCRIPTION	OD	Length	DESCRIPTION	OD	Length	Set MD	m	363
Bit Size	26	17.5		In	m		In	m	Set TVD	m	363
Bit Run	5	6	TCI Bit	26	0.73	PDC Bit	17 1/2	0.47	Last FIT EMW	ppg	
Manufacturer/Type	Smith/GS04BODCPS	NOV/FTKC-76	Mud Motor w/ 25-3/4" IBS	9-5/8	9.44	Mud Motor w/ 17-3/8" IBS	9 5/8	9.47	Next Size	In	13-3/8
IADC Code	415X		Float Sub	9-1/2	0.47	Float Sub	9-1/2	0.47	Set MD	m	1,010
Jets /32 in	3x28, 1x22	6x16, 4x18	24" IBS	9 5/9	2.19	Integral Blade Stabilizer	9-1/2	2.18	TOL	m	
Serial #	RP3101	A2844825	Shock Sub	9-1/2	4.00	NMDC	9 1/3	8.46			
Depth In	322.0	367.0	NMDC	9-1/2	8.46	EM Repeater Sub	9 1/2	0.45	MUD VOLUMES		
Depth Out	367.0		EM Repeater Sub	9-1/2	0.45	EM Antenna Sub	9 1/2	0.99	Start	bbl	2,379
Meterage	45.0		EM Antenna Sub	9-1/2	0.99	X/O	6 1/2	0.68	Lost Surface	bbl	
Bit Hours	10.50		X/O	9 1/3	0.68	7x8" Spiral DC	8	65.45	Lost DH	bbl	1,260
TFA	2.175	2.172	7x8" Spiral DC	8	65.45	Sledgehammer Jar	8	6.59	Dumped	bbl	
Tot Krev On Bttm	90.7		Sledgehammer Jar	8	6.59	1x8" Spiral DC	8	9.40	Built	bbl	1,223
Tot Krev	333.7		1x8" Spiral DC	8	9.40	X/O	8 1/4	0.49	Ending	bbl	2,342
Dull Grade In	1-1-WT-A-E-I-NO-HP	New	X/O	8 1/4	0.49	1x6-1/2" Spiral DC	6 1/2	9.325	SOLID CONTROL EQUIPMENTS		
Dull Grade Out	1-1-WT-A-E-I-NO-TD		3x6-1/2" Spiral DC	6 1/2	27.6	14x5" HWDP	5	131.16	SHAKERS	MODEL (TYPE)	SCREEN SIZE
			24x5" HWDP	5	225.11				Shaker #1	DERRICK (FLC-2000-4)	80/60/60
									Shaker #2	DERRICK (FLC-2000-4)	80/70/60
									Shaker #3	DERRICK (FLC-2000-4)	80/60/60
									Mud Cleaner	DERRICK (FLC-2000-4)	350/350/350/350
									Hi-G Dryer	FLC 2000-4	
									Centrifuge	DE-1000	
			Total		362.05	Total		245.59	GAS		
CUMULATIVE		CORROSION RING						BOP TEST		Max. Gas	
Meterage	m	0.0	Install Date		Release Date	Location		Date 1	Date 2	Conn. Gas	-
Bit Hours	Hrs	0.0	1					7-Jul-22		Trip Gas	-
ROP	m/Hr	#DIV/0!	2							Back Gas	-
DRILLING FLUID			Active Tank			Active Tank			MUD ADDITIVE		HYDRAULIC
Mud Type	3% KCl Polymer	3% KCl Polymer	3% KCl Polymer	CI	mg/l	15000	15100	15800	Type	Amount	Annular Vel
Time	HH:MM	11:00	16:00	23:30	K	mg/l	15500	15800	XCD	36	Pb
MW in	ppg	8.6	8.6	8.6	MBT	lb/bbl			PAC LV	30	Sys HHP
MW out	ppg	8.6	8.6	8.6	Sand	%	0.15	0.15	KCL	5	HSI
Temp in	degC	45	45	46	Solid Content	%	3	3	SODIUM BICARBONATE		% psi bit
Temp out	degC	53	54	55	Retort Water	%	97	97	BA Seal K Fine	80	Jet Velocity
Pres. Grad	psi/ft				HGS	%			BA Seal K Medium	40	Impact force
Funnel Visc	sec	48	46	49	LGS	%					IF/area
PV	cP	14	13	14	600 RPM		53	50			Type
YP	lb/100ft2	25	24	25	300 RPM		39	37			Amount
Gels	10 sec	11	10	11	200 RPM		28	27			
Gels	10 min	15	14	15	100 RPM		24	22			
Fluid Loss	mL/30min	10.8	10.7	10.6	6 RPM		13	12			
pH		10	10	10	3 RPM		11	10			
FUEL RECORD											
Fuel Tank Location		Balanced Yesterday (liters)			Usage (liters)		Received (liters)		On H& (liters)		
Rig		103,807			Rig Engines + Others	12,784	16,000		101,595		
Base Camp		3,950			Light Vehicle/ HDE	428					
Mini Camp		0			Non Rig Bundling	5,000			3,550		
TOTAL		107,757			18,612		16,000		105,145		
WEATHER											
TEMP (°C)		FOGGY & RAINING				BAROMETRIC		WELLSITE		LOCATION CONDITION	
HIGH	LOW	TIME		RAIN DEGREE		PRESS (ATM)		ELEVATION (M)	WIN SPEED (KM/H)	BASECAMP	ACCESS ROAD
19	10							1968.00		Dry	Dry
MWD/ GYRO SURVEY											
MD (m)	TVD (m)	Incl. (deg)	Azm (deg)	DLS (°/30 m)	Distance to Plan, m	Above / Below f/ Plan, m		Right / Left f/ Plan, m			
532.54	531.53	10.54	275.18	1.63	14.17	-5.90	above	-13.35			right
543.37	542.17	11.18	277.93	2.28	16.12	-5.66	above	-15.37			right
553.38	551.97	12.09	273.42	3.85	18.07	-5.46	above	-17.38			right
563.36	561.73	12.25	274.09	0.64	20.11	-5.33	above	-19.48			right
573.38	571.53	11.89	273.21	1.21	22.15	-5.19	above	-21.57			right
583.39	581.31	12.55	272.36	2.05	24.21	-5.09	above	-23.69			right
593.36	591.02	13.52	269.2	3.62	26.42	-5.06	above	-25.94			right
603.37	600.74	14.07	268.25	1.78	28.78	-5.12	above	-28.32			right
613.37	610.43	14.86	268.02	2.38	31.25	-5.20	above	-30.82			right
623.35	620.06	15.34	265.73	2.3	33.83	-5.34	above	-33.41			right
633.35	629.71	15.37	267.02	1.03	36.46	-5.51	above	-36.06			right
PERSONNEL											
COMPANY		ON BOARD	ON SITE	COMPANY		ON BOARD	ON SITE	MUD PUMPS			
GDE		5		Geologist		1		PUMP NO.	1	2	3
APS		101		JV ADA-APS		3		Time	hh:mm		
ETI		20		NPS / BAKER		0		Slow Speed?	y/n	N	N
HALLIBURTON CEMENTING		6		VARCO		0		Liner Lgt/Size	in	12/7	12/7
AERATED		5		SMITH		0		Capacity	bbl/stk	0.1429	0.1429
NABORS		3		NOV		2		Efficiency	95%	0.1357	0.1357
IMS		24						Strokes	SPM	80	80
PARAMATA DATA UNIT		7						Flow Rate	gpm	456	456
DYFCO		3						Pressure	psi	1,050	1,050
PRIMA HIDROKARBON		3						PRV	psi	2,900	2,900
HALLIBURTON SPERRY		4									
TOTAL POB :		187									
HEAVY DUTY EQUIPMENTS ON SITE											
VEHICLE		TYPE	HIRED BY		LOCATION		REMARKS				
Crawler Crane Kobelco		80T	APS		PPL-04						
Forklift		5T	APS		PPL-04						
Forklift		15T	APS		L/D Area						
Roughter Crane Kato		55T	APS		PPL-04						