



PT Geo Dipa Energi (Persero)

DAILY DRILLING REPORT  
PT. GEO DIPA ENERGI (Persero)  
16-Jul-22



|                     |  |                               |  |                      |  |                                    |  |              |  |            |  |
|---------------------|--|-------------------------------|--|----------------------|--|------------------------------------|--|--------------|--|------------|--|
| OPERATOR            |  | PT. GEO DIPA ENERGI (Persero) |  | CONTRACTOR           |  | JV ADA - APS                       |  | REPORT NO. # |  | 21         |  |
| WELL / PAD NAME     |  | PTH-G-4C                      |  | FIELD                |  | PATUHA                             |  | ENVIRONMENT  |  | ONSHORE    |  |
| WELL TYPE / PROFILE |  | BIG HOLE / J-TYPE             |  | LATITUDE / LONGITUDE |  | 7° 10' 16.711 S / 107° 25' 9.968 E |  | GL - MSL (M) |  | 1968 m-ASL |  |

| GENERAL             |                      |                           | DRILLING PARAMETERS |                 |                           | AFE |  |                        |
|---------------------|----------------------|---------------------------|---------------------|-----------------|---------------------------|-----|--|------------------------|
| Rig TYPE / NAME     | LAND RIG / ARJUNA#88 | AVERAGE WOB (24 HRS)      | KLBS                | 50              | AFE NUMBER / AFE COST     |     |  | USD 5,338,705.51       |
| RIG POWER           | HP                   | AVERAGE ROP (24 HRS)      | M/HR                | 9.40            | DAILY COST                |     |  | USD 69,020.30          |
| KB ELEVATION        | Meter                | AVERAGE SURFACE RPM / DHM |                     | 52 / 143        | % AFE / CUMULATIVE COST   |     |  | 44.3% USD 2,366,747.64 |
| MIDNIGHT DEPTH      | Meter                | ON / OFF BOTTOM TORQUE    | KLBS-FT             | 9.4 / 12.8      | DAILY MUD COST            |     |  | USD 10,747.44          |
| PROGRESS            | Meter                | FLOWRATE/ SPP             | gpm/PSI             | 1100 / 2300     | CUMULATIVE MUD COST       |     |  | USD 185,990.92         |
| PROPOSED TD         | Meter                | AIR RATE                  | SCFM                | -               | PERSONNEL IN CHARGE       |     |  |                        |
| SPUD DATE           | 25-Jun-22, 12:00     | CORR. INHIB./ FOAM RATE   | GPH                 | -               | DAY/ NIGHT DRILLING SUPV. |     |  | SUBUR A / TEUKU S      |
| RELEASE DATE        |                      | PUW/SOW/ROTW              | KLBS                | 165 / 130 / 149 | DRILLING SUPERINTENDENT   |     |  | BUDI SETIAWAN          |
| PLANNED DAYS        | 48                   | TOTAL DRILLING TIME       | HRS                 | 26              | RIG SUPERINTENDENT        |     |  | NISAR JAHRI            |
| DAYS f/ RIG RELEASE |                      | TON MILES                 |                     | 375.0           | DRILLING ENGINEER         |     |  | EKA DAYA SAMUDERA      |
|                     |                      |                           |                     |                 | HSE SUPERVISOR            |     |  | DIAZ PRIMADITYA        |

24 HOURS SUMMARY

Drilling 17-1/2" Hole section from 907 mMD to 1027 mMD (Casing point 13 3/8"). Circulate hole clean (Sweep 3 x 50 bbl Hivis). Wiper trip from 1027 mMD to 650 mMD.

24 HOURS FORECAST

Continue wiper trip to 20" Casing Shoe (363 mMD). Short trip to 780 mMD. POOH 17-1/2" BHA. Run 13-3/8" liner and Perform cementing job.

STATUS 05:00 Hrs 17-Jul-22

Pump 100 bbls hi vis and circulate hole clean, On progress.

| HSE                |        |                                         |               |                             |     |                       |           |
|--------------------|--------|-----------------------------------------|---------------|-----------------------------|-----|-----------------------|-----------|
| SAFETY PERFORMANCE |        | HOURS RECORD                            |               | HAZARD MANAGEMENT           |     | EMERGENCY DRILLS      |           |
| Nearmiss           | 1.0    | KM Hrs Light Vehicle                    | 167           | JSA/HIRA                    | 6   | H2S Drill             | 19-Jun-22 |
| Incidents          | 1.0    | KM Hrs Heavy Equipment                  | 16            | PTW                         | 6   | BOP Drill/ Kick Drill | 26-Jun-22 |
| Last MTI           | -      | Total Daily Personnel                   | 193           | Pre Tour Meeting            | 2   | Fire Drill            | 7-Jun-22  |
| Last LTI           | -      | Daily Safe Manhours / Cum Safe Manhours | 2.316/618,488 | Observation Card            | 190 | Trip Drill            | 26-Jun-22 |
| Days w/out LTI     | 289.00 | DWLT Since                              | 1-Oct-21      | Safety Inspection/ Training | 12  | Medivac Drill         | 26-Jun-22 |

| ACCIDENT/ INCIDENT SUMMARY |  |  |  | SAFETY ISSUES |  |  |  |
|----------------------------|--|--|--|---------------|--|--|--|
| N/A                        |  |  |  | N/A           |  |  |  |

| ENVIRONMENTAL RECORD      |   |                               |    | OCCUPATIONAL HEALTH RECORD       |    |  |  |
|---------------------------|---|-------------------------------|----|----------------------------------|----|--|--|
| Domestic Waste (m3)       | 0 | Hazardous Waste (kg)          |    | Fit for duty / MCU (person)      | 90 |  |  |
| Hazardous Waste/B3 (kg)   |   | Drill Cutting Vol (jumbo bag) | 46 | Clinic Visit                     | 4  |  |  |
| Spill Incidents (barrels) |   | Other (BB)                    |    | Number of Work Related Illnesses |    |  |  |
| Enviro/ Community Issue   |   | Cummulative 24 Hrs            |    | Occupational Health Issue        |    |  |  |

TIME BREAKDOWN

OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Sat, 16-Jul-22

| TIME, HH:MM |       |         | DEPTH | PT/NPT | CODE | DESCRIPTION        | OPERATIONS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|-------------|-------|---------|-------|--------|------|--------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| START       | END   | ELAPSED |       |        |      |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 0:00        | 19:30 | 19.5    | 1,027 | PT     | 2a   | Drilling Formation | Drilling 17-1/2" Hole section from 907 mMD to 1027 mMD/972.83 mTVD (Casing point 13 3/8"). PLC-Full return<br>- Parameter: WOB 48-53 Klbs, FR 1097-1105 gpm, SPP 2196-2302 psi, RPM/M 0-56/142-144, TQ 0-12.7 Klbs.ft, MW In/Out : 8.7/8.7 ppg, Temp In/Out : 63/65 deg C. Avg. ROP : 9.40 m/hrs.<br>Bit Hrs : 26.12 Hrs, Krev OB/Tot : 277.3 / 489.6<br><br>Rotate (91%) : 109 m, 11.59 hrs, 9.4 m/hrs.<br>Slide (9%) : 11 m, 1.1 hrs, 10 m/hrs (907-909, 914-919, 925-929) mMD<br><br>Lithology:<br>@ 1027 mMD : Lithic coarse pyroclastic<br>Last MeB @ 1027 mMD : 12 %<br><br>Last Survey:<br>- Depth: 1003.21 mMD, 954.56 mTVD, Inc 40.02 deg, Azm 259.89 deg. CtoC : 20.56 m, 20.35 m below, 2.97 m left of plan, Distance to PTH-G-4B = 163.71 m, DLS : 1.585 BHT: 72<br>- Projection to TD: 1027.07 mMD, 972.85 mTVD, Inc 39.95 deg, Azm 219.79 deg, 41.12 m above, 215.93 m right<br>- Last P/U-S/O-R/W @ 998 mMD: 165/130/149 klbs<br><br>Note:<br>- Sweep Hi-Vis every half stand 100 bbls, and every stand down 100 bbls<br>- PLC @ 965-969 mMD : 0.6 bpm<br>- PLC @ 969-973 mMD : 1.4 bpm<br>- Bit on bottom (00:00 - 24:00): 12.76 hrs / Cum 26.12 hrs, off bottom: 6.22 hrs / Cum 15.04 hrs |
| 19:30       | 21:30 | 2.0     | 1,027 | PT     | 5a   | Circulate          | Circulate hole clean while workingpipe with 1100 gpm, SPP 2060-2200 psi, RPM/M 20/143, TQ 6.2-8.8 klb-ft<br>- Sweep 3 x 50 bbls Hi-Vis                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 21:30       | 24:00 | 2.5     | 1,027 | PT     | 6g   | Wiper Trip         | Wiper trip from 1027 mMD to 650 mMD<br>- Pump out 2 std first to 968 mMD with 1100 gpm, SPP 1900-2000 psi<br>- Got tight 20 klbs @ 907 m, pump out with 1100 gpm at interval 907-882 mMD, SPP 1970 psi<br>- Got tight 15 klbs @ 712 m, pump out with 900-1000 gpm at interval 737-708 mMD, SPP 1340-1560 psi<br>- Pump through annulus 200 gpm                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| TOTAL HRS   |       | 24.0    |       |        |      |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Sun, 17-Jul-2022

| TIME, HH:MM |      |         | DEPTH | PT/NPT | CODE | DESCRIPTION | OPERATIONS                                                                                                                                                                                                                                  |
|-------------|------|---------|-------|--------|------|-------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| START       | END  | ELAPSED |       |        |      |             |                                                                                                                                                                                                                                             |
| 0:00        | 1:00 | 1.0     | 1,027 | PT     | 6g   | Wiper Trip  | Continue POOH 17.5" TCI + BHA #7 due wiper trip from 650 mMD to 362 mMD<br>- Pump thru annulus 200 gpm                                                                                                                                      |
| 1:00        | 4:30 | 3.5     | 1,027 | PT     | 6g   | Wiper Trip  | RTH back 17.5" TCI + BHA #7 to 1027 mMD<br>- Washdown from 998 mMD to 1022 mMD with 200 gpm, SPP 170-200 psi, tag 10 klbs, Fill 5 meter<br>- Washdown from 1022 mMD to 1027 mMD with 1000 gpm, SPP 1753 psi.<br>- Pump thru annulus 200 gpm |
| 4:30        | 5:00 | 0.5     | 1,027 | PT     | 5a   | Circulate   | Pump 100 bbls hi vis and circulate hole clean, On progress.                                                                                                                                                                                 |

| GENERAL COMMENTS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |  |  |  | SIGNATURE                                                                                                                                                                                                           |                 |             |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|-------------|
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |  |  |  | REPORTED BY                                                                                                                                                                                                         | ACKNOWLEDGED BY | APPROVED BY |
| <b>Progress activity : 23%</b><br><br><b>Note:</b><br>Estimated Mud Loss (24 Hrs) : ± 167 Bbls.<br>Estimated Cumulative Mud Loss : ± 17183 Bbls<br>Estimated Water Loss (24 hrs ) : ± 0 Bbls.<br>Estimated Cumulative Water Loss : ± 244879 Bbls.<br><br><b>Monitor WHP at well PTH-G-4B: 625 psi at wing valve &amp; 0 psi at crown valve.</b><br><br><b>Record NPT</b><br>- NPT Sperry 0 hrs / Cum 20 hrs (3.9%)<br>- NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (4.9%)<br>- NPT Stuck 0 hrs / Cum 0.5 hrs (0.1%)<br><b>- NPT Total 0 hrs / Cum 45.5 hrs (8.8%)</b> |  |  |  | <div> <div>SUBUR A</div> <div>DRILLING SUPERVISOR</div> </div> <div> <div>NISAR JAHRI</div> <div>RIG SUPERINTENDENT</div> </div> <div> <div>AKHMAD RYAN SURYANSYAH</div> <div>PROJECT MANAGER PATUHA 2</div> </div> |                 |             |

| BIT RECORDS                   |                 |                             | BHA#7                     |              |                      | BHA#6                     |                   |                          | CASING                   |                      |                 |
|-------------------------------|-----------------|-----------------------------|---------------------------|--------------|----------------------|---------------------------|-------------------|--------------------------|--------------------------|----------------------|-----------------|
| 7                             |                 | 6                           |                           |              |                      |                           |                   |                          | Last Size                | In                   | 20              |
| Bit Number                    | 4 NB#1          | 3 NB#1                      | DESCRIPTION               | OD           | Length               | DESCRIPTION               | OD                | Length                   | Set MD                   | m                    | 363             |
| Bit Size                      | 17 1/2          | 17 1/2                      |                           | In           | m                    |                           | In                | m                        | Set TVD                  | m                    | 363             |
| Bit Run                       | 7               | 6                           | TCI Bit                   | 17 1/2       | 0.41                 | PDC Bit                   | 17 1/2            | 0.47                     | Last FIT EMW             | ppg                  |                 |
| Manufacturer/Type             | Baker/VM-09GDX1 | NOV/FTKC-76                 | Mud Motor w/ 17-3/8" IBS  | 9 5/8        | 9.50                 | Mud Motor w/ 17-3/8" IBS  | 9 5/8             | 9.47                     | Next Size                | In                   | 13-3/8          |
| IADC Code                     | 415             |                             | Float Sub                 | 9 1/2        | 0.47                 | Float Sub                 | 9 1/2             | 0.47                     | Set MD                   | m                    | 1,010           |
| Jets /32 in                   | 3x28, 1x20      | 6x16, 4x18                  | Integral Blade Stabilizer | 9 1/2        | 2.17                 | Integral Blade Stabilizer | 9 1/2             | 2.18                     | TOL                      | m                    |                 |
| Serial #                      | 5328640         | A2844825                    | NMDC                      | 9 1/3        | 8.46                 | NMDC                      | 9 1/3             | 8.46                     | MUD VOLUMES              |                      |                 |
| Depth In                      | 783.0           | 367.0                       | EM Repeater Sub           | 9 1/2        | 0.45                 | EM Repeater Sub           | 9 1/2             | 0.45                     | Start                    | bbl                  | 2,728           |
| Depth Out                     | 1,027.0         | 783.0                       | EM Antenna Sub            | 9 1/2        | 0.99                 | EM Antenna Sub            | 9 1/2             | 0.99                     | Lost Surface             | bbl                  |                 |
| Meterage                      | 244.0           | 416.0                       | X/O                       | 6 1/2        | 0.68                 | X/O                       | 6 1/2             | 0.68                     | Lost DH                  | bbl                  | 187             |
| Bit Hours                     | 26.12           | 62.90                       | 7x8" Spiral DC            | 8            | 65.45                | 7x8" Spiral DC            | 8                 | 65.45                    | Dumped                   | bbl                  |                 |
| TFA                           | 2.118           | 2.172                       | Sledgehammer Jar          | 8            | 6.59                 | Sledgehammer Jar          | 8                 | 6.59                     | Built                    | bbl                  | 293             |
| Tot Krev On Bttm              | 277.3           | 562.2                       | 1x8" Spiral DC            | 8            | 9.40                 | 1x8" Spiral DC            | 8                 | 9.40                     | Ending                   | bbl                  | 2,834           |
| Tot Krev                      | 489.6           | 911.8                       | X/O                       | 8 1/4        | 0.49                 | X/O                       | 8 1/4             | 0.49                     | SOLID CONTROL EQUIPMENTS |                      |                 |
| Dull Grade In                 | New             | New                         | 1x6-1/2" Spiral DC        | 6 1/2        | 9.325                | 1x6-1/2" Spiral DC        | 6 1/2             | 9.325                    | SHAKERS                  | MODEL (TYPE)         | SCREEN SIZE     |
| Dull Grade Out                |                 | 2-3-BT-A-X-I-CT-BHA         | 14x5" HWDP                | 5            | 131.16               | 14x5" HWDP                | 5                 | 131.16                   | Shaker #1                | DERRICK (FLC-2000-4) | 80/60/60        |
|                               |                 |                             |                           |              |                      |                           |                   |                          | Shaker #2                | DERRICK (FLC-2000-4) | 80/70/60        |
|                               |                 |                             |                           |              |                      |                           |                   |                          | Shaker #3                | DERRICK (FLC-2000-4) | 80/60/60        |
|                               |                 |                             |                           |              |                      |                           |                   |                          | Mud Cleaner              | DERRICK (FLC-2000-4) | 350/350/350/350 |
|                               |                 |                             |                           |              |                      |                           |                   |                          | Hi-G Dryer               | FLC 2000-4           |                 |
|                               |                 |                             |                           |              |                      |                           |                   |                          | Centrifuge               | DE-1000              |                 |
|                               |                 |                             | Total                     |              | 245.55               | Total                     |                   | 245.59                   | GAS                      |                      |                 |
| CUMULATIVE                    |                 | 244.0                       | CORROSION RING            |              |                      | BOP TEST                  |                   |                          | Max. Gas                 |                      | -               |
| Meterage                      | m               | 244.0                       | Install Date              |              | Release Date         | Location                  |                   | Date 1                   | Date 2                   | Conn. Gas            | -               |
| Bit Hours                     | Hrs             | 26.1                        | 1                         |              |                      |                           |                   | 7-Jul-22                 |                          | Trip Gas             | -               |
| ROP                           | m/Hr            | 9.3                         | 2                         |              |                      |                           |                   |                          |                          | Back Gas             | -               |
| DRILLING FLUID                |                 |                             |                           |              |                      |                           |                   |                          |                          |                      |                 |
| Active Tank                   |                 |                             | Active Tank               |              |                      | MUD ADDITIVE              |                   |                          | HYDRAULIC                |                      |                 |
| Mud Type                      | 4% KCl Polymer  | 4% KCl Polymer              | 4% KCl Polymer            | CI           | mg/l                 | 22600                     | 22500             | 23000                    | Type                     | Amount               | Annular Vel     |
| Time                          | HH:MM           | 11:00                       | 16:00                     | 23:30        | K                    | mg/l                      | 21500             | 21800                    | XCD                      | 37                   | m/min           |
| MW in                         | ppg             | 8.7                         | 8.7                       | 8.7          | MBT                  | lb/bbl                    |                   |                          | PAC LV                   | 34                   | psi             |
| MW out                        | ppg             | 8.7                         | 8.7                       | 8.7          | Sand                 | %                         | 0.25              | 0.25                     | KCL                      | 6                    | Sys HHP         |
| Temp in                       | degC            | 50                          | 50                        | 62           | Solid Content        | %                         | 4                 | 4                        |                          |                      | HPb             |
| Temp out                      | degC            | 65                          | 65                        | 65           | Retort Water         | %                         | 96                | 96                       | SODIUM BICARBONATE       |                      | hp              |
| Pres. Grad                    | psi/ft          |                             |                           |              | HGS                  | %                         |                   |                          | BA Seal K Fine           |                      | hpi/in2         |
| Funnel Visc                   | sec             | 50                          | 50                        | 53           | LGS                  | %                         |                   |                          | BA Seal K Medium         |                      | % psi bit       |
| PV                            | cP              | 14                          | 15                        | 15           | 600 RPM              |                           | 54                | 56                       |                          |                      | Jet Velocity    |
| YP                            | lb/100ft2       | 26                          | 26                        | 27           | 300 RPM              |                           | 40                | 41                       |                          |                      | m/sec           |
| Gels                          | 10 sec          | 12                          | 12                        | 12           | 200 RPM              |                           | 32                | 31                       |                          |                      | Impact force    |
| Gels                          | 10 min          | 16                          | 16                        | 16           | 100 RPM              |                           | 25                | 25                       |                          |                      | lbs             |
| Fluid Loss                    | ml/30min        | 10                          | 10                        | 9.4          | 6 RPM                |                           | 13                | 14                       |                          |                      | IF/area         |
| pH                            |                 | 10                          | 10                        | 10           | 3 RPM                |                           | 12                | 12                       |                          |                      | lbs/in2         |
| FUEL RECORD                   |                 |                             |                           |              |                      |                           |                   |                          |                          |                      |                 |
| Fuel Tank Location            |                 | Balanced Yesterday (liters) |                           |              | Usage (liters)       |                           | Received (liters) |                          | On H& (liters)           |                      |                 |
| Rig                           |                 | 98,268                      |                           |              | Rig Engines + Others | 11,291                    |                   |                          | 85,437                   |                      |                 |
|                               |                 |                             |                           |              | Light Vehicle/ HDE   | 540                       |                   |                          |                          |                      |                 |
| Base Camp                     |                 | 2,350                       |                           |              | Non Rig Bundling     | 1,000                     |                   |                          | 1,950                    |                      |                 |
| Mini Camp                     |                 | 0                           |                           |              | Engine Basecamp      | 400                       |                   |                          |                          |                      |                 |
| TOTAL                         |                 | 100,618                     |                           |              | 13,231               |                           | 0                 |                          | 87,387                   |                      |                 |
| WEATHER                       |                 |                             |                           |              |                      |                           |                   |                          |                          |                      |                 |
| TEMP (°C)                     |                 | FOGGY & RAINING             |                           |              | BAROMETRIC           |                           | WELLSITE          |                          | LOCATION CONDITION       |                      |                 |
| HIGH                          | LOW             | TIME                        |                           | RAIN DEGREE  | PRESS (ATM)          | ELEVATION (M)             | WIN SPEED (KM/H)  | BASECAMP                 | ACCESS ROAD              | WELLSITE             |                 |
| 19                            | 10              |                             |                           |              |                      | 1968.00                   |                   | Dry                      | Dry                      | Dry                  |                 |
| MWD/ GYRO SURVEY              |                 |                             |                           |              |                      |                           |                   |                          |                          |                      |                 |
| MD (m)                        | TVD (m)         | Incl. (deg)                 | Azm (deg)                 | DLS (°/30 m) | Distance to Plan, m  | Above / Below f / Plan, m |                   | Right / Left f / Plan, m |                          |                      |                 |
| 883.83                        | 860.44          | 33.78                       | 257.02                    | 4.03         | 131.15               | -24.80                    | above             | -128.80                  |                          |                      | right           |
| 893.21                        | 868.18          | 34.95                       | 256.37                    | 3.92         | 136.43               | -26.02                    | above             | -133.95                  |                          |                      | right           |
| 903.20                        | 876.35          | 35.3                        | 258.92                    | 4.59         | 142.18               | -27.25                    | above             | -139.56                  |                          |                      | right           |
| 913.20                        | 884.46          | 36.36                       | 258.83                    | 3.18         | 148.03               | -28.38                    | above             | -145.31                  |                          |                      | right           |
| 923.20                        | 892.46          | 37.31                       | 259.95                    | 3.49         | 154.02               | -29.49                    | above             | -151.20                  |                          |                      | right           |
| 933.20                        | 900.38          | 37.94                       | 260.43                    | 2.08         | 160.13               | -30.53                    | above             | -157.21                  |                          |                      | right           |
| 943.20                        | 908.21          | 38.97                       | 260.11                    | 3.15         | 166.35               | -31.58                    | above             | -163.34                  |                          |                      | right           |
| 953.20                        | 945.98          | 39.09                       | 259.65                    | 0.94         | 172.64               | -32.68                    | above             | -169.54                  |                          |                      | right           |
| 963.20                        | 923.74          | 39.17                       | 258.68                    | 1.85         | 178.95               | -33.87                    | above             | -175.74                  |                          |                      | right           |
| 973.21                        | 931.48          | 39.44                       | 259.15                    | 1.2          | 185.29               | -35.09                    | above             | -181.96                  |                          |                      | right           |
| 983.20                        | 939.19          | 39.68                       | 260.14                    | 2.03         | 191.66               | -36.23                    | above             | -188.22                  |                          |                      | right           |
| 993.20                        | 946.88          | 39.74                       | 260.59                    | 0.88         | 198.04               | -37.30                    | above             | -194.52                  |                          |                      | right           |
| 1003.21                       | 954.56          | 40.02                       | 259.89                    | 1.59         | 204.46               | -38.39                    | above             | -200.85                  |                          |                      | right           |
| 1009.70                       | 959.53          | 39.95                       | 259.73                    | 0.57         | 208.63               | -39.13                    | above             | -204.95                  |                          |                      | right           |
| 1027.07                       | 972.85          | 39.95                       | 259.73                    | 0            | 219.79               | -41.12                    | above             | -215.93                  |                          |                      | right           |
| PERSONNEL                     |                 |                             |                           |              |                      |                           |                   |                          |                          |                      |                 |
| COMPANY                       |                 | ON BOARD                    | ON SITE                   | COMPANY      |                      | ON BOARD                  | ON SITE           | PUMP NO.                 |                          | 1                    | 2               |
| GDE                           |                 | 5                           |                           | Geologist    |                      | 1                         |                   | Time                     | hh:mm                    |                      | 3               |
| APS                           |                 | 101                         |                           | JV ADA-APS   |                      | 3                         |                   | Slow Speed?              | y/n                      | N                    | N               |
| ETI                           |                 | 20                          |                           | NPS / BAKER  |                      | 0                         |                   | Liner Lgt/Size           | In                       | 12/7                 | 12/7            |
| HALLIBURTON CEMENTING         |                 | 6                           |                           | VARCO        |                      | 0                         |                   | Capacity                 | bbl/stk                  | 0.1429               | 0.1429          |
| AERATED                       |                 | 5                           |                           | SMITH        |                      | 0                         |                   | Efficiency               | 95%                      | 0.1357               | 0.1357          |
| NABORS                        |                 | 3                           |                           | NOV          |                      | 2                         |                   | Strokes                  | SPM                      | 80                   | 80              |
| IMS                           |                 | 24                          |                           |              |                      |                           |                   | Flow Rate                | gpm                      | 456                  | 456             |
| PARAMA DATA UNIT              |                 | 7                           |                           |              |                      |                           |                   | Pressure                 | psi                      | 1,050                | 1,050           |
| DYFCO                         |                 | 3                           |                           |              |                      |                           |                   | PRV                      | psi                      | 2,900                | 2,900           |
| PRIMA HIDROKARBON             |                 | 3                           |                           |              |                      |                           |                   |                          |                          |                      |                 |
| HALLIBURTON SPERRY            |                 | 4                           |                           |              |                      |                           |                   |                          |                          |                      |                 |
| TOTAL POB :                   |                 | 187                         |                           |              |                      |                           |                   |                          |                          |                      |                 |
| HEAVY DUTY EQUIPMENTS ON SITE |                 |                             |                           |              |                      |                           |                   |                          |                          |                      |                 |
| VEHICLE                       | TYPE            | HIRED BY                    |                           | LOCATION     |                      | REMARKS                   |                   |                          |                          |                      |                 |
| Crawler Crane Kobelco         | 80T             | APS                         |                           | PPL-04       |                      |                           |                   |                          |                          |                      |                 |
| Forklift                      | 5T              | APS                         |                           | PPL-04       |                      |                           |                   |                          |                          |                      |                 |
| Forklift                      | 15T             | APS                         |                           | L/D Area     |                      |                           |                   |                          |                          |                      |                 |
| Roughter Crane Kato           | 55T             | APS                         |                           | PPL-04       |                      |                           |                   |                          |                          |                      |                 |
|                               |                 |                             |                           |              |                      |                           |                   |                          |                          |                      |                 |
|                               |                 |                             |                           |              |                      |                           |                   |                          |                          |                      |                 |