



PT Geo Dipa Energi (Persero)

DAILY DRILLING REPORT
PT. GEO DIPa ENERGI (Persero)
17-Jul-22



OPERATOR		PT. GEO DIPa ENERGI (Persero)		CONTRACTOR		JV ADA - APS		REPORT NO. #		22	
WELL/ PAD NAME		PTH-G-4C		FIELD		PATUHA		ENVIRONMENT		ONSHORE	
WELL TYPE/ PROFILE		BIG HOLE / J-TYPE		LATITUDE/ LONGITUDE		7° 10' 16.711 S / 107° 25' 9.968 E		GL - MSL (M)		1968 m-ASL	

GENERAL				DRILLING PARAMETERS				AFE			
Rig TYPE / NAME	LAND RIG / ARJUNA#88			AVERAGE WOB (24 HRS)		KLBS		AFE NUMBER / AFE COST		USD 5,338,705.51	
RIG POWER	HP	1,500		AVERAGE ROP (24 HRS)		M/HR		DAILY COST		USD 220,604.39	
KB ELEVATION	Meter	11.00		AVERAGE SURFACE RPM / DHM		- / -		% AFE / CUMULATIVE COST		51.2% USD 2,736,041.05	
MIDNIGHT DEPTH	Meter	1027		ON / OFF BOTTOM TORQUE		KLBS-FT		DAILY MUD COST		USD 1,402.71	
PROGRESS	Meter	0		FLOWRATE/ SPP		gpm/PSI		CUMULATIVE MUD COST		USD 188,587.33	
PROPOSED TD	Meter	2150		AIR RATE		SCFM		PERSONNEL IN CHARGE			
SPUD DATE	25-Jun-22, 12:00			CORR. INHIB./ FOAM RATE		GPH		DAY/ NIGHT DRILLING SUPV.		SUBUR A / TEUKU S	
RELEASE DATE				PUW/SOW/ROTW		KLBS		DRILLING SUPERINTENDENT		BUDI SETIAWAN	
PLANNED DAYS	48			TOTAL DRILLING TIME		HRS		RIG SUPERINTENDENT		NISAR JAHRI	
DAYS f/ RIG RELEASE				TON MILES		511.0		DRILLING ENGINEER		EKA DAYA SAMUDERA	
								HSE SUPERVISOR		DIAZ PRIMADITYA	

24 HOURS SUMMARY

Continue run 13-3/8" liner to 713 mMD and run 13-3/8" liner with liner running tool to 1025 mMD. Perfrom 13-3/8" liner primary cementing job and drop job. WOC.

24 HOURS FORECAST

Continue WOC. M/U and RIH 17-1/2" BHA. Drill out cement to top of receptacle. Pressure test liner lap and POOH. M/U and RIH 14-3/4" BHA. Drill out cement inside receptacle.

STATUS 05:00 Hrs 18-Jul-22

WOC

HSE							
SAFETY PERFORMANCE		HOURS RECORD		HAZARD MANAGEMENT		EMERGENCY DRILLS	
Nearmiss	1.0	KM Hrs Light Vehicle	112	JSA/HIRA	7	H2S Drill	19-Jun-22
Incidents	1.0	KM Hrs Heavy Equipment	10	PTW	7	BOP Drill/ Kick Drill	26-Jun-22
Last MTI	-	Total Daily Personnel	198	Pre Tour Meeting	2	Fire Drill	7-Jun-22
Last LTI	-	Daily Safe Manhours / Cum Safe Manhours	2,376/623,180	Observation Card	142	Trip Drill	26-Jun-22
Days w/out LTI	290.00	DWLT Since	1-Oct-21	Safety Inspection/ Training	15	Medivac Drill	26-Jun-22

ACCIDENT/ INCIDENT SUMMARY				SAFETY ISSUES			
N/A				N/A			

ENVIRONMENTAL RECORD				OCCUPATIONAL HEALTH RECORD			
Domestic Waste (m3)	0	Hazardous Waste (kg)		Fit for duty / MCU (person)	90		
Hazardous Waste/B3 (kg)		Drill Cutting Vol (jumbo bag)	0	Clinic Visit	7		
Spill Incidents (barrels)		Other (BB)		Number of Work Related Illnesses			
Enviro/ Community Issue		Cummulative 24 Hrs		Occupational Health Issue			

TIME BREAKDOWN

OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Sun, 17-Jul-22

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	4:30	4.5	1,027	PT	12d	Run Casing liner	Continue run 13-3/8" Liner, 68 ppf, L-80, VAM 21, R3 from 428 mMD to 713 mMD. - Install 12 Bow Centralizers and 1 rigid centralizer. - Fill up casing full every 5 joints run. - Connect Liner R/T w/ 16" 75 ppf TBR to 13-3/8" casing. - Check Liner + TBR + R/T weight: P/U 194 Klbs, ROW 174 Klbs, S/O 170 Klbs - Avg. running speed: 6 fts/hrs
4:30	5:00	0.5	1,027	PT	12b	Rig Up Running Tools	Prepare for running 13-3/8" Liner on 5" DP from 713 mMD to 1025 mMD. - L/D Casing handling tools, R/U Hawkjaw, C/O casing elevator 13-3/8" to 5" DP.
5:00	9:30	4.5	1,027	PT	12d	Run Casing liner	Continue RIH 13-3/8" Liner on 5" DP from 713 mMD to 1025 mMD. - Tag 10-20 Klbs @ 964 m, 993 m, 1020 m, 1025 m - Wash down with FR 300 Gpm, SPP 100-210 psi. - Sweep 50 bbls Hi-Vis + lubricant 3% @ 959 m - Sweep 50 bbls Hi-Vis + lubricant 4% @ 1020 m - PLC rate 0.6 bpm
9:30	11:30	2.0	1,027	PT	5a	Condition Mud	Circulate condition mud prior cementing job with 300 gpm, SPP 210 psi. - Pre job safety meeting prior cementing job 13-3/8" casing.
11:30	18:30	7.0	1,027	PT	12e	Cement Liner	13-3/8" Liner Cementing Job: - Flush & Fill up Cementing line with water. - Pressure test surface line 2500 psi, hold pressure for 5 min. OK. - Pump 30 bbls water with 4 bpm from cementing unit and check returns 3.9 bpm at tanks. - Pump Spacer 30 bbls, 8.33 ppg, Rate 4 bpm, returns. - Mix & pump 150 bbls Lead Cement Slurry, 15.8 ppg, Rate 4 Bpm, 400-470 psi, return (Mud Flow Out : 2 - 4 %), returns rate 2-3 bpm at tanks. - Mix & pump 600 bbls Tail Cement Slurry, 14 ppg, Rate 4 Bpm, 250-350 psi, return. (Mud Flow Out : 1 - 4 %), no returns when pump 598 bbls of cement. - Drop Dart, displace with mud and latch into wiper plug, shear when pump 18.5 bbls, pressure increase from 60 psi to 1165 psi. - Displace with 349.5 bbls of Mud, Rate 5 Bpm. Pressure 500-700 psi. Got return after pump 100 bbls. (Mud Flow Out : 1 - 8 %), no returns when pump 210 bbls of cement. Bump plug at 1284 psi. - Dismantle Cementing head. Release Liner by rotate right 25 times. - Lay down 1 joint 5" DP - CIP at 17:15 Hrs, July 18, 2022.
18:30	19:00	0.5	1,027	PT	5a	Condition Mud	Circulation condition mud 1.5 x volume string with FR 300 gpm.
19:00	19:30	0.5	1,027	PT	12e	Cement Liner	Prepare for cementing drop job at 313 mMD. - M/U cementing line. - M/U 2 Pup joints + T-sub + FOSV.
19:30	21:00	1.5	1,027	PT	12e	Cement Liner	Perform cementing drop job at 313 mMD. - Pressure test surface line 2500 psi, hold pressure for 5 min. OK. - Mix and pump 200 bbls Cement Slurry. (Mud Flow Out : 2 - 4 %), 15.8 ppg, Rate 4 Bpm, 430-530 psi, return. - Pump mud 8.4 bbls to displace DP, (Mud Flow Out : 1 - 2 %), 8.6 ppg, Rate 2 Bpm. - PLC while drop job 2 Bpm. - CIP at 21:00 hrs
21:00	21:30	0.5	1,027	PT	6d	Trip out Drilling BHA	POOH Running Tool on 5" DP from 313 mMD to 182 mMD. - Circulation 1.5 x volume string with FR 300 gpm.
21:30	22:00	0.5	1,027	PT	12d	Run Casing liner	POOH Running Tool on 5" DP from 182 mMD to surface. - B/O and lay down NMS Running tools. - Running tool in good condition
22:00	23:30	1.5	1,027	PT	13a	Waiting on cement	WOC - C/O TDS Link - Maintenance TDS - Prepare M/U BHA.
23:30	24:00	0.5	1,027	PT	6d	Trip in Drilling BHA	M/U 17-1/2" RR TCI and Clean out BHA #8
TOTAL HRS		24.0					

OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Mon, 18-Jul-2022

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	1:00	1.0	1,027	PT	6d	Trip in Drilling BHA	RIH 17-1/2" RR TCI and Clean out BHA #8 from surface to 86 mMD.

1:00	5:00	4.0	1,027	PT	13a	Waiting on cement	WOC while : - Housekeeping Rig floor area. - Grease travelling block. - Clean out possumbelly and shale shaker. - Check insert valve, liner, piston, clean up screen suction mud pump #1		
GENERAL COMMENTS							SIGNATURE		
							REPORTED BY	ACKNOWLEDGED BY	APPROVED BY
Progress activity : 23% Note: Estimated Mud Loss (24 Hrs) : ± 162 Bbls. Estimated Cumulative Mud Loss : ± 17345 Bbls Estimated Water Loss (24 hrs) : ± 0 Bbls. Estimated Cumulative Water Loss : ± 244879 Bbls. Monitor WHP at well PTH-G-4B: 600 psi at wing valve & 0 psi at crown valve. Record NPT - NPT Sperry 0 hrs / Cum 20 hrs (3.6%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 25 hrs (4.4%) - NPT Stuck 0 hrs / Cum 0.5 hrs (0.1%) - NPT Total 0 hrs / Cum 45.5 hrs (8.1%)									

BIT RECORDS			BHA#7			BHA#6			CASING			
		7	6							Last Size	In	20
Bit Number		4 NB#1	3 NB#1	DESCRIPTION	OD	Length	DESCRIPTION	OD	Length	Set MD	m	363
Bit Size	in	17 1/2	17 1/2							Set TVD	m	363
Bit Run		7	6	TCI Bit	17 1/2	0.41	PDC Bit	17 1/2	0.47	Last FIT EMW	ppg	
Manufacturer/Type		Baker/VM-09GDX1	NOV/FTKC-76	Mud Motor w/ 17-3/8" IBS	9 5/8	9.50	Mud Motor w/ 17-3/8" IBS	9 5/8	9.47	Next Size	in	13-3/8
IADC Code		415		Float Sub	9 1/2	0.47	Float Sub	9 1/2	0.47	Set MD	m	1,010
Jets	/32 in	3x28, 1x20	6x16, 4x18	Integral Blade Stabilizer	9 1/2	2.17	Integral Blade Stabilizer	9 1/2	2.18	TOL	m	
Serial #		5328640	A2844825	NMDC	9 1/3	8.46	NMDC	9 1/3	8.46			
Depth In	m	783.0	367.0	EM Repeater Sub	9 1/2	0.45	EM Repeater Sub	9 1/2	0.45			
Depth Out	m	1,027.0	783.0	EM Antenna Sub	9 1/2	0.99	EM Antenna Sub	9 1/2	0.99			
Meterage	m	244.0	416.0	X/O	6 1/2	0.68	X/O	6 1/2	0.68			
Bit Hours	24 hrs	26.12	62.90	7x8" Spiral DC	8	65.45	7x8" Spiral DC	8	65.45			
TFA	in ²	2.118	2.172	Sledgehammer Jar	8	6.59	Sledgehammer Jar	8	6.59			
Tot Krev On Bttm		277.3	562.2	1x8" Spiral DC	8	9.40	1x8" Spiral DC	8	9.40			
Tot Krev		489.6	911.8	X/O	8 1/4	0.49	X/O	8 1/4	0.49			
Dull Grade In		New	New	1x6-1/2" Spiral DC	6 1/2	9.325	1x6-1/2" Spiral DC	6 1/2	9.325			
Dull Grade Out		1-3-BT-G-E-I-CT-TD	2-3-BT-A-X-I-CT-BHA	14x5" HWDP	5	131.16	14x5" HWDP	5	131.16			
SOLID CONTROL EQUIPMENTS												
SHAKERS												
MODEL (TYPE)												
SCREEN SIZE												
Shaker #1 DERRICK (FLC-2000-4) 80/60/60												
Shaker #2 DERRICK (FLC-2000-4) 80/70/60												
Shaker #3 DERRICK (FLC-2000-4) 80/60/60												
Mud Cleaner DERRICK (FLC-2000-4) 350/350/350/350												
Hi-G Dryer FLC 2000-4												
Centrifuge DE-1000												
GAS												
CUMULATIVE												
CORROSION RING												
BOP TEST												
Max. Gas												
Conn. Gas												
Trip Gas												
Back Gas												
MUD ADDITIVE												
HYDRAULIC												
Active Tank												
Active Tank												
Type												
Amount												
Annular Vel												
m/min												
Pb												
psi												
Sys HHP												
hhp												
HHPb												
hp/in2												
KCL												
% psi bit												
% impact force												
m/sec												
lbs												
IF/area												
lbs/in2												
Type												
Amount												
FUEL RECORD												
Usage (liters)												
Received (liters)												
On H& (liters)												
WEATHER												
TEMP (°C)												
FOGGY & RAINING												
BAROMETRIC												
WELLSITE												
LOCATION CONDITION												
HIGH												
LOW												
TIME												
RAIN DEGREE												
PRESS (ATM)												
ELEVATION (M)												
WIN SPEED (KM/H)												
BASECAMP												
ACCESS ROAD												
WELLSITE												
MWD/ GYRO SURVEY												
MD (m)												
TVD (m)												
Incl. (deg)												
Azm (deg)												
DLS (°/30 m)												
Distance to Plan, m												
Above / Below f / Plan, m												
Right / Left f / Plan, m												
PERSONNEL												
COMPANY												
ON BOARD												
ON SITE												
COMPANY												
ON BOARD												
ON SITE												
PUMP NO.												
1												
2												
3												
Time												
hh:mm												
Slow Speed?												
y/n												
Liner Lgt/Size												
in												
Capacity												
bbl/stk												
Efficiency												
95%												
Strokes												
SPM												
Flow Rate												
gpm												
Pressure												
psi												
PRV												
psi												
HEAVY DUTY EQUIPMENTS ON SITE												
VEHICLE												
TYPE												
HIRED BY												
LOCATION												
REMARKS												
Crawler Crane Kobelco												
80T												
Forklift												
5T												
Forklift												
15T												
Rougher Crane Kato												
55T												
Crawler Crane Sumitomo												
50T												