



PT Geo Dipa Energi (Persero)

DAILY DRILLING REPORT
PT. GEO DIPA ENERGI (Persero)
28-Jul-22



OPERATOR		PT. GEO DIPA ENERGI (Persero)		CONTRACTOR		JV ADA - APS		REPORT NO. #		33	
WELL/ PAD NAME		PTH-G-4C		FIELD		PATUHA		ENVIRONMENT		ONSHORE	
WELL TYPE/ PROFILE		BIG HOLE / J-TYPE		LATITUDE/ LONGITUDE		7° 10' 16.711 S / 107° 25' 9.968 E		GL - MSL (M)		1968 m-ASL	

GENERAL			DRILLING PARAMETERS			AFE		
Rig TYPE / NAME	LAND RIG / ARJUNA#88	AVERAGE WOB (24 HRS)	KLBS	AFE NUMBER / AFE COST				
RIG POWER	HP	AVERAGE ROP (24 HRS)	M/HR	DAILY COST				
KB ELEVATION	Meter	AVERAGE SURFACE RPM / DHM		% AFE / CUMULATIVE COST		68.9%		
MIDNIGHT DEPTH	Meter	ON / OFF BOTTOM TORQUE	KLBS-FT	DAILY MUD COST				
PROGRESS	Meter	FLOWRATE/ SPP	gpm/PSI	CUMULATIVE MUD COST				
PROPOSED TD	Meter	AIR RATE	SCFM	PERSONNEL IN CHARGE				
SPUD DATE	25-Jun-22, 12:00	CORR. INHIB. / FOAM RATE	GPH	DAY / NIGHT DRILLING SUPV.		KETUT / WAWAN		
RELEASE DATE		PUW/SOW/ROTW	KLBS	DRILLING SUPERINTENDENT		BUDI SETIAWAN		
PLANNED DAYS	48	TOTAL DRILLING TIME	HRS	RIG SUPERINTENDENT		NISAR JAHRI		
DAYS f/ RIG RELEASE		TON MILES		DRILLING ENGINEER		EKA DAYA SAMUDERA		
				HSE SUPERVISOR		HERDEDI		

24 HOURS SUMMARY

Attempt to release stuck pipe with Working Pipe. Perform severing #2 and #3

24 HOURS FORECAST

Troubleshoot on drawwork. POOH string to surface.

STATUS 05:00 Hrs 29-Jul-22

Troubleshoot on drawwork

HSE							
SAFETY PERFORMANCE		HOURS RECORD		HAZARD MANAGEMENT		EMERGENCY DRILLS	
Nearmiss	1.0	KM Hrs Light Vehicle	217	JSA/HIRA	9	H2S Drill	19-Jun-22
Incidents	1.0	KM Hrs Heavy Equipment	15	PTW	9	BOP Drill/ Kick Drill	26-Jun-22
Last MTI	-	Total Daily Personnel	199	Pre Tour Meeting	2	Fire Drill	7-Jun-22
Last LTI	-	Daily Safe Manhours / Cum Safe Manhours	2,388/687,000	Observation Card	186	Trip Drill	26-Jun-22
Days w/out LTI	301.00	DWLT Since	1-Oct-21	Safety Inspection/ Training	12	Medivac Drill	26-Jun-22

ACCIDENT/ INCIDENT SUMMARY				SAFETY ISSUES			
N/A				N/A			

ENVIROMENTAL RECORD				OCCUPATIONAL HEALTH RECORD			
Domestic Waste (m3)	0	Hazardous Waste (kg)		Fit for duty / MCU (person)	90		
Hazardous Waste/B3 (kg)		Drill Cutting Vol (jumbo bag)	0	Clinic Visit	5		
Spill Incidents (barrels)		Other (BB)		Number of Work Related Illnesses			
Enviro/ Community Issue		Cummulative 24 Hrs		Occupational Health Issue			

TIME BREAKDOWN

OPERATIONS FOR PERIOD 00:00 TO 24:00 HRS ON Thu, 28-Jul-22

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	4:30	4.5	1,479	NPT	2j	Stuck Pipe Include Handling operations	Thermal cycling : Heating up to 118°C with SCFM 2200, SPP 1830 psi, ADP 1915 psi, Foam/Corr.Inhibitor 10/4 gph.and sudden cooling with pump water through string due cooling down hole temperature with FR 300 gpm, SPP 1585 psi while working pipe with 400 Klbs tension to 90 Klbs set down weight for several times. - Offline Aerated (04:15 WIB).□
4:30	8:30	4.0	1,479	NPT	2j	Stuck Pipe Include Handling operations	Attempt to release stuck pipe with work on pipe at 1402 mMD. - Apply 275 Klbs tension to 100 Klbs set down weight while pump with 400 gpm, SPP 2350 psi. - Pump 115 bbls Mud + 3 % KCL. - Online Aerated (06:00 WIB). - Apply 275 Klbs tension to 100 Klbs set down weight while pump with 300 gpm, SPP 2010 psi, SCFM 1000-1500, ADP 2060 psi, Foam/Corr.Inhibitor 10/4 gph. No progress. - Offline Aerated (08:30 WIB).
8:30	9:30	1.0	1,479	NPT	11d	Wireline/Slick Line Job Unplanned	Prepared Tiger Severing Tools. - Pump through string due cooling down hole temperature with FR 250 gpm, SPP 1490 psi.□
9:30	13:30	4.0	1,479	NPT	11d	Wireline/Slick Line Job Unplanned	M/U and RIH Severing Tools#2 to 1303 mWL. - Pre Job safety meeting. - Fire Severing Tools at 1303 mWL (Top Joint 5" HWDP #4). Good fire indication. - POOH Tiger Severing Tools to surface. At 15 meter there is kick from inside string. Continue pumping thrugh string with 300 gpm, observed no flow back. - Got return at posumbelly. - Break out pup joint 5" DP found part of severing tool stuck at pup joint at surface.□
13:30	15:30	2.0	1,479	NPT	2j	Stuck Pipe Include Handling operations	Attempt to release stuck pipe with work on pipe at 1402 mMD. - Apply 425 Klbs tension to 96 Klbs set down weight while pump with 300 gpm, SPP 837-1160 psi, TQ untill 29 Klbs.ft. No progress.□
15:30	17:00	1.5	1,479	NPT	11d	Wireline/Slick Line Job Unplanned	Prepared Tiger Severing Tools #3. - R/U wireline logging surface equipment. - M/U 3 Pup joints + SES + FOSV.□
17:00	20:30	3.5	1,479	NPT	11d	Wireline/Slick Line Job Unplanned	M/U and RIH Severing Tools#3 to 1241 mWL. - Pre Job safety meeting - Fire Severing Tools at 1241 mWL (Top Joint 5" HWDP #10). Good fire indication. - POOH Tiger Severing Tools to surface. Severing fire 100%. - Lay down Severing Tools.□
20:30	21:00	0.5	1,479	NPT	2j	Stuck Pipe Include Handling operations	Prepare work pipe at 1402 mMD. - Lay down 3 Pup joints + SES + FOSV. - P/U and connect 1 joint 5" DP.□
21:00	24:00	3.0	1,479	NPT	2j	Stuck Pipe Include Handling operations	Attempt to release stuck pipe with work on pipe at 1402 mMD. - Apply 425 Klbs tension to 90 Klbs set down weight while pump with 400 gpm, SPP 2350 psi. Sometime rotate with RPM/M 25/65, TQ reading 29.9 Klbs.ft. - Apply 425 Klbs tension to 90 Klbs set down weight while pump gradually from 300 to 875 gpm, SPP 1203-2330 psi. Sometime rotate with RPM/M 20/154, TQ reading 22.6 Klbs.ft. - Apply 400 Klbs tension to 90 Klbs set down weight while pump 875 gpm, SPP 2275 psi. Sometime rotate with RPM/M 25/149, TQ reading 22.5 Klbs.ft. No progress.□
TOTAL HRS		24.0					

OPERATIONS FOR PERIOD 00:00 TO 05:00 HRS ON Fri, 29-Jul-2022

TIME, HH:MM			DEPTH	PT/NPT	CODE	DESCRIPTION	OPERATIONS
START	END	ELAPSED					
0:00	1:00	1.0	1,479	NPT	2j	Stuck Pipe Include Handling operations	Attempt to release stuck pipe with work on pipe at 1402 mMD. - Apply 400 Klbs tension to 90 Klbs set down weight while pump with 875 gpm, SPP 2250 psi. Sometime rotate with RPM/M 25/149, TQ reading 21.5 Klbs.ft. - Got return. Pressure drop gradually from 2250 psi to 1580 psi. While work on pipe, Pump Hivis 150 bbls mud KCL 3% when picking up to 400 klbs drop gradually to 150 klbs. Indicated string free, continue POOH string with pump out from 1241 to 1220 mMD
1:00	2:00	1.0	1,479	NPT	5c	Circulate / Condition Mud Unplanned	Circulation at 1220 mMD with FR 900 gpm, SPP 1580 psi.
2:00	5:00	3.0	1,479	NPT	8b	Repair Housting System	NPT Rig Bundling - Troubleshoot on Drawwork. - Install SES + FOSV. - Pump with 300 gpm, SPP 290 psi. PLC. Rate loss 1.3 Bpm.

GENERAL COMMENTS						SIGNATURE									
						REPORTED BY		ACKNOWLEDGED BY		APPROVED BY					
Progress activity : 51%						KETUT D Y DRILLING SUPERVISOR		NISAR JAHRI RIG SUPERINTENDENT		AKHMAD RYAN SURYANSYAH PROJECT MANAGER PATUHA 2					
Note: Estimated Mud Loss (04 Hrs) : ± 150 Bbls. Estimated Cumulative Mud Loss : ± 21432 Bbls Estimated Water Loss (04 hrs) : ± 156 Bbls. Estimated Cumulative Water Loss : ± 274657 Bbls.															
Monitor WHP at well PTH-G-4B: 600 psi at wing valve & 0 psi at crown valve.															
Record NPT - NPT Rig Bundling 0 hrs / Cum 12.5 hrs (1.5%) - NPT Wireline/ Slick Line Job Unplanned 10 hrs/ Cum 32 hrs (3.9%) - NPT Sperry 0 hrs / Cum 20 hrs (2.5%) - NPT Wash / Reaming / Backreaming Unplanned 0 hrs / Cum 36 hrs (4.5%) - NPT Stuck 14 hrs / Cum 68 hrs (8.5%)															
BIT RECORDS			BHA#9			BHA#10			CASING						
Bit Number	9		10			DESCRIPTION	OD in	Length m	DESCRIPTION	OD in	Length m	Last Size	in	13-3/8	
Bit Size	5RR4 17 1/2		6 12 1/4									Set MD	m	1,026	
Bit Run	9		10			TCI Bit	14 3/4	0.38	Hybrid bit	12 1/4	0.41	Last FIT EMW	ppg	11.51	
Manufacturer/Type	Baker/VM-09GDX1		Baker/KMX52ST			Bit Sub	9 5/8	0.95	8" Sperry/Drill Lobe	8	9.44	Next Size	in	10-3/4	
IADC Code	115		Hybrid			6x8" Spiral DC	9 1/2	2.17	Float Sub	8	0.89	Set MD	m	1,600	
Jets /32 in	1x18, 1x24, 2x32		4x12, 4x22			X/O	9 1/3	8.46	Integral Blade Stabilizer	11 1/2	2.22	TOL	m		
Serial #	RP0981		5330778			15x5" HWDP	9 1/2	0.45	NMDC	8	9.35				
Depth In	m		1,027.0						EM Repeater Sub	8	0.91	MUD VOLUMES			
Depth Out	m								EM Antenna Sub	8	0.95	Start	bbl	1,983	
Meterage	m								3x8" Spiral DC	8	28.13	Lost Surface	bbl		
Bit Hours	24 hrs								X/O	8 1/4	0.47	Lost DH	bbl		
TFA	in ²		2.261						1x6-1/2" Spiral DC	6 1/2	9.33	Dumped	bbl		
Tot Krev On Bttm									12x5" HWDP	5	112.42	Built	bbl	150	
Tot Krev									Sledgehammer Jar	6 1/2	6.32	Ending	bbl	2,134	
Dull Grade In	1-1-WT-A-E-I-NO-BHA		New						16x5" HWDP	5	150.21				
Dull Grade Out												SOLID CONTROL EQUIPMENTS			
												SHAKERS	MODEL (TYPE)	SCREEN SIZE	
												Shaker #1	DERRICK (FLC-2000-4)	120/80/60	
												Shaker #2	DERRICK (FLC-2000-4)	120/70/60	
												Shaker #3	DERRICK (FLC-2000-4)	120/70/60	
												Mud Cleaner	DERRICK (FLC-2000-4)	4x140	
												Hi-G Dryer	FLC 2000-4		
												Centrifuge	DE-1000		
						Total		12.41		Total		331.05			
CUMULATIVE			CORROSION RING			BOP TEST			GAS						
Meterage	m		Install Date			Release Date			Location			Date 1	Date 2	Max. Gas	-
Bit Hours	Hrs		1			1						7-Jul-22		Conn. Gas	-
ROP	m/Hr		2			2								Tripp Gas	-
												Back Gas			-
DRILLING FLUID						MUD ADDITIVE						HYDRAULIC			
		Active Tank						Active Tank				Type	Amount	Annular Vel	m/min
Mud Type	HH:MM	Water	Water	KCL Polymer	CI	mg/l		14000	KOH	1		Pb	psi		
Time		11:00	16:00	23:30	K	mg/l		14500	XCD	5		Sys HHP			
MW in	ppg	8.5	8.5	8.5	MBT	lb/bbl			PAC LV			HHPb	hp		
MW out	ppg				Sand	%		0.1	KCL			HSI	hp/in2		
Temp in	degC	28	28	28	Solid Content	%		1	SODIUM BICARBONATE			% psi bit	%		
Temp out	degC				Retort Water	%		99	Lubricant			Jet Velocity	m/sec		
Pres. Grad	psi/ft				HGS	%						1mpact force	lbs		
Funnel Visc	sec	27	27	43	LGS	%						1F/area	lbs/in2		
PV	cP			10	600 RPM			44				Type		Amount	
YP	lb/100ft2			21	300 RPM			33							
Gels	10 sec			7	200 RPM			24							
Gels	10 min			10	100 RPM			17							
Fluid Loss	mL/30min			13.4	6 RPM			12							
pH		7	7	9.5	3 RPM			8							
FUEL RECORD															
Fuel Tank Location		Balanced Yesterday (liters)				Usage (liters)		Received (liters)		On H&I (liters)					
Rig		71,424				Rig Engines + Others		5,003		16,000		74,941			
						Light Vehicle/ HDE		280							
						Non Rig Bundling		7,200							
Base Camp		4,950				Engine Basecamp		400		4,550					
Mini Camp		0													
TOTAL		76,374				12,883		16,000		79,491					
WEATHER															
TEMP (°C)		FOGGY & RAINING				BAROMETRIC		WELLSITE		LOCATION CONDITION					
HIGH	LOW	TIME		RAIN DEGREE		PRESS (ATM)		ELEVATION (M)	WIND SPEED	BASECAMP		ACCESS ROAD		WELLSITE	
19	10							1968.00		Dry		Dry		Dry	
MWD/ GYRO SURVEY															
			</												

--	--	--	--	--